

Submit 1 Copy To Appropriate District Office  
 District I – (575) 393-6161  
 1625 N. French Dr., Hobbs, NM 88240  
 District II – (575) 748-1283  
 811 S. First St., Artesia, NM 88210  
 District III – (505) 334-6178  
 1000 Rio Brazos Rd., Aztec, NM 87410  
 District IV – (505) 476-3460  
 1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
 Energy, Minerals and Natural Resources

Form C-103  
 Revised July 18, 2013

OIL CONSERVATION DIVISION  
 1220 South St. Francis Dr.  
 Santa Fe, NM 87505

WELL API NO. 30-025-45401
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Dolly Varden 25/24 B2FC St Com
8. Well Number 1H
9. OGRID Number 14744
10. Pool name or Wildcat Grama Ridge; Bone Spring 28435
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3641' GL

OCD - HOBBS  
 04/06/2020  
 RECEIVED

SUNDRY NOTICES AND REPORTS ON WELLS  
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well  Gas Well  Other

2. Name of Operator  
Mewbourne Oil Company

3. Address of Operator  
PO Box 5270, Hobbs NM 88241

4. Well Location  
 Unit Letter G : 2435 feet from the North line and 2435 feet from the East line  
 Section 25 Township 21S Range 34E NMPM Lea County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	P AND A <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPL <input type="checkbox"/>	CASING/CEMENT JOB <input checked="" type="checkbox"/>	
DOWNHOLE COMMINGLE <input type="checkbox"/>			
CLOSED-LOOP SYSTEM <input type="checkbox"/>			
OTHER: <input type="checkbox"/>		OTHER: <input type="checkbox"/>	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

03/27/2020

TD'ed 8 3/4" hole @ 10487'. Ran 10472' of 7" 29# HCP110 LT&C csg. Cemented lead w/350 sks Class C w/additives. Mixed @ 11.5#/g w/2.36 yd. Tail w/400 sks Class H w/additives. Mixed @ 15.6#/g w/1.23 yd. Displaced w/387 bbls OBM. Set Cameron mandrel hanger through BOP w/200K#. Plug down @ 8:15 A.M. 03/28/20. Did not circ cmt. Slow rate lift pressure 838# @ 3 BPM. Est TOC @ 5485'. At 11:30 P.M. 03/28/20, tested csg to 1500# 30 mins, held OK. FIT test to 10 PPG EMW. Drilled out with 6 1/8" bit.

04/03/2020

TD'ed 6 1/8" hole @ 17868' MD. Ran 17868' of 4 1/2" 13.5# HCP110 BPN csg. Cement w/825 sks w/0.5% Extender w/additives. Mixed @ 13.50#/g w/1.37 yd. Followed w/5 bbls FW. Released dart. Displaced w/226 bbls sugar FW. Plug down @ 12:45 P.M. 04/05/20. Bump plug w/3200#. Set packer w/50k#. Sting out of PBR w/2200# on DP. Displaced 7" csg w/210 bbls sugar FW. Circ 80 sks of cmt off of liner top to the pit. Circ 325 bbls FW w/polymer. At 2:30 P.M., 04/05/20, tested csg 1500# for 30 mins, held OK. Top of liner @ 9744'.

Rig released on 04/06/2020 @ 1:00 A.M.

Spud Date: 03/11/20

Rig Release Date: 04/06/2020

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jackie Lathan TITLE Regulatory DATE 04/06/20

Type or print name Jackie Lathan E-mail address: jlathan@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: [Signature] TITLE \_\_\_\_\_ DATE 04/08/2020

Conditions of Approval (if any): \_\_\_\_\_