Submit 1 Copy To Appropriate District Office	State of New Mexico		Form C-103	
<u>District I</u> – (575) 393-6161 1625 N. French Dr., Hobbs, NM 88240	Energy, Minerals and Natural Resources		Revised July 18, 2013 WELL APINO.	
<u>District II</u> – (575) 748-1283 811 S. First St., Artesia, NM 88210	OIL CONSERVATION DIVISION		30-025-46276	
<u>District III</u> – (505) 334-6178	1220 South St. Francis Dr.		5. Indicate Type of L STATE ⊠	ease FEE □
1000 Rio Brazos Rd., Aztec, NM 87410 <u>District IV</u> – (505) 476-3460	Santa Fe, NM 87505		6. State Oil & Gas Le	
1220 S. St. Francis Dr., Santa Fe, NM 87505	220 S. St. Francis Dr., Santa Fe, NM			
SUNDRY NOTICES AND REPORTS ON WELLS			7. Lease Name or Un	it Agreement Name
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)			Pork Pie State Com	
1. Type of Well: Oil Well ⊠ Gas Well □ Other			8. Well Number 704H	
2. Name of Operator			9. OGRID Number	
COG Operating LLC			229137	
3. Address of Operator			10. Pool name or Wildcat WC-025 G-09 S243532M; WOLFBONE	
2208 W. Main Street, Artesia, NM 88210			WC-025 G-09 S2433	532M; WOLFBONE
4. Well Location Unit Letter O: 500 feet from the South line and 2180 feet from the East line				
Unit Letter O Section 15	Township 24S	Range 35E	NMPM Lea	
Section 13	11. Elevation (Showwhet	Č		a County
	`	3337' GR	,	
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data				
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:				
PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK ALTERING CASING				
			-	AND A
PULL OR ALTER CASING MULTIPLE COMPL CASING/CEMENT JOB DOWNHOLE COMMINGLE				
CLOSED-LOOP SYSTEM				
OTHER:			Completion Operation	
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of				
proposed completion or recompletion.				
12/27/20 Test 7 5/8" x 5 ½" annulus to 1500# for 30 mins. Good test. Set Composite Bridge Plug @ 22,105'. Test to 11,530#.				
4/30/20 to 5/12/20 Perf 12,381 – 22,080' (1470). Acdz w/ 147,622 gal 7-1/2%; frac w/ 19,750,303# sand & 23,563,247 gal				
fluid.				
5/14/20 to 5/15/20 Drill out CFP's. Clean down to PBTD @ 22,105'. 5/16/20 to 5/18/20 Set 2.7/8" 6.5# L-80 tbg @ 11,332' & pkr @ 11,322'.				
5/10/20105/18/20 Set 2 //8 0.5	+ L-80 tog @ 11,552 & pkr @	<i>y</i> 11,322.		
Spud Date: 11/9	/19 Rig Rel	ease Date:	12/10/19	
I hereby certify that the information above is true and complete to the best of my knowledge and belief.				
SIGNATURE_Amanda Ave	evy	TITLE: Regulatory A	Analyst	DATE: <u>5/27/2020</u>
Type or print name: Amanda	Avery E-mail	address: <u>aavery@con</u>	cho.com PHC	ONE: <u>(575) 748-6962</u>
For State Use Only				
APPROVED BY: Patricia Mart	inez TITLE	LM	DATE	5/28/2020
Conditions of Approval (if any):				