

Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

REC'D 10/26/2020 - NMOCD Form C-103

Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-025-44072
5. Indicate Type of Lease STATE ☒ FEE ☐
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name DATE 14 STATE COM
8. Well Number 602H
9. OGRID Number 7377
10. Pool name or Wildcat BERRY; BONE SPRING, NORTH

4. Well Location Unit Letter O : 233' feet from the SOUTH line and 1371' feet from the EAST line Section 14 Township 21S Range 33E NMPM County LEA
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3786' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: **Completion** ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

10/10/2019 Rig released
11/11/2019 MIRU prep to frac -Test void to 5000 psi, seals & flanges to 8500 psi
02/03/2020 Begin perf & frac
02/16/2020 Finish 36 stages perf & frac, 11,369 - 21,132' 2100 3 1/8" shots 25,334,960 lbs
proppant + 453,701 bbls load fluid
02/18/2020 Drilled out plugs and clean out wellbore
10/09/2020 Opened well to flowback
10/09/2020 Date of First Production

Tubing and gas lift valves will be run within 6 months after flow back is complete. Sundry will be submitted.

Spud Date:

08/25/2019

Rig Release Date:

10/10/2019

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Kay Maddox TITLE Regulatory Analyst DATE 10/26/2020

Type or print name Kay Maddox E-mail address: kay_maddox@eogresources.com PHONE: 432-638-8475

For State Use Only

APPROVED BY: PM TITLE LM II DATE 10/29/2020

Conditions of Approval (if any):