

Submit 1 Copy To Appropriate District Office
 District I - (575) 393-6161
 1625 N. French Dr., Hobbs, NM 88240
 District II - (575) 748-1283
 811 S. First St., Artesia, NM 88210
 District III - (505) 334-6178
 1000 Rio Brazos Rd., Aztec, NM 87410
 District IV - (505) 476-3460
 1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
 Energy, Minerals and Natural Resources

Form C-103

Revised July 18, 2013

OIL CONSERVATION DIVISION
 1220 South St. Francis Dr.
 Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐ 2. Name of Operator <u>Permco Oil Corporation</u> 3. Address of Operator <u>P.O. Box 2769, Hobbs, NM 88241</u> 4. Well Location Unit Letter <u>I</u> : <u>1980</u> feet from the <u>South</u> line and <u>660</u> feet from the <u>East</u> line Section <u>34</u> Township <u>16S</u> Range <u>38E</u> NMPM County <u>Lea</u> 11. Elevation (Show whether DR, RKB, RT, GR, etc.)		WELL API NO. <u>30-025-12485</u> 5. Indicate Type of Lease STATE ☐ FEE ☒ 6. State Oil & Gas Lease No. 7. Lease Name or Unit Agreement Name <u>Hamilton A' W.W.</u> 8. Well Number <u>2</u> 9. OGRID Number <u>17213</u> 10. Pool name or Wildcat <u>Knowles: Devonian</u>
--	--	--

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
 TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
 PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
 DOWNHOLE COMMINGLE ☐
 CLOSED-LOOP SYSTEM ☐
 OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
 COMMENCE DRILLING OPNS. ☐ **P AND A** ☒
 CASING/CEMENT JOB ☐ **PNR**
 OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

12.10.2020 - 12.17.2020 Notified NMOCD via text Kerry Fortner

Tested anchors: A.O.L. W / ris. RLL. NU BOP. TSH w/ prod tubing.
 TSH w/ W L & CIBP. Set same @ 12300' (after gauge ring run). Circ. hole w/ 10" gelled brine.
 Made 2 bailer runs. Dumped 35' cement Class H. Tested csg - O.K.
 TSH w/ CIBP. Set same @ 4500'. Made dump bailer runs w/ 35' cement. Class H.
 Perf ASPF @ 5082' Sazd. 508x5. Class C. WOC 4 hrs - TSH tagged cement 4951'
 Perf ASPF @ 4325' " " " " " " " " " " @ 4687'
 Perf " @ 325' circ. Class C cement to surface. Picture - cc'd NMOCD-K.F.
 RD all equip. Simplified pit & fract tank. Pit (steel) was used. No earthen pit. DHM & all final per

Spud Date:

Rig Release Date:

NMOCD to be done
 within 30 days or less.

1/4/2021 - PM NMOCD

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE President DATE 12.18.2020
 Type or print name M. Y. Merchant E-mail address: mymerch@permcoil.com PHONE (575) 492-1236
For State Use Only

APPROVED BY: Kerry Fortner TITLE Compliance Officer A DATE 12/29/20
 Conditions of Approval (if any):