Received NMOCD	1/2	25/	2. F	1 'orm	C	-103
	-			4		

Submit 1 Copy To Appropriate District	State of New Mexico	Form C-103			
Office	Energy, Minerals and Natural Resources	Revised August 1, 2011			
<u>District I</u> (575) 393-6161 1625 N. French Dr., Hobbs, NM 88240		WELL API NO.			
District II		30-005-21022 5. Indicate Type of Lease STATE FEE 6. State Oil & Gas Lease No.			
87505		o. State on & das Lease No.			
SUNDRY NOTICE (DO NOT USE THIS FORM FOR PROPOSAL	S AND REPORTS ON WELLS S TO DRILL OR TO DEEPEN OR PLUG BACK TO A TION FOR PERMIT" (FORM C-101) FOR SUCH	7. Lease Name or Unit Agreement Name Brahman ACC State			
PROPOSALS.)		8. Well Number 001			
1. Type of Well: Oil Well X Gas	Well Other	8. Well Number 501			
2. Name of Operator Barry D. Lee d	oa Barry Lee Investments	9. OGRID Number 273546			
3. Address of Operator HC65 Box 222, Cros		10. Pool name or Wildcat Siete; San Andres			
4. Well Location					
	990feet from theNorth line and				
Section 16	Township 8S Range 31E	NMPM Chaves County			
	11. Elevation (Show whether DR, RKB, RT, GR, etc.	c.)			
12. Check Ap	propriate Box to Indicate Nature of Notice	e, Report or Other Data			

NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK PLUG AND ABANDON TEMPORARILY ABANDON CHANGE PLANS PULL OR ALTER CASING MULTIPLE COMPL DOWNHOLE COMMINGLE			SING (X NR			
OTHER:		OTHER:				
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.						

SEE ATTACHED

I hereby certify that the information above is true and	complete to the best of my knowledge and belief.	
		11 -
SIGNATURE	TITLE () uner	DATE 12/14/2020
Type or print name	E-mail address:	PHONE:
For State Use Only		
APPROVED BY: Kerry Forther	TITLE Compliance Officer A	DATE1/25/21
Conditions of Approval (if any)		

Plugging Report Brahman ACC State #1 30-005-21022

11/18/2020 Move in rig up and unseat the pump.

11/19/2020 Laid down the rods and installed the BOP. POOH with tubing.

11/20/2020 Set 4 ½" CIBP at 3688'. RIH with tubing and tagged CIBP. Circulated MLF and tested casing to 600#. Casing good. Spot 25 sx Class C cement on top of CIBP. POOH and perforated 4 ½" casing at 1800'. Set packer at 1417' and pressured up on perfs to 500#. Held with no pressure drop. Bled off pressure and pressured up to 750#. No drop in pressure. POOH with packer and RIH with tubing and spotted 25 sx cement from 1868'. POOH and SION.

11/23/2020 Tagged cement at 1536'. POOH with tubing and nippled down the wellhead. Removed surface casing flange and installed pull stub. Worked 4 ½" casing off of the slips. Cut casing at 1395' and laid down. RIH with tubing to 1481' and spot 60 sx cement with CaCl. POOH and SION.

11/24/2020 Tagged cement at 1136'. POOH to 257' and circulated cement to surface with 70 sx. Rig down and cut off wellhead. Cement was at surface inside the 8 5/8" casing. Installed marker, removed the anchors and cleaned the steel pit. Move equipment out.