

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

FORM APPROVED  
OMB No. 1004-0137  
Expires: July 31, 2010

**SUNDRY NOTICES AND REPORTS ON WELLS**  
**Do not use this form for proposals to drill or to re-enter an**  
**abandoned well. Use Form 3160-3 (APD) for such proposals.**

SEP 29 2011

RECEIVED

**SUBMIT IN TRIPLICATE** - Other instructions on page 2.

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator  
ENDURANCE RESOURCES, LLC

3a. Address  
PO BOX 1466 ARTESIA, NM 88211

3b. Phone No. (include area code)  
575-308-0722

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)  
660' FNL & 330' FEL SEC 25 T23S R32E

5. Lease Serial No.  
LC-063228

6. If Indian, Allottee or Tribe Name

7. If Unit of CA/Agreement, Name and/or No.

8. Well Name and No.  
FIELDS #4

9. API Well No.  
30-025-25348

10. Field and Pool or Exploratory Area  
CRUZ, DELAWARE

11. Country or Parish, State  
LEA COUNTY, NEW MEXICO

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input checked="" type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

7/29/2011 MOVE IN RIG UP AND ATTEMPTED TO START LAYING DOWN RODS. POLISH ROD AND 8 RODS WERE HANGING ON THE PUMPING "T". RAN IN HOLE WITH SAND LINE AND TAGGED FISH AT 250'. PICKED UP RODS AND ATTEMPTED TO SCREW BACK IN TO ROD STRING. NO SUCCESS.

8/1/2011 INSTALL BOP, UNSEATED THE ANCHOR, AND STARTED STRIPPING TUBING AND RODS OUT OF THE HOLE. LAID DOWN 1 ROD THAT HAD A PARTED PIN IN THE BOTTOM ROD BOX. PULLED TUBING TO NEXT ROD AND WAS ABLE TO UNSEAT THE PUMP. LAID DOWN REMAING RODS AND THE PUMP. TALLIED REMAINING TUBING OUT OF THE HOLE AND SION.

8/2/2011 RUN IN HOLE WITH TUBING AND SPOT 60 SX CLASS C CEMENT AT 5179'. WOC AND TAG AT 5086'. TOO LOW. CIRCULATED HOLE WITH MUD AND SPOT 40 SX CLASS C CEMENT AT 5086'. SION.

8/3/2011 RIH AND TAG CEMENT AT 4905'. STILL TOO LOW. SPOT 25 SX CLASS C AT 4905'. WOC AND TAG AT 4687'. POH TO 2586' AND SPOT 25 SX CLASS C. THIS PLUG WAS ADDED AT THE REQUEST OF BLM OFFICER ON LOCATION BECAUSE OF THE DISTANCE BETWEEN THE BOTTOM PLUG AND THE PLUG COVERING THE SURFACE SHOE. DID NOT TAG. POH WITH TUBING AND SION.

8/4/2011 RIG UP WIRELINE AND SHOOT SQUEEZE HOLES AT 1410'. RIH WITH PACKER AND SQUEEZE PERFS AT 1410' WITH 70 SX CLASS C CEMENT. WOC AND TAG AT 1113' LAY DOWN REMAINING TUBING AND PERF CASING AT 60'. RIG UP ON 5 1/2 CASING AND PUMPED CEMENT TO HOLES AT 60' AND UP 5 1/2 X 9 5/8 ANNULUS TO SURFACE. TOOK 22 SX TO GET GOOD CEMENT TO SURFACE. RIG DOWN

8/5/2011 CUT OFF WELLHEAD, INSTALL MARKER, AND CUT OFF ANCHORS.

**RECLAMATION  
DUE 2-1-12**

14 I hereby certify that the foregoing is true and correct Name (Printed/Typed)

Title

Signature

Date

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

ACCEPTED FOR RECORD

Approved by

Title

Office

Conditions of approval, if any, are attached Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

OCT 03 2011