

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

HOBBS OCD
OCT 25 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)		WELL API NO. 30-025-26676
1. Type of Well: Oil Well ☐ Gas Well ☒ Other SWD		5. Indicate Type of Lease STATE ☐ FEE ☒
2. Name of Operator Chance Properties		6. State Oil & Gas Lease No.
3. Address of Operator P.O. Box 1221 Kermit TX 79745		7. Lease Name or Unit Agreement Name West Jal Disposal
4. Well Location Unit Letter G : 1980 feet from the N line and 1880 feet from the E line Section 10 Township 25S Range 36E NMPM County LEA		8. Well Number 1
11. Elevation (Show whether DR, RKB, RT, GR, etc.)		9. OGRID Number 004058
10. Pool name or Wildcat Seven Rivers SWD		

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐ DOWNHOLE COMMINGLE ☐		SUBSEQUENT REPORT OF: REMEDIAL WORK ☒ ALTERING CASING ☐ COMMENCE DRILLING OPNS. ☐ P AND A ☐ CASING/CEMENT JOB ☐	
OTHER: ☐		OTHER: ☐	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Ran 7" 23# J-55 to 3640' inside 9 5/8" 36# csg
 Core cmt to surface 50661 to pit
 DO cmt. Clean out to 3710'. Set packer @ 3635' on 3 1/2" Coated T6g
 Aeridize.
 Notified OCD To run MIT. Ran test 10/12/2011, witnessed by Mark Whitaker OCD Hobbs
 Start Test Initial: 515 psi, Final 510 psi

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE *Clay Wilson* TITLE consultant DATE 10/14/2011

Type or print name Clay Wilson E-mail address: clay.wilson@pcenm.com PHONE: 575-706-1840
 For State Use Only

APPROVED BY: *[Signature]* TITLE Staff mgr DATE 10-26-2011
 Conditions of Approval (if any):

OCT 26 2011

West JA/ Dypack
Unit 6 Sec 10 T-25S R36E
LEA County
AP# 30-025-26676

Completion

13³/₈ Set @ 1644'
68#

3¹/₂" PC Tubing
J-55

9⁵/₈ Jet cut 1635'

9⁵/₈ 36# K-55

7" J-55 23# 3640'

PACKER @ 3635'

Pert's 3690' to 3700'

Tag @ 3715'

CIBP 6000'

