Submit 1 Copy To Appropriate District Office State of New Mexico Office	Form C-103 Ources Revised August 1, 2011
<u>District I</u> – (575) 393-6161	WELL API NO.
District 11 - (575) 748-1283 OIL CONSERVATION DIVIS	SION 30-025-40039
<u>District III</u> – (505) 334-6178 1220 South St. Francis Dr	5. Indicate Type of Lease STATE FEE
1000 Rio Brazos Rd., Aztec, NM 87410 <u>District IV</u> = (505) 476-3460 Santa Fe, NM 87505	6. State Oil & Gas Lease No.
1220 S St. Francis Dr. Santa Fe, NM 87505	VB-864
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK	7 Lease Name or Unit Agreement Name TO A Mamba BQN State Com
DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH	8. Well Number
PROPOSALS) 1 Type of Well: Oil Well Gas Well Other	1H
2. Name of Operator	9 OGRID Number
Yates Petroleum Corporation 3. Address of Operator	025575 10. Pool name or Wildcat
105 South Fourth Street, Artesia, NM 88210	Wildcat; Bone Spring (91784)
4. Well Location	
	and 1980 feet from the West line and 1980 feet from the West line
Section 30 Township 24S Range	33E NMPM Lea County
11. Elevation (Show whether DR, RKB, I	
3553'GR	
12. Check Appropriate Box to Indicate Nature of	of Notice Report or Other Data
• • •	
NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL REMEDIAL WORK REMEDIAL REMEDI	SUBSEQUENT REPORT OF: DIAL WORK ALTERING CASING OUTPICE DIAL WORK
-	AENCE DRILLING OPNS. P AND A
PULL OR ALTER CASING MULTIPLE COMPL CASIN	IG/CEMENT JOB
DOWNHOLE COMMINGLE	
	R. Production casing
13. Describe proposed or completed operations (Clearly state all pertinent	details, and give pertinent dates, including estimated date
	details, and give pertinent dates, including estimated date fulltiple Completions: Attach wellbore diagram of
 Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For M proposed completion or recompletion. 	details, and give pertinent dates, including estimated date
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For Machine 19 15.7.14 NMAC.	details, and give pertinent dates, including estimated date fultiple Completions: Attach wellbore diagram of
 13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For Material proposed completion or recompletion. 11/19/11 - KOP at around 8924' 11/20/11 - Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly and reached TD 8-1/2" hole to 13,734' 	details, and give pertinent dates, including estimated date fultiple Completions: Attach wellbore diagram of the completions of the completion of the
 13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For Material proposed completion or recompletion. 11/19/11 - KOP at around 8924' 11/20/11 - Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly all 1/28/11 - Reached TD 8-1/2" hole to 13,734' 11/30/11 - Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 	details, and give pertinent dates, including estimated date dultiple Completions: Attach wellbore diagram of ectionally. 2. Openhole packers at 8897', 9617', 9722', 9827',
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For March proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly and 11/28/11 Reached TD 8-1/2" hole to 13,734' 11/30/11 Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8803 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and anchor packer at 13,559'. Frac ports at 9.	details, and give pertinent dates, including estimated date dultiple Completions: Attach wellbore diagram of ectionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695',
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For March proposed completion or recompletion. 11/19/11 - KOP at around 8924' 11/20/11 - Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly 11/28/11 - Reached TD 8-1/2" hole to 13,734' 11/30/11 - Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and anchor packer at 13,559'. Frac ports at 10,884', 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434',	details, and give pertinent dates, including estimated date dultiple Completions: Attach wellbore diagram of ectionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13,404' and dual
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For March proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly and 11/28/11 Reached TD 8-1/2" hole to 13,734' 11/30/11 Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8803 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and anchor packer at 13,559'. Frac ports at 9.	details, and give pertinent dates, including estimated date dultiple Completions: Attach wellbore diagram of ectionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13,404' and dual of liteweight + 75#/sx D049 + 1% D112 + 0 125#/sx D130
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For Machine proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly 11/28/11 Reached TD 8-1/2" hole to 13,734' 11/30/11 Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and auchor packer at 13,559'. Frac ports at 10,884', 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434', external frac port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 1.5% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cement 0.3% D112 + 0.125#/sx D130 + 28#/sx D132 + 6% D20 + 5% D44 + 61#/sx D53	details, and give pertinent dates, including estimated date dultiple Completions: Attach wellbore diagram of details. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13.404' and dual of liteweight + 75#/sx D049 + 1% D112 + 0 125#/sx D130 or circulated Comented with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.3% D201 (yld 2.08, wt
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For Machine proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly 11/28/11 Reached TD 8-1/2" hole to 13,734' 11/30/11 Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and auchor packer at 13,559'. Frac ports at 10,884', 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434', external frac port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 1.5% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cemented	details, and give pertinent dates, including estimated date dultiple Completions: Attach wellbore diagram of details. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13.404' and dual of liteweight + 75#/sx D049 + 1% D112 + 0 125#/sx D130 or circulated Comented with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.3% D201 (yld 2.08, wt
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For Machine proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly 11/28/11 Reached TD 8-1/2" hole to 13,734' 11/30/11 Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and anchor packer at 13,559'. Frac ports at 9,0884', 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434', external frac port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 1.5% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cement 0.3% D112 + 0.125#/sx D130 + 28#/sx D132 + 6% D20 + 5% D44 + 61#/sx D90 + 0.29	details, and give pertinent dates, including estimated date dultiple Completions: Attach wellbore diagram of details. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13.404' and dual of liteweight + 75#/sx D049 + 1% D112 + 0 125#/sx D130 or circulated Comented with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.3% D201 (yld 2.08, wt
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For Machine proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly and resumed at 13,001 and another packer at 13,559'. Frace ports at 10,884'. 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434', external frace port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 1.5% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cement 0.3% D112 + 0.125#/sx D130 + 28#/sx D132 + 6% D20 + 5% D44 + 61#/sx D90 12 + 0.125#/sx D130 + 28#/sx D130 + 94#/sx D903 + 0.29 wt 14.8)	details, and give pertinent dates, including estimated date dultiple Completions: Attach wellbore diagram of details. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13.404' and dual of liteweight + 75#/sx D049 + 1% D112 + 0 125#/sx D130 or circulated Comented with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.3% D201 (yld 2.08, wt
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For Machine proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly and 11/28/11 Reached TD 8-1/2" hole to 13,734' 11/30/11 Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and auchor packer at 13,559'. Frac ports at 10,884', 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434', external frac port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 1.5% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cement 0.3% D112 + 0.125#/sx D130 + 28#/sx D132 + 6% D20 + 5% D44 + 61#/sx D9 12 6) Tailed in with 180 sx Class "C" + 0.125#/sx D130 + 94#/sx D903 + 0.29 wt 14.8)	details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of detionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 9670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13,404' and dual dileteweight + 75#/sx D049 + 1% D112 + 0 125#/sx D130 curculated Cemented with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.3% D201 (yld 2.08, wt 26 D46 ÷ 3#/sx D42 + 0.35% D201 + 0.1% D65 (yld 1.35, 10,000).
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For M proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly 11/28/11 Reached TD 8-1/2" hole to 13,734' 11/30/11 Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and auchor packer at 13,559'. Frac ports at 9,884', 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434', external frac port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 1.5% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cement 0.3% D112 + 0.125#/sx D130 + 28#/sx D132 + 6% D20 + 5% D44 + 61#/sx D9 12 6) Tailed in with 180 sx Class "C" + 0.125#/sx D130 + 94#/sx D903 + 0.29 wt 14.8) Spud Date. 3/1/11 Rig Release Date:	details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of detionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13,404' and dual dilete with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.3% D201 (yld 2.08, wt 26 D46 ÷ 3#/sx D42 + 0.35% D201 + 0.1% D65 (yld 1.35, 12/2/11
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For Machine proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly and resumed at 13,001 and another packer at 13,559'. Frace ports at 10,884'. 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434', external frace port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 1.5% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cement 0.3% D112 + 0.125#/sx D130 + 28#/sx D132 + 6% D20 + 5% D44 + 61#/sx D90 12 + 0.125#/sx D130 + 28#/sx D130 + 94#/sx D903 + 0.29 wt 14.8)	details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of detionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13,404' and dual dilete with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.3% D201 (yld 2.08, wt 26 D46 ÷ 3#/sx D42 + 0.35% D201 + 0.1% D65 (yld 1.35, 12/2/11
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For M proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly and resumed	details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of detionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 9670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13,404' and dual It liteweight: + 75#/sx D049 + 1% D112 + 0 125#/sx D130 is circulated. Cemented with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.35% D201 (yld 2.08, wt 26 D46 ÷ 3#/sx D42 + 0.35% D201 + 0.1% D65 (yld 1.35, 12/2/11).
13. Describe proposed or completed operations (Clearly state all pertinent of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For M proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling directly and resumed	details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of detionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13,404' and dual dilete with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.3% D201 (yld 2.08, wt 26 D46 ÷ 3#/sx D42 + 0.35% D201 + 0.1% D65 (yld 1.35, 12/2/11
13. Describe proposed or completed operations (Clearly state all pertinem of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For M proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 - Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling direction of the set of 12 8-1/2" hole to 13,734' 11/30/11 - Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 10,020'; 10,213'; 10,408'; 10,598'; 10,790'; 10,981'; 11,175'; 11,368'; 11,562'; 12,918'; 13,112'; 13,306'; 13,501' and anchor packer at 13,559'. Frace ports at 10,884'; 11,078'; 11,271'; 11,465'; 11,659'; 11,852'; 12,046'; 12,240'; 12,434'; external frace port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 1.5% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cement 0.3% D112 + 0.125#/sx D130 + 28#/sx D132 + 6% D20 + 5% D44 + 61#/sx D20 + 12.6 (Tailed in with 180 sx Class "C" + 0.125#/sx D130 + 94#/sx D903 + 0.29 wt 14.8) Spud Date. 3/1/11 Rig Release Date: Title Regulatory (Type or print name Tina Huerta E-mail address: tinah@ya	details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of detionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 9670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13,404' and dual It liteweight: + 75#/sx D049 + 1% D112 + 0 125#/sx D130 is circulated. Cemented with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.35% D201 (yld 2.08, wt 26 D46 ÷ 3#/sx D42 + 0.35% D201 + 0.1% D65 (yld 1.35, 12/2/11).
13. Describe proposed or completed operations (Clearly state all pertinem of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For M proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 - Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling direction of the set of 12 8-1/2" and resumed drilling direction of the set of 12 8-1/2" and resumed drilling direction of the set of 13,734' 11/30/11 - Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and anchor packer at 13,559'. Frac ports at 10,884', 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434', external frac port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 15% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cement 0.3% D112 + 0.125#/sx D130 + 28#/sx D132 + 6% D20 + 5% D44 + 61#/sx D92 + 0.125#/sx D130 + 94#/sx D903 + 0.29 wt 14 8) Spud Date. 3/1/11 Rig Release Date: Title Regulatory (Complete to the best of my print name	details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of details. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13.404' and dual dilete distributed by the date of the date
13. Describe proposed or completed operations (Clearly state all pertinem of starting any proposed work). SEE RULE 19 15.7.14 NMAC. For M proposed completion or recompletion. 11/19/11 KOP at around 8924' 11/20/11 - Drilled to 9580' and reduced hole to 8-1/2" and resumed drilling direction of the set of 12 8-1/2" and resumed drilling direction of the set of 12 8-1/2" and resumed drilling direction of the set of 13,734' 11/30/11 - Set 5-1/2" 20# L-80 LT&C casing at 13,730' DV/stage tool at 8802 10,020', 10,213', 10,408', 10,598', 10,790', 10,981', 11,175', 11,368', 11,562', 12,918', 13,112', 13,306', 13,501' and anchor packer at 13,559'. Frac ports at 10,884', 11,078', 11,271', 11,465', 11,659', 11,852', 12,046', 12,240', 12,434', external frac port at 13,617' Float collar at 13,728'. Cemented with 445 sx TX + 15% D174 + 0.2% D46 + 3#/sx D42 + 0.4% D201 (yld 1.44, wt 13) Cement 0.3% D112 + 0.125#/sx D130 + 28#/sx D132 + 6% D20 + 5% D44 + 61#/sx D92 + 0.125#/sx D130 + 94#/sx D903 + 0.29 wt 14 8) Spud Date. 3/1/11 Rig Release Date: Title Regulatory (Complete to the best of my print name	details, and give pertinent dates, including estimated date Multiple Completions: Attach wellbore diagram of detionally. 2. Openhole packers at 8897', 9617', 9722', 9827', 11,756', 11,949', 12,143', 12,337', 12,531', 12,725', 2670', 9775', 9923', 10,117', 10,310', 10,501', 10,695', 12,627', 12,821', 13,015', 13,210', 13,404' and dual It liteweight + 75#/sx D049 + 1% D112 + 0 125#/sx D130 curculated Cemented with 500 sx 35:65:6 Poz "C" + 203 + 0.2% D46 ÷ 3#/sx D42 + 0.3% D201 (yld 2.08, wt 6 D46 ÷ 3#/sx D42 + 0.35% D201 + 0.1% D65 (yld 1.35, 12/2/11 Very knowledge and belief. Compliance Supervisor DATE December 5, 2011