

District I - (575) 393-6161
1625 N French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

HOBBS OGD OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SEP 10 2012

WELL API NO.
30-025-07941

5. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

EAST HOBBS SAN ANDRES UNIT

8. Well Number: 515

9. OGRID Number 269324

10. Pool name or Wildcat
HOBBS; SAN ANDRES, EAST

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator
LINN OPERATING, INC.

3. Address of Operator
600 TRAVIS, SUITE 5100, HOUSTON, TEXAS 77002

4. Well Location
Unit Letter K 1650 feet from the S line and 2310 feet from the W line
Section 29 Township 18S Range 30E NMPM LEA County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3,590' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐ OTHER: RETURN TO PRODUCTION ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

RIH W/ 5-1/2" LOK-SET RBP 7 JTS 2-7/8" TBG, SET RBP @ 200', POH W/ TBG, RIH W/ 5-1/2" AD-1 PKR 1 JT 2-7/8" TBG, SET PKR @ 27', RU PUMP TRUCK, TESTED CSG FROM RBP TO PKR TO 500 PSI, TESTED OK, TESTED CSG FROM PKR TO BOP, FLANGE ON BOP LEAKED, UNSET PKR @ POH, RIH W/ PKR ON 6'-2-7/8" TBG SUB, SET PKR 2' IN 5-1/2" CSG, TESTED CSG TO 500 PSI, TESTED OK, POH W/ PKR & TBG

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Terry Callahan TITLE: REGULATORY SUPERVISOR DATE SEPTEMBER 7, 2012

Type or print name TERRY CALLAHAN E-mail address tcallahan@linnenergy.com PHONE: 281-840-4266
For State Use Only

APPROVED BY [Signature] TITLE Dist. Mgr. DATE 9-11-2012
Conditions of Approval (if any):

SEP 11 2012