

District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87401  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM 87505

HOBBS OGD

NOV 16 2012

RECEIVED

CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-025-40679
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. E-1582-10
7. Lease Name or Unit Agreement Name HOOKIN' BULL STATE
8. Well Number #1
9. OGRID Number 231429
10. Pool name or Wildcat VACUUM:DEVONIAN, MID

<p>SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)</p> <p>1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/></p> <p>2. Name of Operator MANZANO, LLC</p> <p>3. Address of Operator PO BOX 2107, ROSWELL, NM 88202-2107</p> <p>4. Well Location Unit Letter <u>A</u> : <u>1045</u> feet from the <u>NORTH</u> line and <u>1058</u> feet from the <u>EAST</u> line Section <u>17</u> Township <u>18S</u> Range <u>35E</u> NMPM LEA County</p> <p>11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3943 GR</p>	
---	--

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS ☐ P AND A ☐  
CASING/CEMENT JOB ☒

OTHER: ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14-NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

10/14/12 Cut off casing & weld on 13 3/8" wellhead, test to 500# (2.0), NU BOP (2.5)

10/15/12 Day 4 - Drilling 11" hole @ 2475'

10/17/12 TD 11" hole @ 2:15pm @ 3918' ), Run 8 5/8" casing to 3918' Finish cementing 8 5/8" casing, Plug down @ 6:30am on 10/17/12  
Cement Detail:  
RU Par-5 & pump 20bbl spacer w/dye followed by 1250sx POZ C (w=12.6# / yield=2.07/2587c.f.) & tailed in w/200sx Class C Neat (w=14.8 / y=1.33/266c.f.), Displace w/242bbbls FW, Plug down @ 6:30am, Circulated 353sx to half tank, Total cubic feet cement pumped = 2853c.f., Volume circulated = 730c.f., Cemented volume = 2123c.f., Hole volume=1360c.f., % excess = 156%

Spud Date:

10/11/2012

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

*Paul Ragsdale*

TITLE

ENGINEER

DATE 11/15/12

Type or print name

PAUL RAGSDALE

E-mail address: PAUL@MANZANOENERGY.COM

PHONE: 575-626-7903

For State Use Only

*El Gough* Dist. Mgr

11-19-2012

NOV 19 2012