

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. B-1553 30-025-03867
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name: West Lovington Unit
8. Well No. 36
9. Pool name or Wildcat Lovington San Andres

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☒ Other T&A SWD WIN

2. Name of Operator
Pure Resources

3. Address of Operator
500 W. Illinois Midland, Texas 79701

4. Well Location
Unit Letter O : 660' feet from the South line and 1980' feet from the East line

Section 4 Township 17S Range 36E NMPM Lea County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
3819' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐


OTHER: on/off Tool Seal Leaked ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

13" 50# Set at 260
85/8" 32# casing set at 1960'
5 1/2" 14# casing set at 4658'
Open Hole completion 4658-4937'

Work Over Date May 5, 2003, thru May 7, 2003

Well had pressure build up on annulus.
Pooch with tubing and found seal on/off tool leaking. Hydro-test tubing in hole at 5500# above slips tested ok.
Packer set at 4445.26'
Post work over mechanical integrity test was witnessed by Bill Prichard. 5-7-2003
Starting Pressure: 520#
Final Pressure: 490#



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mike Northcutt TITLE Production Foreman DATE 5-7-2003

Type or print name Mike Northcutt Telephone No. 505-396-7523

(This space for State use)

APPROVED BY Gary W. Wink TITLE OC FIELD REPRESENTATIVE II/STAFF MANAGER DATE MAY 08 2003
Conditions of approval, if any

