

Submit 3 Copies To Appropriate District  
Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Avenue, Artesia, NM 87210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO. 30-025-03556
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. V-2522
7. Lease Name or Unit Agreement Name: FOX A STATE
8. Well No. 1
9. Pool name or Wildcat Allison San Andres South

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:  
Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator  
LAYTON ENTERPRISES, INC.

3. Address of Operator 3103 79th St.  
LUBBOCK, TEXAS 79423

4. Well Location  
Unit Letter F : 1980 feet from the North line and 2070 feet from the West line  
Section 2 Township 9S Range 36E NMPM County LEA

10. Elevation (Show whether DR, RKB, RT, GR, etc.)  
4062 GL

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

- REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: PLUG BACK ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

- 7-27-05 Perforated 4918-20 & 5030-32 @ 4/ft  
8-3-05 Set cement retainer @ 4950  
8-4-05 Pumped 200 sx premium plus cement - Pull tubing to 3650 & reverse out - Pumped & squeezed cement to 4400' @ 1100 Psi - Shut in.  
8-5-05 Pressure test casing & cement to 1500 Psi.  
8-10 & 11-05 Drilled out cement & retainer  
8-12-05 Perforated 4934-46, 4958-70, 5010-20 @4/ft.  
8-15-05 Ran tubing & packer to 4870 - Treated w/3000 gal 20% HCl acid - Preparing to install pumping equipment and test for production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Donald R. Layton TITLE President DATE 8-16-05

Type or print name DONALD R. LAYTON

806/745-4638  
Telephone No.

(This space for State use)

APPROVED BY [Signature] TITLE PETROLEUM ENGINEER DATE SEP 13 2005  
Conditions of approval, if any: