

Submit 1 Copy To Appropriate District
Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

HOBBS OCD

OIL CONSERVATION DIVISION

APR 23 2013

1220 South St. Francis Dr.
Santa Fe, NM 87505

RECEIVED

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-005-29145 ✓
1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐		5. Indicate Type of Lease STATE ☐ FEE ☐ ✓
2. Name of Operator CHEVRON USA, INC. ✓		6. State Oil & Gas Lease No.
3. Address of Operator 15 Smith Road Midland, TX 79705		7. Lease Name or Unit Agreement Name NEREID 1 FEDERAL ✓
4. Well Location Unit Letter <u>P</u> : <u>660'</u> feet from the <u>South</u> line and <u>100'</u> feet from the <u>East</u> line Section <u>1</u> Township <u>15 S</u> Range <u>31 E</u> NMPM County <u>Lea</u>		8. Well Number 1H ✓
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4367' GR		9. OGRID Number 4323 ✓
		10. Pool name or Wildcat WILDCAT; ABO-WOLFCAMP (97715) ✓

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: Casing Pressure Test ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

On 03/14/2013, tested 13 3/8" casing for 30 minutes to 1200 psi. Test good. Depth 408'.

On 03/17/2013, tested 9 5/8" casing for 30 minutes to 1500 psi. Test good. Depth 4003'.

On 04/10/2013, drilled to TD 13480'.

On 04/19/2013, released rig. Will test 5 1/2" casing during completion.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Bryan Arrant

TITLE Regulatory Specialist II

DATE 04/22/2013

Type or print name Bryan Arrant

E-mail address: bryan.arrant@chk.com

PHONE: (405)935-3782

For State Use Only

APPROVED BY

E. Gonzalez

TITLE

DIST. MGR

DATE 4-24-2013

Conditions of Approval (if any):

APR 24 2013