Conditions of Approval, if any:

OCT 1 4 2005

## Page 2 (C-103 Attachment)

10/1/05: MI x RU. Spud 12-1/4" hole at 5:00 p.m. (NMOCD notified)

10/2/05 -

10/3/05: R

Run 35 jts. 8-5/8", 24#, J-55, ST&C casing with 10 centralizers and set at 1514', RU Halliburton and cement with 450 sx. Premium Plus (lead) and 300 sx. Premium Plus (tail). Displace with 94 bbls FW. Bump plug with 1400 psi, float held. Circulated 108 sx. to surface. WOC 4 hours. Cut off casing x weld on casing flange. NU BOP x test blind rams and pipe rams. Drill out cement and resume drilling operations.