

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87400
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

HOBBS OCD

NOV 14 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

RECEIVED

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-025-41340
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator DEVON ENERGY PRODUCTION COMPANY, L.P.		6. State Oil & Gas Lease No.
3. Address of Operator 333 WEST SHERIDAN AVE., OKLAHOMA CITY, OKLAHOMA 73102-5010		7. Lease Name or Unit Agreement Name THISTLE UNIT
4. Well Location Unit Letter <u>O</u> : <u>150</u> feet from the <u>SOUTH</u> line and <u>2200</u> feet from the <u>EAST</u> line Section <u>22</u> Township <u>23S</u> Range <u>33E</u> NMPM County <u>LEA</u>		8. Well Number <u>56H</u>
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3691.9'		9. OGRID Number 6137
		10. Pool name or Wildcat TRIPLE X; BONE SPRING

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☒
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

10/12/13 - 10/15/13 - TD 17 1/2" surface hole @ 1,440' @ 2030 hrs.

CHC. RU csg crew and RIH w/35 jnts 13-3/8" J-55, 54.5# BTC csg, 1 x 13-3/8" Packer (top of packer @ 476'), 1 x 13-3/8" stage tool (top of stage tool @ 473'); set @ 1,431'. RD csg crew & RU cementers. Pump 1st stage w/500sx Econocem cmt, 1.75 Yld; followed w/400sx Halcem cmt, 1.33 Yld; Displ. w/215 bbls FW; inflate Pkr, open stage tool, circulate 143sx cmt to surface. Pump 2nd stage cement w/495sx Halcem cmt, 1.33 Yld; Displ. w/73bbls FW; circulated 380sx cmt to surface. Flush out conductor and flow line, close valve on cmt head & WOC. NU BOP stack & test 250psi low and 3000psi high for 10 minutes. Test csg @ 1500psi f/30 minutes. Good test.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE Regulatory Specialist

DATE 11/13/2013

Type or print name David H. Cook

E-mail address: david.cook@dvn.com

PHONE: (405) 552-7848

For State Use Only

APPROVED BY:

TITLE

DATE

11/14/2013

Conditions of Approval (if any):

NOV 14 2013