

Results of Directional Survey

API number:	30-025-40634		
OGRID:		Operator:	DEVON ENERGY PRODUCTION COMPANY, LP
		Property:	BUTTER CUP 35 STATE COM # 1H

surface	ULSTR:	P	35	T	18S	R	34E
				550	FSL	200	FEL

BH Loc	ULSTR:	M	35	T	18S	R	34E
15092	MD	10659.4	TVD	558	FSL	342	FWL
						4938	FEL

Top Perf/OH	ULSTR:	P	35	T	18S	R	34E
10580	MD	10496.7	TVD	568	FSL	460	FEL

Bot Perf/OH	ULSTR:	M	35	T	18S	R	34E
15019	MD	10657.3	TVD	557	FSL	415	FWL
						4865	FEL

	MD	N/S	E/W	VD
	10551	17.52	-237.85	10477.92
TOP PERFS/OH	10580	17.70	-259.96	10496.68
	10582	17.71	-261.48	10497.97
	15017	6.96	-4662.73	10657.28
BOT PERFS/OH	15019	7.00	-4664.73	10657.34
	15092	8.37	-4737.69	10659.42

NEXT TO LAST	15017	6.96	-4662.73	10657.28
LAST READING	15092	8.37	-4737.69	10659.42
TD	15092	8.37	-4737.69	10659.42

Surface Location	550	FS	200	FE
Projected BHL	558	FS	4938	FE
Location of				
Top Perfs/OH	568	FS	460	FE
Bottom Perfs/OH	557	FS	4865	FE

SUMMARY of Subsurface Locations

Surface Location	P-35-18S-34E	550	FS	200	FE	Vert. Depth
Top Perfs/OH	P-35-18S-34E	568	FS	460	FE	10496.68
Bottom Perfs/OH	M-35-18S-34E	557	FS	4865	FE	10657.34
Projected TD	M-35-18S-34E	558	FS	4938	FE	10659.42

DEC 02 2013



Directional Survey Data

District PERMIAN BASIN	County LEA	Field Name MESCALERO ESCARPE	Project Group DELAWARE BASIN	State/Province NM
Surface Legal Location SEC35 T18S R34E	API/UWI 3002540634	Latitude (°) 32° 41' 54.52" N	Longitude (°) 103° 31' 22.91" W	Ground Elev... 3,970.40
Wellbore Name OH	Parent Wellbore	Kick Off Depth (ftKB)	KB - GL (ft) 18.00	Orig KB Elev (ft) 3,988.40
Date 12/1/2012	Definitive? Yes	Description SS	Proposed? No	Tubing Head Elevation (ft)
MD Tie In (ftKB)	TVD Tie In (ftKB)	Inclination Tie In (°)	Azimuth Tie In (°)	NSTie In (ft)
				EWtie In (ft)

Survey Data

Date	MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	N/S (ft)	E/W (ft)	DLS (°/100ft)	Survey Tool	Survey Company
12/1/2012	266.00	1.08	0.00	265.98	0.00	2.51	0.00	0.41	SS	MCVAY
12/2/2012	535.00	1.28	0.00	534.93	0.01	8.05	0.00	0.07	SS	MCVAY
12/2/2012	781.00	1.63	0.00	780.85	0.02	14.29	0.00	0.14	SS	MCVAY
12/2/2012	1,030.00	2.02	0.00	1,029.72	0.03	22.22	0.00	0.16	SS	MCVAY
12/2/2012	1,278.00	2.36	0.00	1,277.54	0.04	31.70	0.00	0.14	SS	MCVAY
12/2/2012	1,526.00	3.14	0.00	1,525.25	0.05	43.60	0.00	0.31	SS	MCVAY
12/2/2012	1,620.00	3.68	0.00	1,619.08	0.06	49.19	0.00	0.57	SS	MCVAY
12/2/2012	1,713.00	3.28	0.00	1,711.91	0.07	54.83	0.00	0.43	SS	MCVAY
12/2/2012	1,813.00	3.26	0.00	1,811.75	0.07	60.54	0.00	0.02	SS	MCVAY
12/2/2012	1,898.00	3.75	0.00	1,896.59	0.08	65.74	0.00	0.58	SS	MCVAY
12/2/2012	1,910.00	3.59	0.00	1,908.57	0.08	66.50	0.00	1.33	SS	MCVAY
12/2/2012	2,111.00	3.60	158.00	2,109.42	-2.28	66.95	2.37	3.51	SS	MCVAY
12/2/2012	2,198.00	3.20	163.00	2,196.27	-4.02	62.09	4.10	0.57	SS	MCVAY
12/2/2012	2,296.00	2.90	164.00	2,294.13	-5.51	57.09	5.58	0.31	SS	MCVAY
12/2/2012	2,388.00	3.00	165.00	2,386.01	-6.78	52.53	6.85	0.12	SS	MCVAY
12/2/2012	2,488.00	2.80	156.00	2,485.88	-8.46	47.77	8.52	0.50	SS	MCVAY
12/2/2012	2,573.00	2.80	156.60	2,570.78	-10.13	43.97	10.19	0.03	SS	MCVAY
12/2/2012	2,673.00	3.00	165.00	2,670.65	-11.79	39.20	11.83	0.47	SS	MCVAY
12/2/2012	2,773.00	2.70	148.00	2,770.53	-13.72	34.67	13.76	0.89	SS	MCVAY
12/2/2012	2,974.00	2.20	148.00	2,971.35	-18.28	27.39	18.31	0.25	SS	MCVAY
12/2/2012	3,271.00	2.00	166.00	3,268.15	-22.57	17.52	22.59	0.23	SS	MCVAY
12/2/2012	3,471.00	1.80	170.00	3,468.04	-23.96	11.04	23.98	0.12	SS	MCVAY
12/2/2012	3,671.00	1.30	172.00	3,667.97	-24.83	5.70	24.84	0.25	SS	MCVAY
12/2/2012	3,872.00	1.50	148.60	3,868.91	-26.53	1.20	26.53	0.30	SS	MCVAY
12/2/2012	4,072.00	1.30	169.00	4,068.85	-28.33	-3.26	28.32	0.27	SS	MCVAY
12/2/2012	4,249.00	0.90	169.00	4,245.82	-28.98	-6.60	28.97	0.23	SS	MCVAY
12/2/2012	4,438.00	0.70	142.00	4,434.80	-29.98	-8.96	29.97	0.22	SS	MCVAY
12/2/2012	4,638.00	0.50	165.60	4,634.79	-30.95	-10.77	30.94	0.16	SS	MCVAY
12/2/2012	4,817.00	0.50	160.00	4,813.78	-31.41	-12.26	31.40	0.03	SS	MCVAY
12/2/2012	5,006.00	0.20	49.60	5,002.78	-31.95	-12.82	31.93	0.32	SS	MCVAY
12/2/2012	5,191.00	0.40	250.00	5,187.78	-31.58	-12.83	31.57	0.32	SS	MCVAY
12/2/2012	5,284.00	0.40	328.00	5,280.78	-31.11	-12.67	31.09	0.54	SS	MCVAY
12/2/2012	5,390.00	0.00	219.00	5,386.78	-30.91	-12.36	30.90	0.38	SS	MCVAY
12/2/2012	5,590.00	0.40	347.00	5,586.77	-30.75	-11.68	30.74	0.20	SS	MCVAY
12/2/2012	5,864.00	0.40	1.00	5,860.77	-30.55	-9.79	30.54	0.04	SS	MCVAY
12/2/2012	6,058.00	0.20	44.00	6,054.77	-30.80	-8.87	30.79	0.15	SS	MCVAY
12/2/2012	6,531.00	0.30	252.00	6,527.76	-30.19	-8.66	30.18	0.10	SS	MCVAY
12/2/2012	7,002.00	0.70	249.00	6,998.74	-26.34	-10.07	26.32	0.09	SS	MCVAY
12/2/2012	7,502.00	1.10	353.60	7,498.71	-22.95	-6.39	22.94	0.29	SS	MCVAY
12/2/2012	7,950.00	1.00	343.00	7,946.63	-21.31	1.62	21.32	0.05	SS	MCVAY
12/2/2012	8,230.00	0.50	330.00	8,226.61	-19.98	5.01	19.99	0.19	SS	MCVAY
12/2/2012	8,515.00	1.00	214.00	8,511.59	-17.97	4.03	17.98	0.46	SS	MCVAY
12/2/2012	8,767.00	1.20	262.60	8,763.55	-14.13	1.87	14.13	0.37	SS	MCVAY
12/2/2012	8,892.00	1.40	294.00	8,888.52	-11.44	2.32	11.44	0.58	SS	MCVAY
12/2/2012	9,056.00	0.90	289.60	9,052.49	-8.39	3.57	8.39	0.31	SS	MCVAY
12/2/2012	9,274.00	0.80	268.60	9,270.46	-5.26	4.10	5.26	0.15	SS	MCVAY
12/2/2012	9,464.00	0.60	287.60	9,460.45	-2.98	4.37	2.99	0.16	SS	MCVAY
12/18/2012	9,653.00	0.50	331.60	9,649.44	-1.64	5.40	1.65	0.22	SS	MCVAY
12/18/2012	9,842.00	0.50	292.60	9,838.43	-0.49	6.44	0.50	0.18	SS	MCVAY
12/20/2012	10,046.00	2.81	286.99	10,042.34	5.12	8.24	-5.11	1.13	MWD	PATH FINDER
12/20/2012	10,078.00	7.12	282.07	10,074.21	7.81	8.89	-7.80	13.52	MWD	PATH FINDER



BUTTER CUP 35 STATE COM 1H

WEST UNRESTRICTED

Directional Survey Data

District PERMIAN BASIN	County LEA	Field Name MESCALERO ESCARPE	Project Group DELAWARE BASIN	State/Province NM
Surface Legal Location SEC35 T18S R34E	API/UWI 3002540634	Latitude (°) 32° 41' 54.52" N	Longitude (°) 103° 31' 22.91" W	Ground Elev... 3,970.40
			KB - GL (ft) 18.00	Orig KB Elev (ft) 3,988.40
				Tubing Head Elevation (ft)

Survey Data

Date	MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	N/S (ft)	E/W (ft)	DLS (°/100ft)	Survey Tool	Survey Company
12/20/2012	10,109.00	12.22	280.22	10,104.76	12.92	9.87	-12.91	16.48	MWD	PATH FINDER
12/20/2012	10,141.00	17.59	281.10	10,135.67	21.01	11.40	-20.99	16.80	MWD	PATH FINDER
12/20/2012	10,172.00	21.10	281.10	10,164.91	31.08	13.38	-31.07	11.32	MWD	PATH FINDER
12/20/2012	10,204.00	22.86	280.49	10,194.59	42.85	15.62	-42.83	5.55	MWD	PATH FINDER
12/20/2012	10,235.00	25.15	277.67	10,222.91	55.31	17.60	-55.28	8.26	MWD	PATH FINDER
12/20/2012	10,267.00	27.08	273.72	10,251.64	69.32	18.98	-69.29	8.11	MWD	PATH FINDER
12/20/2012	10,298.00	28.14	271.96	10,279.11	83.67	19.69	-83.64	4.31	MWD	PATH FINDER
12/20/2012	10,330.00	30.25	270.55	10,307.04	99.27	20.02	-99.25	6.93	MWD	PATH FINDER
12/20/2012	10,361.00	32.80	270.11	10,333.47	115.48	20.11	-115.45	8.26	MWD	PATH FINDER
12/20/2012	10,393.00	35.17	268.53	10,360.00	133.36	19.89	-133.34	7.90	MWD	PATH FINDER
12/20/2012	10,424.00	37.11	268.01	10,385.03	151.63	19.34	-151.61	6.34	MWD	PATH FINDER
12/20/2012	10,456.00	39.66	267.39	10,410.11	171.48	18.54	-171.46	8.06	MWD	PATH FINDER
12/21/2012	10,488.00	43.18	268.09	10,434.11	192.63	17.71	-192.61	11.09	MWD	PATH FINDER
12/21/2012	10,519.00	45.99	270.03	10,456.18	214.39	17.36	-214.37	10.07	MWD	PATH FINDER
12/21/2012	10,551.00	48.45	270.73	10,477.92	237.87	17.52	-237.85	7.85	MWD	PATH FINDER
12/21/2012	10,582.00	50.91	270.20	10,497.97	261.51	17.71	-261.48	8.04	MWD	PATH FINDER
12/21/2012	10,614.00	52.85	270.38	10,517.73	286.68	17.84	-286.66	6.08	MWD	PATH FINDER
12/21/2012	10,645.00	55.75	270.29	10,535.81	311.85	17.98	-311.83	9.36	MWD	PATH FINDER
12/21/2012	10,677.00	58.04	270.47	10,553.29	338.65	18.16	-338.63	7.17	MWD	PATH FINDER
12/21/2012	10,709.00	60.94	270.91	10,569.53	366.22	18.49	-366.20	9.14	MWD	PATH FINDER
12/21/2012	10,740.00	64.28	271.61	10,583.79	393.73	19.10	-393.71	10.96	MWD	PATH FINDER
12/21/2012	10,772.00	68.59	271.78	10,596.58	423.05	19.97	-423.02	13.48	MWD	PATH FINDER
12/21/2012	10,803.00	72.55	271.96	10,606.89	452.26	20.92	-452.23	12.79	MWD	PATH FINDER
12/21/2012	10,835.00	75.97	272.05	10,615.57	483.04	22.00	-483.01	10.69	MWD	PATH FINDER
12/21/2012	10,866.00	80.02	271.70	10,622.02	513.34	22.99	-513.31	13.11	MWD	PATH FINDER
12/21/2012	10,898.00	83.89	271.70	10,626.50	545.00	23.93	-544.98	12.09	MWD	PATH FINDER
12/21/2012	10,961.00	90.13	269.50	10,629.78	607.88	24.59	-607.85	10.50	MWD	PATH FINDER
12/21/2012	11,024.00	90.92	268.97	10,629.21	670.87	23.75	-670.84	1.51	MWD	PATH FINDER
12/21/2012	11,118.00	91.45	269.67	10,627.26	764.84	22.63	-764.81	0.93	MWD	PATH FINDER
12/21/2012	11,213.00	90.31	268.80	10,625.80	859.82	21.36	-859.79	1.51	MWD	PATH FINDER
12/21/2012	11,308.00	91.10	268.88	10,624.63	954.79	19.44	-954.77	0.84	MWD	PATH FINDER
12/21/2012	11,402.00	89.87	268.45	10,623.84	1,048.75	17.25	-1,048.73	1.39	MWD	PATH FINDER
12/21/2012	11,497.00	89.34	268.36	10,624.49	1,143.71	14.61	-1,143.69	0.57	MWD	PATH FINDER
12/21/2012	11,592.00	88.72	267.74	10,626.10	1,238.64	11.37	-1,238.63	0.92	MWD	PATH FINDER
12/21/2012	11,686.00	89.43	268.97	10,627.62	1,332.58	8.68	-1,332.57	1.51	MWD	PATH FINDER
12/21/2012	11,781.00	89.60	269.59	10,628.42	1,427.57	7.48	-1,427.56	0.68	MWD	PATH FINDER
12/21/2012	11,876.00	89.52	270.03	10,629.15	1,522.56	7.17	-1,522.56	0.47	MWD	PATH FINDER
12/21/2012	11,963.00	88.11	269.67	10,630.95	1,609.54	6.94	-1,609.54	1.67	MWD	PATH FINDER
12/21/2012	12,057.00	88.72	270.29	10,633.55	1,703.51	6.91	-1,703.50	0.93	MWD	PATH FINDER
12/21/2012	12,152.00	89.52	270.47	10,635.01	1,798.49	7.54	-1,798.48	0.86	MWD	PATH FINDER
12/21/2012	12,246.00	87.93	270.38	10,637.10	1,892.46	8.23	-1,892.46	1.69	MWD	PATH FINDER
12/21/2012	12,341.00	86.88	269.59	10,641.40	1,987.37	8.21	-1,987.36	1.38	MWD	PATH FINDER
12/21/2012	12,436.00	87.49	270.11	10,646.07	2,082.25	7.96	-2,082.24	0.84	MWD	PATH FINDER
12/21/2012	12,531.00	88.37	270.64	10,649.50	2,177.18	8.58	-2,177.18	1.08	MWD	PATH FINDER
12/21/2012	12,625.00	89.08	271.43	10,651.59	2,271.15	10.28	-2,271.14	1.13	MWD	PATH FINDER
12/21/2012	12,720.00	89.96	269.94	10,652.39	2,366.13	11.42	-2,366.12	1.82	MWD	PATH FINDER
12/21/2012	12,814.00	90.66	269.94	10,651.88	2,460.13	11.32	-2,460.12	0.74	MWD	PATH FINDER
12/21/2012	12,909.00	89.52	269.76	10,651.73	2,555.13	11.07	-2,555.12	1.21	MWD	PATH FINDER
12/21/2012	13,004.00	89.78	269.94	10,652.31	2,650.13	10.82	-2,650.12	0.33	MWD	PATH FINDER
12/21/2012	13,098.00	90.22	270.03	10,652.31	2,744.13	10.80	-2,744.12	0.48	MWD	PATH FINDER
12/21/2012	13,189.00	89.78	269.15	10,652.31	2,835.12	10.14	-2,835.11	1.08	MWD	PATH FINDER
12/21/2012	13,287.00	89.96	269.50	10,652.53	2,933.11	8.99	-2,933.10	0.40	MWD	PATH FINDER
12/21/2012	13,382.00	90.04	269.85	10,652.53	3,028.11	8.45	-3,028.10	0.38	MWD	PATH FINDER
12/21/2012	13,476.00	90.48	270.91	10,652.11	3,122.11	9.07	-3,122.10	1.22	MWD	PATH FINDER
12/21/2012	13,571.00	91.10	270.91	10,650.80	3,217.09	10.58	-3,217.08	0.65	MWD	PATH FINDER



Directional Survey Data

District PERMIAN BASIN	County LEA	Field Name MESCALERO ESCARPE	Project Group DELAWARE BASIN	State/Province NM
Surface Legal Location SEC35 T18S R34E	API/UWI 3002540634	Latitude (°) 32° 41' 54.52" N	Longitude (°) 103° 31' 22.91" W	Ground Elev... 3,970.40
			KB - GL (ft) 18.00	Orig KB Elev (ft) 3,988.40
				Tubing Head Elevation (ft)

Survey Data

Date	MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	N/S (ft)	E/W (ft)	DLS (°/100ft)	Survey Tool	Survey Company
12/21/2012	13,666.00	91.54	269.76	10,648.61	3,312.06	11.14	-3,312.05	1.30	MWD	PATH FINDER
12/21/2012	13,761.00	91.89	269.24	10,645.77	3,407.01	10.31	-3,407.00	0.66	MWD	PATH FINDER
12/21/2012	13,856.00	90.92	268.97	10,643.44	3,501.97	8.83	-3,501.96	1.06	MWD	PATH FINDER
12/21/2012	13,950.00	91.19	269.15	10,641.71	3,595.94	7.28	-3,595.93	0.35	MWD	PATH FINDER
12/21/2012	14,045.00	89.78	269.50	10,640.90	3,690.92	6.17	-3,690.92	1.53	MWD	PATH FINDER
12/21/2012	14,140.00	89.34	269.94	10,641.63	3,785.92	5.70	-3,785.91	0.65	MWD	PATH FINDER
12/21/2012	14,234.00	89.60	270.03	10,642.50	3,879.91	5.68	-3,879.91	0.29	MWD	PATH FINDER
12/21/2012	14,329.00	88.81	270.20	10,643.82	3,974.90	5.87	-3,974.90	0.85	MWD	PATH FINDER
12/21/2012	14,423.00	88.64	269.24	10,645.91	4,068.88	5.41	-4,068.87	1.04	MWD	PATH FINDER
12/21/2012	14,519.00	89.16	269.32	10,647.75	4,164.85	4.20	-4,164.85	0.55	MWD	PATH FINDER
12/21/2012	14,613.00	89.08	269.94	10,649.20	4,258.84	3.60	-4,258.84	0.66	MWD	PATH FINDER
12/21/2012	14,708.00	88.99	270.11	10,650.80	4,353.82	3.64	-4,353.82	0.20	MWD	PATH FINDER
12/21/2012	14,802.00	88.81	270.38	10,652.60	4,447.81	4.04	-4,447.80	0.35	MWD	PATH FINDER
12/21/2012	14,897.00	88.90	270.91	10,654.50	4,542.78	5.11	-4,542.78	0.57	MWD	PATH FINDER
12/21/2012	14,992.00	88.55	270.82	10,656.61	4,637.75	6.54	-4,637.74	0.38	MWD	PATH FINDER
12/21/2012	15,017.00	88.37	271.08	10,657.28	4,662.74	6.96	-4,662.73	1.26	MWD	PATH FINDER
12/21/2012	15,092.00	88.37	271.08	10,659.42	4,737.69	8.37	-4,737.69	0.00	BIT	PATH FINDER



Stimulations Summary

District PERMIAN BASIN		County LEA		Field Name MESCALERO ESCARPE		Project Group DELAWARE BASIN		State/Province NM													
Surface Legal Location SEC35 T18S R34E		API/UWI 3002540634		Latitude (°) 32° 41' 54.52" N		Longitude (°) 103° 31' 22.91" W		Ground Elev... 3,970.40		KB - GL (ft) 18.00		Orig KB Elev (ft) 3,988.40		Tubing Head Elevation (ft)							
HYDRAULIC FRAC , 2/18/2013 07:14 , BONE SPRING 3RD, OH , 14,650.0 ftKB - 15,019.0 ftKB, HALLIBURTON , CRC Resin Coated Sand (Borden) 1																					
Proppant De...		Total Clean Volu...		Pre Trt S/I Prs (psi)		Pst Trt S/I Prs (psi)		P Break (psi)		ISIP (psi)		Avg Treat Pressur...		Q Treat Avg (bbl/...		P Max (psi)		Q Treat Max (bbl/...		Conc Max...	
301,500.0		7095.24				4,160.0				4,160.0		6,794.0		69		8,102.0		72		4.00	
HYDRAULIC FRAC , 2/19/2013 06:43 , BONE SPRING 3RD, OH , 14,052.0 ftKB - 14,440.0 ftKB, HALLIBURTON , CRC Resin Coated Sand (Borden) 1																					
Proppant De...		Total Clean Volu...		Pre Trt S/I Prs (psi)		Pst Trt S/I Prs (psi)		P Break (psi)		ISIP (psi)		Avg Treat Pressur...		Q Treat Avg (bbl/...		P Max (psi)		Q Treat Max (bbl/...		Conc Max...	
301,500.0		5792.02				4,222.0				4,222.0		6,471.0		66		8,276.0		72		4.00	
HYDRAULIC FRAC , 2/19/2013 12:16 , BONE SPRING 3RD, OH , 13,474.0 ftKB - 13,862.0 ftKB, HALLIBURTON , CRC Resin Coated Sand (Borden) 1																					
Proppant De...		Total Clean Volu...		Pre Trt S/I Prs (psi)		Pst Trt S/I Prs (psi)		P Break (psi)		ISIP (psi)		Avg Treat Pressur...		Q Treat Avg (bbl/...		P Max (psi)		Q Treat Max (bbl/...		Conc Max...	
301,500.0		5802.12				4,258.0				4,258.0		6,354.0		67		8,091.0		73		4.00	
HYDRAULIC FRAC , 2/20/2013 09:41 , BONE SPRING 3RD, OH , 12,895.0 ftKB - 13,283.0 ftKB, HALLIBURTON , CRC Resin Coated Sand (Borden) 1																					
Proppant De...		Total Clean Volu...		Pre Trt S/I Prs (psi)		Pst Trt S/I Prs (psi)		P Break (psi)		ISIP (psi)		Avg Treat Pressur...		Q Treat Avg (bbl/...		P Max (psi)		Q Treat Max (bbl/...		Conc Max...	
301,500.0		6883.12				4,041.0				4,041.0		5,964.0		66		7,868.0		72		4.00	
HYDRAULIC FRAC , 2/20/2013 17:21 , BONE SPRING 3RD, OH , 12,316.0 ftKB - 12,704.0 ftKB, HALLIBURTON , CRC Resin Coated Sand (Borden) 1																					
Proppant De...		Total Clean Volu...		Pre Trt S/I Prs (psi)		Pst Trt S/I Prs (psi)		P Break (psi)		ISIP (psi)		Avg Treat Pressur...		Q Treat Avg (bbl/...		P Max (psi)		Q Treat Max (bbl/...		Conc Max...	
301,500.0		6046.19				3,933.0				3,933.0		5,886.0		66		7,266.0		82		4.00	
HYDRAULIC FRAC , 2/21/2013 18:40 , BONE SPRING 3RD, OH , 11,737.0 ftKB - 12,125.0 ftKB, HALLIBURTON , CRC Resin Coated Sand (Borden) 1																					
Proppant De...		Total Clean Volu...		Pre Trt S/I Prs (psi)		Pst Trt S/I Prs (psi)		P Break (psi)		ISIP (psi)		Avg Treat Pressur...		Q Treat Avg (bbl/...		P Max (psi)		Q Treat Max (bbl/...		Conc Max...	
301,500.0		5671.95				4,009.0				4,009.0		5,736.0		70		6,762.0		71		4.00	
HYDRAULIC FRAC , 2/22/2013 09:12 , BONE SPRING 3RD, OH , 11,159.0 ftKB - 11,547.0 ftKB, HALLIBURTON , CRC Resin Coated Sand (Borden) 1																					
Proppant De...		Total Clean Volu...		Pre Trt S/I Prs (psi)		Pst Trt S/I Prs (psi)		P Break (psi)		ISIP (psi)		Avg Treat Pressur...		Q Treat Avg (bbl/...		P Max (psi)		Q Treat Max (bbl/...		Conc Max...	
301,500.0		5997.38				4,006.0				4,006.0		5,554.0		70		7,345.0		71		4.00	
HYDRAULIC FRAC , 2/22/2013 14:35 , BONE SPRING 3RD, OH , 10,580.0 ftKB - 10,968.0 ftKB, HALLIBURTON , CRC Resin Coated Sand (Borden) 1																					
Proppant De...		Total Clean Volu...		Pre Trt S/I Prs (psi)		Pst Trt S/I Prs (psi)		P Break (psi)		ISIP (psi)		Avg Treat Pressur...		Q Treat Avg (bbl/...		P Max (psi)		Q Treat Max (bbl/...		Conc Max...	
301,500.0		5662.22				4,043.0				4,043.0		5,784.0		70		6,568.0		71		4.00	