

Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

HOBBS OCD

Energy, Minerals and Natural Resources

Revised July 18, 2013

JAN 24 2014

CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

RECEIVED

WELL API NO. 30-025-28634
5. Indicate Type of Lease STATE ☒ FEE ☐
6. State Oil & Gas Lease No. 18820
7. Lease Name or Unit Agreement Name State HQ
8. Well Number 4
9. OGRID Number 02799
10. Pool name or Wildcat Airstrip (Bone Spring)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3982' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator

Breck Operating Corp.

3. Address of Operator

P.O. Box 911 Breckenridge, TX 76424

4. Well Location

Unit Letter N : 590 feet from the South line and 1980 feet from the West line
Section 26 Township 18S Range 34E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3982' GR

12. Check Appropriate

Nature of Notice, Report or Other Data

PERFORM REMEDIAL WORK
TEMPORARILY

NOTICE

Approved for Plugging of well bore only.
Liability under bond is retained pending receipt of
C-103 (Specifically for Subsequent Report of Well
Plugging) which may be found at OCD web page
under forms/
www.emnrd.state.nm.us/oed
for completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date
of any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of
proposed completion or recompletion.

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☒
CASING/CEMENT JOB ☐

OTHER: ☐

1. 11/28/12 RIH w/ tbg & pkr. Set pkr @ 4717'. Pump into perfs, no psi.
2. Notify Maxey Brown w/ OCD. Squeeze perfs w/ 550 sx Class H. Rig down move off pulling unit.
3. 4/15/2013 MIRU Plugging unit. Notify Maxey Brown of intent to P&A.
4. Tagged cmt plug @ 4839', notified OCD on tag.
5. Circ. Hole w/ 9.5 ppg mud. Spot 25 sack plug (3970'-4070'). WOC 4 hrs. & tag plug @ 3976'.
6. Spot 25 sack plug (3000'-3100'). WOC 4 hrs & tag plug @ 2890'.
7. Spot 30 sack plug (1700'-1800').
8. Spot 64 sack plug (Surface-390').
9. Notified OCD. Cut off csg, weld on dry hole marker, pulled anchors, and cleaned location.

Spud Date:

11/28/12

Rig Release Date:

4/20/13

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Matthew Thompson

TITLE

Engineer

DATE

1/24/14

Type or print name

Matthew Thompson

E-mail address:

mthompson@breckop.com

PHONE:

254-554-3355

For State Use Only

APPROVED BY:

Maxey S Brown

TITLE

Compliance Officer

DATE

1/28/2014

Conditions of Approval (if any):

FEB 24 2014

dm