

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBSD

WELL API NO. 30-041-20427
5. Indicate Type of Lease: STATE ☐ FEE ☐
6. State Oil & Gas Lease No. NM02218
7. Lease Name or Unit Agreement Name El Zorro "E" Federal
8. Well Number 2
9. OGRID Number 013178
10. Pool name or Wildcat Allison San Andres East

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-104) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator
ENERGYQUEST II, LLC

3. Address of Operator 4526 RESEARCH FOREST DR., SUITE 200
THE WOODLANDS, TX 77381

4. Well Location
Unit Letter G : 1980 feet from the North line and 1980 feet from the East line
Section 33 Township 8S Range 37E NMPM Roosevelt County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
4014 GR

RECEIVED

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL. ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: Add perforations & acidize ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Plan to pull completion equipment. Clean out fill if necessary. Add perforations f/4,978' - 4,992' (San Andres)

Acidize all perforations f/4,862' - 4,992' with 1,500 gal. 15% NEFE HC1 acidizing 1,000 lbs. GRS as diverter.

Swab to clean up. Put on pump & test. Rig down, move out pulling unit. Propose to start work week of Aug. 25.

AUG 27 2014

RECEIVED

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Debra Moore TITLE Production Analyst DATE 08/25/2014

Type or print name Debra Moore E-mail address: debra.moore@energyquest.us PHONE: 281-875-6200

For State Use Only

APPROVED BY: [Signature] TITLE Petroleum Engineer DATE 08/27/14

Conditions of Approval (if any):

AUG 27 2014

WELLBORE SCHEMATIC

