

Office

District I - (575) 393-6161

1625 N. French Dr., Hobbs, NM 88240

District II - (575) 748-1283

811 S. First St., Artesia, NM 88210

District III - (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87410

District IV - (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM

87505

Energy, Minerals and Natural Resources

HOBBS OCD

JAN 29 2015

RECEIVED

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

Revised July 18, 2013

WELL API NO. 30-025-41462 ✓
5. Indicate Type of Lease STATE ☒ FEE ☐
6. State Oil & Gas Lease No. VO-5647
7. Lease Name or Unit Agreement Name Copperhead 18 state ✓
8. Well Number 4H ✓
9. OGRID Number 16696
10. Pool name or Wildcat Triple X Bone Spring, W.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐	
2. Name of Operator OKY USA Inc.	
3. Address of Operator P.O. Box 50250 Midland, Tx 79710	
4. Well Location Unit Letter B : 340' feet from the North line and 1980' feet from the East line Section 18 Township 24S Range 33E NMPM County Lea	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3570 GR	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
 TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
 PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
 DOWNHOLE COMMINGLE ☐
 CLOSED-LOOP SYSTEM ☐
 OTHER: ☐

SUBSEQUENT REPORT OF:

- REMEDIAL WORK ☐ ALTERING CASING ☐
 COMMENCE DRILLING OPNS. ☐ P AND A ☐
 CASING/CEMENT JOB ☐

OTHER: **Completion** ☒

13. Describe proposed or completed operations: (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

RU CTU 5/24/14, RIH & Tag PBTD @ 15267', pressure test csg to 9800# for 30 min & lost 10# total, good test. RIH & perf @ 15087-14815, 14728-14553, 14352-14144, 14000-13780, 13668-13466, 13322-13095, 12935-12673, 12600-12393, 12288-12016, 11904-11674, 11519-11296, 11214-10925' Total 372 holes. Frac in 10 stages w/ 105492g Treated Water + 31745g 15% HCl acid + 2141155g 20# BXL w/ 2812442# sand, RD Nabor. RIH to clean out well, run tracer svy, isolated collar leak @ 8925', RIH w/ csg inspection log, possible part @ 8925'. RU start to mill out plugs and clean out to 15267', POOH. RIH & set plug @ 10362'. ND Frac stack, NU BOP, RIH w/ 4-1/2" 11.6# Ultra-flush L-80 BTC liner & tag plug @ 10354', PUH 1" & set @ 10353', M&P 20bbl spacer w/ red dye followed by 115sx Super H w/ additives, calc TOC 4691'. RIH & tag up @ 10319', drill out cement, shoe, push plug down to 15251', pump sweeps, clean out hole. POOH, flow to clean up and test well for potential.

Spud Date:

4/16/14

Rig Release Date:

5/12/14

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

[Signature]

TITLE

Regulatory Coordinator

DATE

11/19/14

Type or print name

Jana Mendiola

E-mail address:

jana.mendiola@nrm.com

PHONE:

432-685-5936

For State Use Only

APPROVED BY:

[Signature]

TITLE

Petroleum Engineer

DATE

01/29/15

Conditions of Approval (if any):

JAN 30 2015