



ConocoPhillips

Conoco Phillips

Lea County, New Mexico

Sec 28, T26S, R32E

Wilder Federal AC COM 28 #4H

Wellbore #1

Survey: MWD Surveys

DDC Survey Report


27 March, 2014

CONFIDENTIAL

HOBBS OCD


MAR 30 2015

RECEIVED



MAR 31 2015

fm



CONFIDENTIAL

Survey Certification Sheet

Conoco Phillips
Company

GC-140214
Job Number

3/27/14
Date

Sec28, T26S, R32E
Lease

Wilder Federal AC COM 28 #4H
Well Name

Lea, NM
County & State

API: 30-025-40502

Surveyed from a depth of: 141 feet to 15993 feet MD

Type of Survey: MWD

Directional Supervisor/Surveyor: Andrew Fisher

The data and calculations for this survey have been checked by me and conform to the standards and procedures set forth by **The Directional Drilling Company (DDC)**. This report represents a true and correct Directional survey of this well based on the original data obtained at the well site. Wellbore Coordinates are calculated using minimum curvature.

Digitally signed by Larry Wright
DN: cn=Larry Wright, o=The
Directional Drilling Company,
ou=GM of Guidance Services,
email=larryw@directionaldrillers.
com, c=US
Date: 2014.03.28 10:38:21 -05'00'

Larry Wright
MWD General Manager

Company:	Conoco Phillips	Local Co-ordinate Reference:	Well Wilder Federal AC COM 28 #4H
Project:	Lea County, New Mexico	TVD Reference:	WELL @ 3178.0usft (H & P 486)
Site:	Sec 28, T26S, R32E	MD Reference:	WELL @ 3178.0usft (H & P 486)
Well:	Wilder Federal AC COM 28 #4H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Project	Lea County, New Mexico		
Map System:	US State Plane 1927 (Exact solution)	System Datum:	Mean Sea Level
Geo Datum:	NAD 1927 (NADCON CONUS)		
Map Zone:	New Mexico East 3001		

Site	Sec 28, T26S, R32E		
Site Position:		Northing:	371,284.70 usft
From:	Map	Easting:	704,476.40 usft
Position Uncertainty:	0.0 usft	Slot Radius:	13-3/16 "
		Latitude:	32° 1' 8.615 N
		Longitude:	103° 40' 24.926 W
		Grid Convergence:	0.35 °

Well	Wilder Federal AC COM 28 #4H		
Well Position	+N/-S	0.0 usft	Northing:
	+E/-W	0.0 usft	Easting:
Position Uncertainty	0.0 usft	Wellhead Elevation:	0.0 usft
		Latitude:	32° 1' 11.387 N
		Longitude:	103° 41' 13.463 W
		Ground Level:	3,153.0 usft

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination	Dip Angle	Field Strength
			(°)	(°)	(nT)
	BGGM 2013	3/6/2014	7.40	59.89	48,236

Design	Wellbore #1			
Audit Notes:				
Version:	1.0	Phase:	ACTUAL	Tie On Depth:
				0.0
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W	Direction
	(usft)	(usft)	(usft)	(°)
	0.0	0.0	0.0	179.22

Survey Program	Date 3/27/2014		
From	To	Survey (Wellbore)	Tool Name
(usft)	(usft)		
141.0	15,993.0	MWD Surveys (Wellbore #1)	MWD default
			MWD - Standard

Survey									
Measured	Inclination	Azimuth	Vertical	+N/-S	+E/-W	Vertical	Dogleg	Build	Turn
Depth	(°)	(°)	Depth	(usft)	(usft)	Section	Rate	Rate	Rate
(usft)			(usft)			(usft)	(°/100usft)	(°/100usft)	(°/100usft)
FIRST SURVEY @ 141' MD / 141' TVD									
141.0	0.30	237.60	141.0	-0.2	-0.3	0.2	0.21	0.21	0.00
237.0	0.30	229.80	237.0	-0.5	-0.7	0.5	0.04	0.00	-8.13
328.0	0.70	202.90	328.0	-1.2	-1.1	1.1	0.50	0.44	-29.56
424.0	1.20	192.20	424.0	-2.7	-1.6	2.7	0.55	0.52	-11.15
516.0	2.00	186.10	515.9	-5.2	-1.9	5.2	0.89	0.87	-6.63
608.0	2.40	185.40	607.9	-8.7	-2.3	8.7	0.44	0.43	-0.76
700.0	2.60	197.10	699.8	-12.6	-3.1	12.6	0.59	0.22	12.72
794.0	2.70	198.40	793.7	-16.8	-4.4	16.7	0.12	0.11	1.38
889.0	3.60	228.60	888.6	-20.9	-7.3	20.8	1.95	0.95	31.79

Company:	Conoco Phillips	Local Co-ordinate Reference:	Well Wilder Federal AC COM 28 #4H
Project:	Lea County, New Mexico	TVD Reference:	WELL @ 3178.0usft (H & P 486)
Site:	Sec 28, T26S, R32E	MD Reference:	WELL @ 3178.0usft (H & P 486)
Well:	Wilder Federal AC COM 28 #4H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
926.0	3.70	231.90	925.5	-22.4	-9.2	22.3	0.63	0.27	8.92
1,014.0	3.20	246.50	1,013.3	-25.1	-13.6	24.9	1.14	-0.57	16.59
1,077.0	3.20	251.60	1,076.2	-26.4	-16.9	26.1	0.45	0.00	8.10
1,171.0	1.90	327.60	1,170.1	-25.9	-20.2	25.6	3.51	-1.38	80.85
1,266.0	4.50	3.80	1,265.0	-20.8	-20.8	20.6	3.34	2.74	38.11
1,361.0	7.20	8.50	1,359.5	-11.2	-19.7	11.0	2.88	2.84	4.95
1,455.0	8.30	22.60	1,452.6	0.9	-16.2	-1.1	2.33	1.17	15.00
1,550.0	8.10	25.60	1,546.7	13.2	-10.7	-13.4	0.50	-0.21	3.16
1,644.0	7.80	26.30	1,639.8	24.9	-5.0	-25.0	0.34	-0.32	0.74
1,739.0	7.40	28.20	1,733.9	36.1	0.7	-36.1	0.50	-0.42	2.00
1,833.0	7.40	29.60	1,827.2	46.7	6.6	-46.6	0.19	0.00	1.49
1,928.0	7.60	33.50	1,921.3	57.2	13.1	-57.1	0.58	0.21	4.11
2,023.0	7.20	34.40	2,015.5	67.4	19.9	-67.1	0.44	-0.42	0.95
2,117.0	6.80	33.30	2,108.8	76.9	26.3	-76.5	0.45	-0.43	-1.17
2,212.0	6.20	31.00	2,203.2	86.0	32.0	-85.6	0.69	-0.63	-2.42
2,307.0	4.40	32.80	2,297.8	93.5	36.6	-93.0	1.90	-1.89	1.89
2,401.0	2.50	30.70	2,391.7	98.3	39.6	-97.7	2.03	-2.02	-2.23
2,496.0	1.90	38.40	2,486.6	101.3	41.7	-100.7	0.70	-0.63	8.11
2,591.0	1.80	43.50	2,581.5	103.6	43.7	-103.0	0.20	-0.11	5.37
2,686.0	1.30	54.90	2,676.5	105.3	45.6	-104.7	0.62	-0.53	12.00
2,780.0	1.00	61.10	2,770.5	106.3	47.2	-105.7	0.35	-0.32	6.60
2,875.0	0.70	62.20	2,865.5	107.0	48.4	-106.3	0.32	-0.32	1.16
2,970.0	0.70	53.00	2,960.5	107.6	49.4	-106.9	0.12	0.00	-9.68
3,064.0	0.40	63.20	3,054.5	108.1	50.1	-107.4	0.33	-0.32	10.85
3,159.0	0.60	74.30	3,149.5	108.4	50.9	-107.7	0.23	0.21	11.68
3,253.0	0.60	65.70	3,243.4	108.7	51.8	-108.0	0.10	0.00	-9.15
3,348.0	0.70	63.40	3,338.4	109.2	52.8	-108.4	0.11	0.11	-2.42
3,443.0	0.80	60.40	3,433.4	109.8	53.9	-109.0	0.11	0.11	-3.16
3,537.0	0.10	213.00	3,527.4	110.0	54.4	-109.3	0.95	-0.74	162.34
3,632.0	0.20	221.60	3,622.4	109.8	54.3	-109.1	0.11	0.11	9.05
3,726.0	0.60	152.20	3,716.4	109.3	54.4	-108.5	0.60	0.43	-73.83
3,821.0	0.80	119.10	3,811.4	108.5	55.2	-107.7	0.47	0.21	-34.84
3,916.0	1.00	118.80	3,906.4	107.8	56.5	-107.0	0.21	0.21	-0.32
4,010.0	1.20	130.50	4,000.4	106.7	58.0	-105.9	0.32	0.21	12.45
4,105.0	1.70	121.90	4,095.4	105.4	59.9	-104.5	0.57	0.53	-9.05
4,199.0	1.50	124.00	4,189.3	103.9	62.1	-103.1	0.22	-0.21	2.23
4,294.0	1.00	141.30	4,284.3	102.6	63.7	-101.7	0.65	-0.53	18.21
4,366.0	1.00	131.70	4,356.3	101.7	64.5	-100.8	0.23	0.00	-13.33
4,459.0	0.80	142.50	4,449.3	100.6	65.5	-99.7	0.28	-0.22	11.61
4,554.0	0.50	323.70	4,544.3	100.4	65.7	-99.5	1.37	-0.32	-188.21
4,648.0	1.20	320.40	4,638.3	101.5	64.8	-100.6	0.75	0.74	-3.51
4,743.0	1.20	319.50	4,733.2	103.0	63.5	-102.2	0.02	0.00	-0.95
4,838.0	1.10	323.40	4,828.2	104.5	62.4	-103.7	0.13	-0.11	4.11
4,932.0	1.10	315.60	4,922.2	105.9	61.2	-105.1	0.16	0.00	-8.30

Company:	Conoco Phillips	Local Co-ordinate Reference:	Well Wilder Federal AC COM 28 #4H
Project:	Lea County, New Mexico	TVD Reference:	WELL @ 3178.0usft (H & P 486)
Site:	Sec 28, T26S, R32E	MD Reference:	WELL @ 3178.0usft (H & P 486)
Well:	Wilder Federal AC COM 28 #4H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Survey										
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)	
5,027.0	1.10	313.30	5,017.2	107.2	59.9	-106.4	0.05	0.00	-2.42	
5,122.0	1.00	311.20	5,112.2	108.4	58.6	-107.5	0.11	-0.11	-2.21	
5,216.0	1.10	317.60	5,206.2	109.6	57.4	-108.8	0.16	0.11	6.81	
5,311.0	1.10	303.50	5,301.1	110.7	56.0	-110.0	0.28	0.00	-14.84	
5,405.0	1.10	304.70	5,395.1	111.7	54.5	-111.0	0.02	0.00	1.28	
5,500.0	1.10	314.60	5,490.1	112.9	53.1	-112.2	0.20	0.00	10.42	
5,595.0	1.10	315.60	5,585.1	114.2	51.8	-113.5	0.02	0.00	1.05	
5,689.0	1.10	312.50	5,679.1	115.5	50.5	-114.8	0.06	0.00	-3.30	
5,784.0	1.10	308.20	5,774.1	116.6	49.1	-116.0	0.09	0.00	-4.53	
5,878.0	1.30	306.80	5,868.0	117.8	47.6	-117.2	0.22	0.21	-1.49	
5,973.0	0.30	249.90	5,963.0	118.4	46.5	-117.7	1.22	-1.05	-59.89	
6,068.0	0.60	188.40	6,058.0	117.8	46.2	-117.2	0.56	0.32	-64.74	
6,162.0	0.80	195.40	6,152.0	116.7	45.9	-116.1	0.23	0.21	7.45	
6,257.0	0.80	191.90	6,247.0	115.4	45.6	-114.8	0.05	0.00	-3.68	
6,351.0	0.80	191.70	6,341.0	114.1	45.3	-113.5	0.00	0.00	-0.21	
6,446.0	0.80	199.80	6,436.0	112.8	45.0	-112.2	0.12	0.00	8.53	
6,541.0	1.00	206.60	6,531.0	111.5	44.4	-110.9	0.24	0.21	7.16	
6,635.0	1.10	204.20	6,625.0	109.9	43.6	-109.3	0.12	0.11	-2.55	
6,730.0	0.90	204.40	6,719.9	108.4	43.0	-107.8	0.21	-0.21	0.21	
6,824.0	0.40	158.30	6,813.9	107.4	42.8	-106.8	0.73	-0.53	-49.04	
6,919.0	0.50	166.40	6,908.9	106.7	43.0	-106.1	0.12	0.11	8.53	
7,014.0	0.50	193.40	7,003.9	105.9	43.0	-105.3	0.25	0.00	28.42	
7,108.0	0.80	202.90	7,097.9	104.9	42.7	-104.3	0.34	0.32	10.11	
7,203.0	0.80	198.90	7,192.9	103.7	42.2	-103.1	0.06	0.00	-4.21	
7,297.0	0.90	209.10	7,286.9	102.4	41.6	-101.8	0.19	0.11	10.85	
7,392.0	1.00	212.60	7,381.9	101.1	40.8	-100.5	0.12	0.11	3.68	
7,486.0	1.00	223.30	7,475.9	99.8	39.8	-99.2	0.20	0.00	11.38	
7,581.0	1.00	222.50	7,570.9	98.6	38.7	-98.0	0.01	0.00	-0.84	
7,676.0	1.00	227.40	7,665.9	97.4	37.5	-96.9	0.09	0.00	5.16	
7,770.0	0.80	176.60	7,759.8	96.2	36.9	-95.7	0.84	-0.21	-54.04	
7,865.0	1.10	132.30	7,854.8	94.9	37.6	-94.4	0.81	0.32	-46.63	
7,960.0	1.00	138.10	7,949.8	93.7	38.9	-93.1	0.15	-0.11	6.11	
8,054.0	0.80	137.20	8,043.8	92.6	39.9	-92.0	0.21	-0.21	-0.96	
8,149.0	0.70	164.40	8,138.8	91.5	40.5	-91.0	0.39	-0.11	28.63	
8,243.0	0.40	155.10	8,232.8	90.7	40.8	-90.1	0.33	-0.32	-9.89	
8,338.0	0.10	20.50	8,327.8	90.5	40.9	-89.9	0.50	-0.32	-141.68	
8,432.0	0.30	329.70	8,421.8	90.7	40.8	-90.2	0.27	0.21	-54.04	
8,527.0	0.70	329.30	8,516.8	91.5	40.4	-90.9	0.42	0.42	-0.42	
8,622.0	1.00	325.10	8,611.8	92.6	39.6	-92.1	0.32	0.32	-4.42	
8,691.0	1.00	297.90	8,680.8	93.4	38.8	-92.9	0.68	0.00	-39.42	
8,757.0	1.50	233.70	8,746.8	93.2	37.6	-92.7	2.11	0.76	-97.27	
8,789.0	4.70	184.30	8,778.7	91.6	37.1	-91.1	12.17	10.00	-154.38	
8,820.0	8.40	176.90	8,809.5	88.1	37.2	-87.6	12.22	11.94	-23.87	

Company:	Conoco Phillips	Local Co-ordinate Reference:	Well Wilder Federal AC COM 28 #4H
Project:	Lea County, New Mexico	TVD Reference:	WELL @ 3178.0usft (H & P 486)
Site:	Sec 28, T26S, R32E	MD Reference:	WELL @ 3178.0usft (H & P 486)
Well:	Wilder Federal AC COM 28 #4H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
8,852.0	11.80	173.90	8,841.0	82.5	37.6	-82.0	10.75	10.63	-9.38
8,883.0	14.50	173.20	8,871.2	75.5	38.4	-75.0	8.72	8.71	-2.26
8,914.0	16.80	173.80	8,901.0	67.2	39.4	-66.6	7.44	7.42	1.94
8,946.0	18.90	176.10	8,931.5	57.4	40.2	-56.9	6.92	6.56	7.19
8,977.0	21.50	179.40	8,960.6	46.7	40.6	-46.2	9.15	8.39	10.65
9,009.0	24.40	177.60	8,990.0	34.3	41.0	-33.7	9.32	9.06	-5.63
9,041.0	27.80	175.50	9,018.8	20.2	41.8	-19.6	11.01	10.63	-6.56
9,072.0	32.60	175.40	9,045.6	4.7	43.1	-4.1	15.48	15.48	-0.32
9,103.0	36.50	175.50	9,071.1	-12.9	44.5	13.5	12.58	12.58	0.32
9,135.0	40.10	176.20	9,096.2	-32.6	45.9	33.3	11.33	11.25	2.19
9,166.0	43.30	177.30	9,119.3	-53.2	47.0	53.9	10.59	10.32	3.55
9,198.0	46.30	177.50	9,142.0	-75.7	48.1	76.4	9.39	9.38	0.63
9,229.0	49.70	178.90	9,162.8	-98.8	48.8	99.4	11.47	10.97	4.52
9,261.0	53.50	179.40	9,182.7	-123.8	49.2	124.5	11.94	11.88	1.56
9,293.0	56.90	179.70	9,200.9	-150.1	49.4	150.8	10.65	10.63	0.94
9,324.0	61.50	180.40	9,216.8	-176.7	49.3	177.4	14.96	14.84	2.26
9,355.0	65.90	180.60	9,230.5	-204.5	49.1	205.2	14.21	14.19	0.65
9,387.0	69.80	180.30	9,242.6	-234.1	48.9	234.8	12.22	12.19	-0.94
9,418.0	75.30	180.10	9,251.9	-263.7	48.8	264.3	17.75	17.74	-0.65
9,450.0	80.20	179.90	9,258.7	-295.0	48.8	295.6	15.32	15.31	-0.63
9,481.0	84.80	179.20	9,262.7	-325.7	49.0	326.3	15.01	14.84	-2.26
9,529.0	92.20	178.20	9,264.0	-373.6	50.1	374.3	15.56	15.42	-2.08
9,576.0	92.90	177.80	9,261.9	-420.6	51.7	421.2	1.71	1.49	-0.85
9,600.0	92.90	177.80	9,260.7	-444.5	52.6	445.2	0.00	0.00	0.00
9,694.0	92.20	178.70	9,256.5	-538.4	55.5	539.1	1.21	-0.74	0.96
9,788.0	91.50	179.60	9,253.4	-632.3	56.9	633.0	1.21	-0.74	0.96
9,883.0	89.70	179.60	9,252.4	-727.3	57.6	728.0	1.89	-1.89	0.00
9,978.0	90.30	179.60	9,252.4	-822.3	58.2	823.0	0.63	0.63	0.00
10,072.0	90.50	179.90	9,251.8	-916.3	58.6	917.0	0.38	0.21	0.32
10,167.0	90.60	180.80	9,250.9	-1,011.3	58.1	1,012.0	0.95	0.11	0.95
10,262.0	87.40	179.40	9,252.5	-1,106.3	57.9	1,106.9	3.68	-3.37	-1.47
10,356.0	88.60	179.60	9,255.8	-1,200.2	58.7	1,200.9	1.29	1.28	0.21
10,451.0	90.00	180.40	9,257.0	-1,295.2	58.7	1,295.9	1.70	1.47	0.84
10,546.0	90.40	181.30	9,256.6	-1,390.2	57.3	1,390.8	1.04	0.42	0.95
10,640.0	92.20	181.70	9,254.5	-1,484.1	54.8	1,484.7	1.96	1.91	0.43
10,735.0	90.10	179.90	9,252.6	-1,579.1	53.5	1,579.7	2.91	-2.21	-1.89
10,830.0	90.50	180.10	9,252.1	-1,674.1	53.5	1,674.6	0.47	0.42	0.21
10,925.0	91.90	180.80	9,250.1	-1,769.0	52.8	1,769.6	1.65	1.47	0.74
11,019.0	89.70	179.90	9,248.8	-1,863.0	52.2	1,863.6	2.53	-2.34	-0.96
11,114.0	89.10	179.20	9,249.8	-1,958.0	52.9	1,958.6	0.97	-0.63	-0.74
11,209.0	88.50	179.40	9,251.8	-2,053.0	54.1	2,053.5	0.67	-0.63	0.21
11,303.0	89.00	179.00	9,253.8	-2,147.0	55.4	2,147.5	0.68	0.53	-0.43
11,398.0	89.30	179.00	9,255.3	-2,241.9	57.1	2,242.5	0.32	0.32	0.00

Company:	Conoco Phillips	Local Co-ordinate Reference:	Well Wilder Federal AC COM 28 #4H
Project:	Lea County, New Mexico	TVD Reference:	WELL @ 3178.0usft (H & P 486)
Site:	Sec 28, T26S, R32E	MD Reference:	WELL @ 3178.0usft (H & P 486)
Well:	Wilder Federal AC COM 28 #4H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
11,492.0	89.70	179.70	9,256.1	-2,335.9	58.1	2,336.5	0.86	0.43	0.74
11,587.0	90.70	180.80	9,255.7	-2,430.9	57.7	2,431.5	1.56	1.05	1.16
11,681.0	91.40	180.80	9,254.0	-2,524.9	56.4	2,525.4	0.74	0.74	0.00
11,776.0	90.00	180.40	9,252.9	-2,619.9	55.4	2,620.4	1.53	-1.47	-0.42
11,870.0	89.60	180.30	9,253.2	-2,713.9	54.8	2,714.4	0.44	-0.43	-0.11
11,965.0	90.60	181.30	9,253.0	-2,808.9	53.5	2,809.3	1.49	1.05	1.05
12,059.0	90.20	179.70	9,252.4	-2,902.8	52.7	2,903.3	1.75	-0.43	-1.70
12,154.0	88.30	177.60	9,253.6	-2,997.8	54.9	2,998.3	2.98	-2.00	-2.21
12,248.0	88.70	177.50	9,256.1	-3,091.7	59.0	3,092.2	0.44	0.43	-0.11
12,343.0	89.10	177.50	9,257.9	-3,186.6	63.1	3,187.1	0.42	0.42	0.00
12,437.0	89.20	177.30	9,259.3	-3,280.5	67.4	3,281.1	0.24	0.11	-0.21
12,532.0	89.00	177.10	9,260.8	-3,375.3	72.0	3,376.0	0.30	-0.21	-0.21
12,626.0	88.80	177.10	9,262.6	-3,469.2	76.8	3,469.9	0.21	-0.21	0.00
12,721.0	88.90	177.30	9,264.5	-3,564.1	81.4	3,564.9	0.24	0.11	0.21
12,815.0	92.10	181.00	9,263.7	-3,658.0	82.8	3,658.8	5.20	3.40	3.94
12,910.0	90.80	180.60	9,261.3	-3,753.0	81.5	3,753.8	1.43	-1.37	-0.42
13,004.0	90.80	180.60	9,260.0	-3,847.0	80.5	3,847.7	0.00	0.00	0.00
13,099.0	90.80	180.40	9,258.6	-3,942.0	79.7	3,942.7	0.21	0.00	-0.21
13,194.0	92.20	180.40	9,256.1	-4,036.9	79.0	4,037.6	1.47	1.47	0.00
13,288.0	90.00	181.30	9,254.3	-4,130.9	77.6	4,131.6	2.53	-2.34	0.96
13,383.0	90.30	181.30	9,254.1	-4,225.9	75.4	4,226.5	0.32	0.32	0.00
13,477.0	89.60	180.80	9,254.2	-4,319.9	73.7	4,320.5	0.92	-0.74	-0.53
13,572.0	92.40	182.60	9,252.5	-4,414.8	70.9	4,415.3	3.50	2.95	1.89
13,666.0	90.70	180.80	9,250.0	-4,508.7	68.1	4,509.2	2.63	-1.81	-1.91
13,761.0	90.00	181.30	9,249.4	-4,603.7	66.4	4,604.2	0.91	-0.74	0.53
13,855.0	89.70	181.10	9,249.6	-4,697.7	64.4	4,698.1	0.38	-0.32	-0.21
13,950.0	89.70	181.10	9,250.1	-4,792.6	62.6	4,793.0	0.00	0.00	0.00
14,044.0	89.60	181.10	9,250.7	-4,886.6	60.8	4,887.0	0.11	-0.11	0.00
14,136.0	88.60	181.10	9,252.2	-4,978.6	59.0	4,978.9	1.09	-1.09	0.00
14,231.0	89.40	178.90	9,253.8	-5,073.6	59.0	5,073.9	2.46	0.84	-2.32
14,325.0	91.40	178.70	9,253.2	-5,167.5	61.0	5,167.9	2.14	2.13	-0.21
14,420.0	90.10	178.30	9,251.9	-5,262.5	63.5	5,262.9	1.43	-1.37	-0.42
14,514.0	91.40	178.30	9,250.7	-5,356.4	66.3	5,356.9	1.38	1.38	0.00
14,609.0	90.10	179.40	9,249.4	-5,451.4	68.2	5,451.8	1.79	-1.37	1.16
14,703.0	91.40	179.40	9,248.2	-5,545.4	69.1	5,545.8	1.38	1.38	0.00
14,797.0	91.20	180.10	9,246.1	-5,639.4	69.6	5,639.8	0.77	-0.21	0.74
14,892.0	90.10	180.40	9,245.0	-5,734.4	69.1	5,734.8	1.20	-1.16	0.32
14,986.0	88.50	180.10	9,246.1	-5,828.4	68.7	5,828.8	1.73	-1.70	-0.32
15,080.0	90.00	180.10	9,247.4	-5,922.3	68.6	5,922.7	1.60	1.60	0.00
15,174.0	89.80	178.90	9,247.5	-6,016.3	69.4	6,016.7	1.29	-0.21	-1.28
15,269.0	89.30	178.70	9,248.3	-6,111.3	71.4	6,111.7	0.57	-0.53	-0.21
15,364.0	90.30	178.90	9,248.6	-6,206.3	73.4	6,206.7	1.07	1.05	0.21
15,459.0	91.80	178.90	9,246.9	-6,301.3	75.2	6,301.7	1.58	1.58	0.00
15,553.0	93.60	178.90	9,242.4	-6,395.1	77.0	6,395.6	1.91	1.91	0.00

Company:	Conoco Phillips	Local Co-ordinate Reference:	Well Wilder Federal AC COM 28 #4H
Project:	Lea County, New Mexico	TVD Reference:	WELL @ 3178.0usft (H & P 486)
Site:	Sec 28, T26S, R32E	MD Reference:	WELL @ 3178.0usft (H & P 486)
Well:	Wilder Federal AC COM 28 #4H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
15,649.0	92.50	179.20	9,237.3	-6,491.0	78.6	6,491.5	1.19	-1.15	0.31
15,744.0	93.00	180.30	9,232.8	-6,585.9	79.0	6,586.3	1.27	0.53	1.16
15,839.0	86.80	182.20	9,232.9	-6,680.8	76.9	6,681.2	6.83	-6.53	2.00
15,941.0	87.40	182.60	9,238.1	-6,782.6	72.7	6,782.9	0.71	0.59	0.39
TD @ 15993' MD / 9241' TVD									
15,993.0	87.40	182.60	9,240.5	-6,834.5	70.3	6,834.8	0.00	0.00	0.00

Survey Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
141.0	141.0	-0.2	-0.3	FIRST SURVEY @ 141' MD / 141' TVD
15,993.0	9,240.5	-6,834.5	70.3	TD @ 15993' MD / 9241' TVD

Checked By: _____ Approved By: _____ Date: _____