

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.	30-025-00960
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name	LITTLE EDDY UNIT
8. Well Number	1
9. OGRID Number	4323
10. Pool name or Wildcat	SALT LAKE, MORROW, S.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other: **HOBBS OCD**
2. Name of Operator
CHEVRON USA INC
3. Address of Operator
15 SMITH RD MIDLAND, TX 79705

4. Well Location	RECEIVED
Unit Letter P : 660 feet from the SOUTH line and 660 feet from the EAST line	
Section 25 Township 20S Range 32E NMPM County	
11. Elevation (Show whether DR, RKB, RT, GR, etc.)	
3586' GL	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

E-PERMITTING <SWD INJECTION>
CONVERSION **RBDMS**
RETURN TO **TA**
CSNG **CHG LOC**
INT TO PA **P&A NR** **P&A R**

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: **TA** ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

NOTIFY NMOCD PRIOR TO MIRU.

04/06/15 - MIRU.

04/07/15 - SET CIBP@11,500'.

04/08/15 - SPOT 25SX OF CLASS "H" CEMENT ON TOP OF CIBP FROM 11,500'-11,358'.

04/10/15 - PRESSURED 7" CSG. ABOVE AND BELOW PACKER@7,518' TO 500#. TESTED GOOD.
PERF 8 HOLES@8,180'.

EIR. SQUEEZED 75SX OF CLASS "H" CEMENT FROM 8,180' - 7,880'.

04/13/15 - TAGGED TOC@7,742'. POH W/WORKSTRING. CONTACTED MARK WHITAKER.

04/14/15 - ND BOPE. NU WH. TEST AND CHART 7" CSG. TO 500# FOR 30 MINUTES. TESTED GOOD. RDMO.

WELL PLUGBACK WAS PERFORMED PER APPROVED P&A INTENT.

CHEVRON REQUESTS TEMPORARY ABANDONMENT STATUS.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE: M. Lee Roark TITLE: PROJECT MANAGER DATE: 07/20/2015

Type or print name: M. LEE ROARK E-mail address: LROARK@CHEVRON.COM PHONE: 432-687-7279

For State Use Only

APPROVED BY: Marky Brown TITLE: Dist Supervisor DATE: 7/27/2015

Conditions of Approval (if any):

JUL 27 2015

