

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
June 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-025-42469
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name: North Hobbs G/SA Unit
8. Well Number 953
9. OGRID Number 157984
10. Pool name or Wildcat Hobbs; Grayburg-San Andres

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☐ Other WIW

HOBBS OCD

2. Name of Operator
Occidental Permian Ltd.

AUG 14 2015

3. Address of Operator
P.O. Box 4294, Houston, TX 77210-4294

RECEIVED

4. Well Location

Unit Letter P : 837 feet from the South line and 1277 feet from the East line

Section 18 Township 18-S Range 38-E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3660.8' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: Run 7" Casing & Rig Down ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

See Attached

Spud Date: 7/31/15

Rig Release Date: 8/5/15

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mark Stephens TITLE Regulatory Compliance Analyst DATE 8/13/15

Mark_Stephens@oxy.com

Type or print name Mark Stephens E-mail address: PHONE (713) 366-5158

For State Use Only

APPROVED BY [Signature] TITLE Petroleum Engineer DATE 08/17/15

Conditions of Approval (if any):

AUG 20 2015

MB [Signature]

North Hobbs G/SA Unit No. 953
API No. 30-025-42469

8/3/15 - Directionally drill 8-3/4" hole to 4770' (TMD).

8/4/15 -

8/5/15: Rig up CRT x run 122 jts 7", 26#, J-55, LT&C casing with 47 centralizers and set at 4760'. RU Halliburton and cement first stage with 220 sx. 14.8 ppg, Cl. C. Bump plug and open DV tool (@ 3937'-3941') x circulate 84 sx. to surface. Cement second stage with 370 sx. 11.9 ppg, Cl. C (lead) and 210 sx. 14.2 ppg, Cl. C (tail). Circulate 29 sx. to surface. Set x tested casing pack-off to 3000 psi x ND BOP equipment. NU wellhead and test to 3000 psi. Jet pits x rig down.

Release drilling rig (H&P 340) at 10:00 a.m., 8/5/15.