

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 87240  
District II  
1301 W. Grand Ave., Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
June 19, 2008

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-025-42594
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name: South Hobbs (GSA) Unit
8. Well Number 253
9. OGRID Number 157984
10. Pool name or Wildcat Hobbs; Grayburg-San Andres

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

HOBBS OCD

1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other WIW	AUG 25 2015
2. Name of Operator Occidental Permian Ltd.	RECEIVED
3. Address of Operator P.O. Box 4294, Houston, TX 77210-4294	
4. Well Location Unit Letter L; 2400 feet from the South line and 731 feet from the West line Section 4 Township 19-S Range 38-E NMPM County Lea	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3608.9' GR	

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ P AND A ☐  
CASING/CEMENT JOB ☐

OTHER: Spud & Run Surface Casing ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

See Attached

Spud Date: 8/13/15 Rig Release Date:

hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mark Stephens TITLE Regulatory Compliance Analyst DATE 8/19/15  
Mark\_Stephens@oxy.com  
Type or print name Mark Stephens E-mail address: PHONE (713) 366-5158

For State Use Only

APPROVED BY DATE 09/08/15  
Conditions of Approval (if any):

SEP 09 2015

MB

DM

South Hobbs G/SA Unit No. 253  
API No. 30-025-42594  
Lea Co., NM

8/13/15 - MI x RU H&P 340

8/13/15 - Spud 12-1/4" hole at 6:30 a.m. (NMOCD notified)

8/13/15 -

8/15/15: Drill 12-1/4" surface hole to 1541'. Rig up casing crew and run 39 jts. 9-5/8", 36#, J-55, LT&C casing with 11 centralizers and set at 1541'. RU Halliburton x cement with 410 sx. Cl. C, 13.5 ppg (lead) x 200 sx. Cl. C, 14.8 ppg (tail). Circulate 42 sx. to surface. Cut off casing x weld on wellhead. Test wellhead to 1440 psi. NU BOP stack x test BOP's and related equipment to 250 psi low and 3000 psi high (annular to 2100 psi). Test casing to 2464 psi x 30 min. TIH x tag cement at 1494'. Drill out float x shoe to 1541'. Commence directional drilling of 8-3/4" hole.