

Submit 1 Copy To Appropriate District
Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

HOBBS OGD

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

APR 05 2016

RECEIVED

WELL API NO.	30-025-36432 ✓
5. Indicate Type of Lease STATE ☒ FEE ☒	
6. State Oil & Gas Lease No.	SWD
7. Lease Name or Unit Agreement Name	Shelley 34 ST. ✓
8. Well Number	3 ✓
9. OGRID Number	322673 310548 ✓
10. Pool name or Wildcat	San Andres SWD
11. Elevation (Show whether DR, RKB, RT, GR, etc.)	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well Gas Well Other ☒ SWD

2. Name of Operator
CART Hill Energy, LLC ✓

3. Address of Operator
125 West Saint Anne, Hobbs NM 88240

4. Well Location
Unit Letter B : 990 feet from the N line and 1700 feet from the E line
Section 34 Township 19S Range 37E NMPM County Lea

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK PLUG AND ABANDON
TEMPORARILY ABANDON CHANGE PLANS
PULL OR ALTER CASING MULTIPLE COMPL
DOWNHOLE COMMINGLE
CLOSED-LOOP SYSTEM
OTHER:

SUBSEQUENT REPORT OF:

REMEDIAL WORK ALTERING CASING
COMMENCE DRILLING OPNS. P AND A
CASING/CEMENT JOB
OTHER: ☒ Run IPC Tbs, PKR,
MIT

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.
Run on 3/29/16. Ran 3 1/2" IPC Tubing w/ Packer.
Set PKR @ 4162' OK. Released PKR. Circ PKR fluid.
Re-set PKR. Pressure tested to 600 psi OK w/ no
Leak off. Set up MIT w/ OCA. On 3/31/16, Ran MIT w/ OCA
(MR. SONNAMAHER) witness. Tested to 530 psi w/ no Leak off.
Spud Date: Rig Release Date: See chart.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Marvin Burrows TITLE MANAGER DATE 4/3/16
Type or print name MARVIN BURROWS E-mail address: BURROWSMARVIN PHONE: 575-631-8067
@GMAIL.COM
APPROVED BY: Bill Sonamaker TITLE Staff Manager DATE 4-8-16
Conditions of Approval (if any):

APR 11 2016

PRINTED IN U.S.A. 6 PM

5

A

C

2

1

NOON

11

10

9

8

7

6 AM

5

4

3

2

1

MIDNIGHT

11

10

9

8

7

6

Graphic Controls

DATE 3/31/16
BR 2221

Start 550

Cant Hill Energy LLC
Shelly 24 ST #3

API 30-025-36432

B-sec 34, T193, R370

Start 550*

End 550*

Time 32 min

New Well MIT

Bill Samanah

T FIT
cal 1-19-16
1000*
120 min

BS
4/8/16

Final
550