

Submit 1 Copy To Appropriate District Office  
 District I - (575) 393-6161  
 1625 N. French Dr., Hobbs, NM 88240  
 District II - (575) 748-1234  
 811 S. First St., Artesia, NM 88210  
 District III - (505) 334-6178  
 1000 Rio Brazos Rd., Aztec, NM 87410  
 District IV - (505) 476-3460  
 1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
 Energy, Minerals and Natural Resources

Form C-103  
 Revised August 1, 2011

**HOBBS OCD**  
**RECEIVED**  
 SEP 21 2016

OIL CONSERVATION DIVISION  
 1220 South St. Francis Dr.  
 Santa Fe, NM 87505  
 OCD Hobbs

WELL API NO. 30-025-21703 ✓
5. Indicate Type of Lease FEDERAL
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Brown 51 ✓
8. Well Number 2 ✓
9. OGRID Number 269864 ✓
10. Pool name or Wildcat Sawyer; San Andres
11. Elevation (Show whether DR, RKB, RT, GR, etc.)

**SUNDRY NOTICES AND REPORTS ON WELLS**  
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well  Gas Well  Other

2. Name of Operator Plugged by NMOCD  
 Bureau of Land Management formerly Canyon E&P Comany ✓

3. Address of Operator  
 1625 N. French Drive Hobbs, NM 88240

4. Well Location  
 Unit Letter F : 1980 feet from the North line and 1650 feet from the West line ✓  
 Section 19 Township 9S Range 38E NMPM Lea County Lea ✓

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

**NOTICE OF INTENT**

PERFORM REMEDIAL WORK  | INT TO PA \_\_\_\_\_  
 TEMPORARILY ABANDON  | P&A NR \_\_\_\_\_  
 PULL OR ALTER CASING  | P&A R Pl, X  
 DOWNHOLE COMMINGLE

**SUBSEQUENT REPORT OF:**

REMEDIAL WORK  ALTERING CASING   
 COMMENCE DRILLING OPNS.  P AND A  **XX**  
 CASING/CEMENT JOB

OTHER: \_\_\_\_\_

OTHER:

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Accepted as to plugging of the well bore.  
 Liability under bond is retained until  
 Surface restoration is completed.

**SEE ATTACHED**

**HOBBS OCD**

AUG 29 2016

**RECEIVED**

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mark Whitaker TITLE P.E.S. DATE 8/30/2016

Type or print name Mark Whitaker E-mail address: \_\_\_\_\_ PHONE: (575) 393-6161

APPROVED BY: Mary Brown TITLE Dist Supervisor DATE 8/30/2016  
 Conditions of Approval (if any): \_\_\_\_\_

*Reclamation Due 2-15-16*  
*Accepted For Record, James R. Cross*  
*9-12-16*  
*MSS/OCD 9/27/2016*

Plugging Report  
Brown 51 #2  
API 30-025-21703

8/9/2016 Moved in rigged up. Moved in remaining equipment. No rods were in the hole and the tubing was stuck in the wellhead. Removed wellhead. Only one joint of tubing in the well. Installed BOP and picked up scrapper w/bit and work string. RIH and tagged up at 3786'. Attempted to rotate down with bit. Made no progress. SION.

8/10/2016 Pumped 20 bbls of fresh down tubing with the bit on the fish. Attempted to wash and drill down. No progress. POOH with bit and RIH open ended. Spotted 25 sx Class C w/CaCl on top of fish. WOC. No cement on top of fish. Re-spotted 25 sx plug w/CaCl and POOH. SION.

8/11/2016 RIH with tubing to tag. No tag. Re-spot 25 sx w/CaCl at 3786'. WOC and tagged cement at 3477'. Tested casing to 600#. POOH to 3022' and spotted 25 sx cement. Pooh with tubing and perforated casing at 2300'. Could not pump into perforations. Spotted 25 sx cement across perms from 2372'. POOH with tubing and SION.

8/12/2016 RIH with tubing to tag. No tag. Spotted 25 sx Class C w/CaCl @ 3207'. WOC 4 hrs. RIH with tubing. No Tag. Spotted another 25 sx Class C w/CaCl. POOH and shut down for the weekend.

8/15/2016 RIH and tagged cement at 2279'. Loaded hole and tested to 600#. Tested good. Spotted 25 sx cement @ 2279'. WOC and tagged cement at 1922'. Perforated 4 1/2" casing at 473'. Established circulation and pumped cement down 4 1/2" casing to perms @ 473' and up annulus to surface. Took 150 sx to get good cement to surface. Cut off wellhead. Cement had fallen from surface. Fill up with 20 sx cement. Observed for 30 minutes and installed marker. Cut off anchors. Cleaned pit and cleared location.

Marker location: Latitude 33.5215873531 Longitude -103.091944924