

Leam Drilling Systems LLC

Survey Report

Company:	Devon Energy	Local Co-ordinate Reference:	Well 124H
Project:	Lea County, NM (NAD-83)	TVD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Site:	Thistle Unit	MD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Well:	124H	North Reference:	Grid
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	OH	Database:	EDM 5000.1 Multi_User Db

Project	Lea County, NM (NAD-83)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	New Mexico Eastern Zone		

Site	Thistle Unit				
Site Position:		Northing:	468,026.90 usft	Latitude:	32° 17' 3.494 N
From:	Map	Easting:	780,722.56 usft	Longitude:	103° 33' 31.335 W
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "	Grid Convergence:	0.41 °

Well	124H				
Well Position	+N/-S	0.00 usft	Northing:	472,548.78 usft	Latitude: 32° 17' 48.433 N
	+E/-W	0.00 usft	Easting:	777,982.70 usft	Longitude: 103° 34' 2.874 W
Position Uncertainty	0.00 usft		Wellhead Elevation:	3,741.50 usft	Ground Level: 3,716.50 usft

Wellbore	OH				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	BGGM2015	06/12/15	7.26	60.21	48,264

Design	OH				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD) (usft)	+N/-S (usft)	+E/-W (usft)	Direction (°)	
	0.00	0.00	0.00	179.56	

Survey Program	Date	12/08/15			
From (usft)	To (usft)	Survey (Wellbore)	Tool Name	Description	
200.00	1,321.00	Survey #1 (OH)	MWD-ISCWSA	MWD - Standard	
1,466.00	16,999.00	Survey #2 (OH)	LEAM MWD+HDGM	MWD+HDGM	
17,057.00	17,057.00	Survey #3 (OH)	Project	Projection	

Survey										
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)	
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
200.00	1.09	10.07	199.99	1.87	0.33	-1.87	0.55	0.55	0.00	
333.00	1.01	11.35	332.97	4.27	0.78	-4.26	0.06	-0.06	0.96	
518.00	0.62	33.28	517.95	6.70	1.65	-6.69	0.27	-0.21	11.85	
700.00	0.62	282.28	699.94	7.74	1.23	-7.73	0.56	0.00	-60.99	
884.00	0.88	271.95	883.93	8.00	-1.15	-8.00	0.16	0.14	-5.61	
1,068.00	0.88	282.58	1,067.90	8.35	-3.94	-8.38	0.09	0.00	5.78	

Leam Drilling Systems LLC

Survey Report

Company:	Devon Energy	Local Co-ordinate Reference:	Well 124H
Project:	Lea County, NM (NAD-83)	TVD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Site:	Thistle Unit	MD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Well:	124H	North Reference:	Grid
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	OH	Database:	EDM 5000.1 Multi_User Db

Survey										
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)	
1,252.00	0.40	318.97	1,251.89	9.14	-5.74	-9.19	0.33	-0.26	19.78	
1,321.00	0.62	332.86	1,320.89	9.66	-6.07	-9.70	0.36	0.32	20.13	
1,466.00	0.40	302.90	1,465.88	10.63	-6.86	-10.68	0.23	-0.15	-20.66	
1,622.00	0.70	300.80	1,621.88	11.41	-8.13	-11.48	0.19	0.19	-1.35	
1,810.00	0.30	284.20	1,809.87	12.12	-9.59	-12.20	0.22	-0.21	-8.83	
2,000.00	0.40	190.50	1,999.87	11.59	-10.20	-11.67	0.27	0.05	-49.32	
2,190.00	0.60	150.60	2,189.86	10.07	-9.83	-10.15	0.21	0.11	-21.00	
2,380.00	0.30	152.90	2,379.85	8.76	-9.12	-8.83	0.16	-0.16	1.21	
2,568.00	0.10	242.40	2,567.85	8.25	-9.04	-8.32	0.17	-0.11	47.61	
2,757.00	0.10	323.40	2,756.85	8.31	-9.28	-8.38	0.07	0.00	42.86	
2,946.00	0.20	332.60	2,945.85	8.73	-9.53	-8.80	0.05	0.05	4.87	
3,136.00	0.20	30.60	3,135.85	9.31	-9.51	-9.38	0.10	0.00	30.53	
3,326.00	0.20	22.00	3,325.85	9.90	-9.22	-9.98	0.02	0.00	-4.53	
3,517.00	0.40	355.20	3,516.85	10.88	-9.15	-10.95	0.13	0.10	-14.03	
3,707.00	0.40	10.50	3,706.84	12.19	-9.09	-12.26	0.06	0.00	8.05	
3,897.00	0.40	356.10	3,896.84	13.50	-9.01	-13.57	0.05	0.00	-7.58	
4,088.00	0.10	343.80	4,087.84	14.33	-9.10	-14.40	0.16	-0.16	-6.44	
4,280.00	0.40	122.70	4,279.83	14.13	-8.59	-14.19	0.25	0.16	72.34	
4,470.00	2.00	111.80	4,469.79	12.54	-4.95	-12.58	0.85	0.84	-5.74	
4,661.00	1.80	140.80	4,660.69	8.98	0.04	-8.98	0.51	-0.10	15.18	
4,852.00	2.60	117.80	4,851.55	4.63	5.77	-4.59	0.62	0.42	-12.04	
5,043.00	2.60	147.50	5,042.36	-1.04	11.93	1.13	0.70	0.00	15.55	
5,160.00	1.90	142.90	5,159.27	-4.83	14.53	4.94	0.62	-0.60	-3.93	
5,326.00	1.60	143.80	5,325.19	-8.89	17.55	9.03	0.18	-0.18	0.54	
5,516.00	0.80	139.90	5,515.15	-12.05	19.98	12.20	0.42	-0.42	-2.05	
5,708.00	0.80	136.60	5,707.13	-14.05	21.76	14.21	0.02	0.00	-1.72	
5,897.00	0.40	161.50	5,896.12	-15.63	22.88	15.81	0.25	-0.21	13.17	
6,087.00	0.30	156.30	6,086.12	-16.72	23.29	16.89	0.06	-0.05	-2.74	
6,278.00	0.40	167.70	6,277.11	-17.83	23.63	18.01	0.06	0.05	5.97	
6,468.00	0.40	105.60	6,467.11	-18.65	24.41	18.84	0.22	0.00	-32.68	
6,659.00	0.50	59.10	6,658.10	-18.40	25.77	18.60	0.19	0.05	-24.35	
6,850.00	0.40	39.20	6,849.10	-17.46	26.90	17.66	0.10	-0.05	-10.42	
7,041.00	0.40	33.60	7,040.09	-16.39	27.69	16.60	0.02	0.00	-2.93	
7,231.00	0.00	344.20	7,230.09	-15.83	28.06	16.05	0.21	-0.21	0.00	
7,422.00	0.30	299.20	7,421.09	-15.59	27.62	15.80	0.16	0.16	0.00	
7,612.00	0.30	166.80	7,611.09	-15.83	27.30	16.04	0.29	0.00	-69.68	
7,802.00	0.60	176.10	7,801.08	-17.31	27.48	17.52	0.16	0.16	4.89	
7,992.00	0.80	198.60	7,991.07	-19.56	27.13	19.77	0.18	0.11	11.84	
8,183.00	0.60	228.50	8,182.06	-21.48	25.95	21.68	0.21	-0.10	15.65	
8,373.00	0.80	233.40	8,372.04	-22.93	24.14	23.12	0.11	0.11	2.58	
8,564.00	0.50	286.20	8,563.03	-23.50	22.27	23.67	0.33	-0.16	27.64	
8,754.00	0.40	222.90	8,753.02	-23.75	21.03	23.91	0.25	-0.05	-33.32	

Leam Drilling Systems LLC

Survey Report

Company:	Devon Energy	Local Co-ordinate Reference:	Well 124H
Project:	Lea County, NM (NAD-83)	TVD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Site:	Thistle Unit	MD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Well:	124H	North Reference:	Grid
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	OH	Database:	EDM 5000.1 Multi_User Db

Survey									
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
8,946.00	0.50	228.90	8,945.02	-24.79	19.94	24.95	0.06	0.05	3.13
9,057.00	0.50	223.90	9,056.01	-25.46	19.24	25.61	0.04	0.00	-4.50
9,130.00	3.00	198.50	9,128.98	-27.50	18.41	27.64	3.50	3.42	-34.79
9,162.00	7.20	186.90	9,160.84	-30.29	17.90	30.42	13.45	13.13	-36.25
9,193.00	10.90	183.20	9,191.45	-35.14	17.51	35.28	12.08	11.94	-11.94
9,225.00	14.40	182.60	9,222.67	-42.14	17.16	42.27	10.95	10.94	-1.88
9,257.00	18.20	183.20	9,253.38	-51.11	16.70	51.24	11.89	11.88	1.88
9,288.00	20.50	182.60	9,282.62	-61.37	16.18	61.49	7.45	7.42	-1.94
9,320.00	23.00	180.70	9,312.34	-73.22	15.85	73.34	8.12	7.81	-5.94
9,365.00	25.90	177.90	9,353.31	-91.84	16.10	91.96	6.94	6.44	-6.22
9,416.00	29.50	175.80	9,398.46	-115.50	17.43	115.63	7.31	7.06	-4.12
9,461.00	34.10	175.60	9,436.69	-139.14	19.21	139.28	10.22	10.22	-0.44
9,511.00	37.70	174.90	9,477.19	-168.35	21.65	168.51	7.25	7.20	-1.40
9,556.00	43.00	175.60	9,511.47	-197.38	24.05	197.55	11.82	11.78	1.56
9,606.00	47.80	177.20	9,546.57	-232.90	26.26	233.09	9.87	9.60	3.20
9,651.00	53.40	178.40	9,575.12	-267.63	27.58	267.83	12.61	12.44	2.67
9,701.00	59.70	179.10	9,602.67	-309.32	28.48	309.52	12.65	12.60	1.40
9,746.00	65.40	178.90	9,623.40	-349.23	29.18	349.44	12.67	12.67	-0.44
9,797.00	70.70	180.00	9,642.46	-396.51	29.63	396.73	10.58	10.39	2.16
9,829.00	72.70	180.50	9,652.51	-426.89	29.49	427.10	6.42	6.25	1.56
9,859.00	75.10	181.20	9,660.82	-455.71	29.06	455.92	8.31	8.00	2.33
9,914.00	75.70	181.40	9,674.69	-508.92	27.86	509.12	1.15	1.09	0.36
9,965.00	78.30	181.20	9,686.16	-558.59	26.73	558.78	5.11	5.10	-0.39
10,010.00	82.50	181.60	9,693.66	-602.94	25.65	603.12	9.37	9.33	0.89
10,061.00	84.90	181.80	9,699.26	-653.61	24.14	653.77	4.72	4.71	0.39
10,156.00	87.60	182.50	9,705.47	-748.33	20.58	748.46	2.94	2.84	0.74
10,251.00	88.50	182.60	9,708.70	-843.18	16.36	843.28	0.95	0.95	0.11
10,347.00	89.30	181.00	9,710.55	-939.11	13.35	939.18	1.86	0.83	-1.67
10,442.00	90.40	182.10	9,710.80	-1,034.07	10.78	1,034.12	1.64	1.16	1.16
10,537.00	90.70	182.60	9,709.88	-1,128.98	6.88	1,129.00	0.61	0.32	0.53
10,633.00	92.60	181.60	9,707.12	-1,224.87	3.36	1,224.86	2.24	1.98	-1.04
10,728.00	92.10	179.10	9,703.22	-1,319.78	2.79	1,319.77	2.68	-0.53	-2.63
10,823.00	91.00	178.40	9,700.65	-1,414.73	4.86	1,414.72	1.37	-1.16	-0.74
10,918.00	91.00	178.20	9,699.00	-1,509.67	7.67	1,509.68	0.21	0.00	-0.21
11,013.00	90.70	177.20	9,697.59	-1,604.58	11.49	1,604.62	1.10	-0.32	-1.05
11,108.00	90.50	178.10	9,696.59	-1,699.49	15.38	1,699.56	0.97	-0.21	0.95
11,203.00	87.40	178.90	9,698.33	-1,794.43	17.87	1,794.52	3.37	-3.26	0.84
11,299.00	88.40	179.80	9,701.85	-1,890.36	18.96	1,890.45	1.40	1.04	0.94
11,393.00	90.00	181.00	9,703.16	-1,984.34	18.30	1,984.43	2.13	1.70	1.28
11,489.00	87.70	180.50	9,705.09	-2,080.31	17.04	2,080.38	2.45	-2.40	-0.52
11,584.00	87.20	180.00	9,709.32	-2,175.21	16.63	2,175.28	0.74	-0.53	-0.53
11,680.00	88.40	180.90	9,713.00	-2,271.14	15.88	2,271.19	1.56	1.25	0.94

Leam Drilling Systems LLC

Survey Report

Company:	Devon Energy	Local Co-ordinate Reference:	Well 124H
Project:	Lea County, NM (NAD-83)	TVD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Site:	Thistle Unit	MD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Well:	124H	North Reference:	Grid
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	OH	Database:	EDM 5000.1 Multi_User Db

Survey										
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)	
11,775.00	87.90	179.60	9,716.07	-2,366.09	15.46	2,366.13	1.47	-0.53	-1.37	
11,871.00	89.20	179.60	9,718.50	-2,462.05	16.13	2,462.10	1.35	1.35	0.00	
11,957.00	88.80	180.30	9,720.00	-2,548.04	16.21	2,548.09	0.94	-0.47	0.81	
12,052.00	89.00	181.00	9,721.82	-2,643.01	15.13	2,643.05	0.77	0.21	0.74	
12,147.00	89.20	183.50	9,723.32	-2,737.92	11.40	2,737.93	2.64	0.21	2.63	
12,242.00	89.70	183.20	9,724.23	-2,832.75	5.85	2,832.71	0.61	0.53	-0.32	
12,338.00	87.90	183.50	9,726.24	-2,928.56	0.24	2,928.48	1.90	-1.88	0.31	
12,434.00	87.60	181.00	9,730.01	-3,024.41	-3.53	3,024.29	2.62	-0.31	-2.60	
12,529.00	86.90	177.90	9,734.57	-3,119.28	-2.62	3,119.17	3.34	-0.74	-3.26	
12,625.00	87.60	176.50	9,739.17	-3,215.05	2.07	3,214.97	1.63	0.73	-1.46	
12,720.00	88.60	176.30	9,742.32	-3,309.81	8.03	3,309.78	1.07	1.05	-0.21	
12,815.00	89.60	176.50	9,743.81	-3,404.61	14.00	3,404.62	1.07	1.05	0.21	
12,910.00	89.20	176.30	9,744.81	-3,499.42	19.96	3,499.47	0.47	-0.42	-0.21	
13,006.00	92.40	177.70	9,743.47	-3,595.26	24.98	3,595.35	3.64	3.33	1.46	
13,101.00	93.20	178.40	9,738.83	-3,690.09	28.21	3,690.20	1.12	0.84	0.74	
13,196.00	91.50	178.20	9,734.93	-3,784.97	31.03	3,785.10	1.80	-1.79	-0.21	
13,291.00	89.80	179.60	9,733.85	-3,879.94	32.85	3,880.08	2.32	-1.79	1.47	
13,385.00	89.40	180.50	9,734.51	-3,973.94	32.77	3,974.07	1.05	-0.43	0.96	
13,481.00	90.00	180.90	9,735.01	-4,069.93	31.60	4,070.05	0.75	0.63	0.42	
13,576.00	89.60	181.40	9,735.35	-4,164.91	29.69	4,165.01	0.67	-0.42	0.53	
13,671.00	88.70	179.80	9,736.75	-4,259.89	28.70	4,259.98	1.93	-0.95	-1.68	
13,766.00	89.00	180.50	9,738.66	-4,354.87	28.45	4,354.96	0.80	0.32	0.74	
13,862.00	87.00	179.10	9,742.01	-4,450.80	28.78	4,450.89	2.54	-2.08	-1.46	
13,957.00	85.70	178.80	9,748.06	-4,545.59	30.52	4,545.69	1.40	-1.37	-0.32	
14,052.00	86.60	178.10	9,754.44	-4,640.34	33.08	4,640.46	1.20	0.95	-0.74	
14,147.00	88.10	177.50	9,758.83	-4,735.16	36.73	4,735.31	1.70	1.58	-0.63	
14,243.00	89.20	178.10	9,761.09	-4,831.07	40.41	4,831.23	1.31	1.15	0.63	
14,338.00	87.70	177.90	9,763.66	-4,925.97	43.72	4,926.16	1.59	-1.58	-0.21	
14,433.00	89.80	177.20	9,765.73	-5,020.85	47.78	5,021.07	2.33	2.21	-0.74	
14,529.00	90.10	177.40	9,765.82	-5,116.75	52.31	5,117.00	0.38	0.31	0.21	
14,625.00	89.60	178.80	9,766.07	-5,212.69	55.49	5,212.96	1.55	-0.52	1.46	
14,720.00	90.00	178.60	9,766.40	-5,307.67	57.64	5,307.95	0.47	0.42	-0.21	
14,815.00	90.70	178.40	9,765.82	-5,402.63	60.13	5,402.93	0.77	0.74	-0.21	
14,922.00	91.10	178.20	9,764.14	-5,509.57	63.30	5,509.89	0.42	0.37	-0.19	
15,017.00	90.70	178.20	9,762.65	-5,604.51	66.29	5,604.86	0.42	-0.42	0.00	
15,112.00	91.70	177.90	9,760.66	-5,699.44	69.52	5,699.80	1.10	1.05	-0.32	
15,208.00	91.90	178.90	9,757.64	-5,795.35	72.20	5,795.73	1.06	0.21	1.04	
15,303.00	91.60	180.00	9,754.74	-5,890.30	73.11	5,890.69	1.20	-0.32	1.16	
15,398.00	90.60	180.90	9,752.92	-5,985.28	72.36	5,985.66	1.42	-1.05	0.95	
15,493.00	89.60	180.70	9,752.75	-6,080.27	71.04	6,080.63	1.07	-1.05	-0.21	
15,587.00	89.40	180.20	9,753.57	-6,174.26	70.30	6,174.62	0.57	-0.21	-0.53	
15,683.00	89.70	179.80	9,754.33	-6,270.26	70.30	6,270.61	0.52	0.31	-0.42	

Leam Drilling Systems LLC

Survey Report

Company:	Devon Energy	Local Co-ordinate Reference:	Well 124H
Project:	Lea County, NM (NAD-83)	TVD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Site:	Thistle Unit	MD Reference:	3716.5' GL + 25' RKB @ 3741.50usft (Original Well Elev)
Well:	124H	North Reference:	Grid
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	OH	Database:	EDM 5000.1 Multi_User Db

Survey										
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)	
15,778.00	90.20	180.70	9,754.41	-6,365.25	69.88	6,365.60	1.08	0.53	0.95	
15,873.00	90.90	181.40	9,753.50	-6,460.23	68.14	6,460.56	1.04	0.74	0.74	
15,968.00	89.10	180.70	9,753.50	-6,555.21	66.40	6,555.53	2.03	-1.89	-0.74	
16,064.00	89.50	180.50	9,754.67	-6,651.20	65.40	6,651.50	0.47	0.42	-0.21	
16,159.00	90.10	180.90	9,755.00	-6,746.19	64.24	6,746.48	0.76	0.63	0.42	
16,254.00	89.50	180.70	9,755.33	-6,841.18	62.91	6,841.46	0.67	-0.63	-0.21	
16,349.00	89.80	180.90	9,755.91	-6,936.17	61.58	6,936.44	0.38	0.32	0.21	
16,445.00	89.70	180.90	9,756.33	-7,032.16	60.08	7,032.41	0.10	-0.10	0.00	
16,540.00	89.30	181.00	9,757.16	-7,127.14	58.50	7,127.38	0.43	-0.42	0.11	
16,635.00	90.40	180.90	9,757.41	-7,222.12	56.93	7,222.35	1.16	1.16	-0.11	
16,731.00	89.60	180.20	9,757.41	-7,318.12	56.01	7,318.33	1.11	-0.83	-0.73	
16,827.00	87.60	178.90	9,759.76	-7,414.08	56.76	7,414.30	2.48	-2.08	-1.35	
16,922.00	85.40	178.90	9,765.55	-7,508.88	58.58	7,509.11	2.32	-2.32	0.00	
16,999.00	84.90	179.50	9,772.06	-7,585.60	59.65	7,585.83	1.01	-0.65	0.78	
17,057.00	84.90	179.50	9,777.22	-7,643.36	60.15	7,643.60	0.00	0.00	0.00	
Projection										



HOBBS OCD

OCT 03 2016

RECEIVED

Survey Certification Form

State of New Mexico
Lea County

I, Randy W. Rakowitz, certify that; I am employed by LEAM Drilling Systems LLC, that I did on the day(s) of November 22, 2015 through December 7, 2015, conduct or supervise the taking of MWD Survey from a depth of 1,466' to 17,057' MD; that the data is true, correct, complete and within the limitations of the tools as set forth by LEAM Drilling Systems LLC, that I am authorized and qualified to make this report; that this survey was conducted at the request of Devon Energy Production Company, L.P. for the Thistle Unit 124H in Lea County, New Mexico; and that I reviewed this report and find that it conforms to the principals and procedures as set forth by LEAM Drilling Systems LLC.

A handwritten signature in black ink, appearing to read 'Randy W. Rakowitz', is written over a solid black horizontal line.

Randy W. Rakowitz
MWD Operations Coordinator



December 8, 2015

Devon Energy Production Company, L.P.
Well: Thistle Unit 124H
County/Parish: Lea County, NM

LEAM MWD: (OH) from 1,466' MD – 16,999' MD
Projection: 17,057'

This Borehole Survey taken between 11/22/15 and 12/07/15 had been conducted and calculated according to the highest professional standards and complies with all known State and Federal requirements.

Reviewed and Approved:

Date: December 8, 2015

*Physical & Mailing: 303 Longmire Dr., Suite 801, Conroe, TX 77304
936-756-7577 • www.lead.net • 1 (800) 756-7504*