

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB NO. 1004-0137
Expires: January 31, 2018

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.

NMOC
Hobbs
DEC 04 2017
RECEIVED

5. Lease Serial No.
NMNM13276

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.
HAMON FED COM A 12H

9. API Well No.
30-025-43253

10. Field and Pool or Exploratory Area
TEAS; BONE SPRING, EAST

11. County or Parish, State
LEA CO COUNTY, NM

SUBMIT IN TRIPLICATE - Other instructions on page 2

1. Type of Well
 Oil Well Gas Well Other

2. Name of Operator
LEGACY RESERVES OPERATING LP
Contact: MATT DICKSON
E-Mail: mdickson@legacylp.com

3a. Address
303 W WALL ST STE 1800
MIDLAND, TX 79701

3b. Phone No. (include area code)
Ph: 432-689-5200 Ext: 5204

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
Sec 18 T20S R34E NWNW 320FNL 1145FWL

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Deepen
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Hydraulic Fracturing
	<input type="checkbox"/> Production (Start/Resume)
	<input type="checkbox"/> Reclamation
	<input type="checkbox"/> Water Shut-Off
	<input type="checkbox"/> Well Integrity
	<input checked="" type="checkbox"/> Other
	<input type="checkbox"/> Alter Casing
	<input type="checkbox"/> New Construction
	<input type="checkbox"/> Recomplete
	<input type="checkbox"/> Casing Repair
	<input type="checkbox"/> Plug and Abandon
	<input type="checkbox"/> Temporarily Abandon
	<input type="checkbox"/> Convert to Injection
	<input type="checkbox"/> Plug Back
	<input type="checkbox"/> Water Disposal

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.

Drilling Operations Summary attached.

14. I hereby certify that the foregoing is true and correct.

Electronic Submission #394936 verified by the BLM Well Information System For LEGACY RESERVES OPERATING LP, sent to the Hobbs Committed to AFMSS for processing by JENNIFER SANCHEZ on 11/22/2017 ()

Name (Printed/Typed) MATT DICKSON Title DRILLING ENGINEER

Signature (Electronic Submission) Date 1/14/2017

ACCEPTED FOR RECORD

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

NOV 27 2017

BUREAU OF LAND MANAGEMENT
CARLSBAD FIELD OFFICE

Approved By _____ Title _____ Date _____

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office _____

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2) **** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ****

KZ

Hamon Fed Com A #12H – Sundry Notice

Subsequent Report

*Other

Drilling Operations

08-Sep-2017: Spud well @ 05:00 hours.

09-Sep-2017: Drilled 17-1/2" hole to 1,550' MD (TD). Ran 38 joints of 13-3/8", 54.5#, J-55, STC casing set @ 1,550'. Pumped lead cement: 1,200 sx of Class C, 13.5 ppg, 1.72 yield, followed by tail cement: 200 sx Class C-Neat, 14.8 ppg, 1.32 yield. Circulated 653 sx / 200 bbls of cement to surface. WOC 12 hours.

10-Sept-2017: Installed Cameron 13-5/8" x 3K wellhead and test to 500 psi (good). Installed 13-5/8" x 5K mud cross, double-ram preventer and annular preventer, rotating head bowl and flow nipple. Test BOP, top-drive, floor valves and mud lines to 250 psi low / 3000 psi high. Tested annular preventer to 1500 psi, and tested 13-3/8" surface casing to 1000 psi (good).

12-Sept-2017: Drilled 12-1/4" intermediate hole to a TD of 5,425'.

13-Sept-2017: Ran 37 joints of 9-5/8" 40#, HCL-80, LTC casing and 93 joints of 9-5/8" 40#, J-55, LTC casing set @ 5,425'. Pumped lead cement: 1600 sx of 35:65 Poz/Class C, 12.60 ppg, 1.94 yield followed by tail cement: 300 sx of Class H, 15.6 ppg, 1.18 yield. Circulated 463 sx / 160 bbls of cement to surface. WOC 12 hours.

14-Sept-2017: Installed B Section and tested to 1800 PSI. Installed 13-5/8" x 5K Double Ram Preventer and 5K annular. Tested BOPE, choke manifold and all valves to 250 psi low / 5000 psi high. Tested annular preventer to 250 psi low / 2500 psi high. Tested 9-5/8" casing to 1500 psi (all test good).

25-Sept-2017: TD 8-3/4" production hole @ 15,200' MD / 10,249' TVD.

26-Sept-2017: Ran 350 joints of 5-1/2" 20#, HCP-110, HCP-110 casing set @ 15,200' MD. Pumped first stage lead cement: 1200 sx 50:50 Poz/Class H, 11.9 ppg, 2.47 yield followed by tail cement: 1100 sx PVL, 12.6 ppg, 1.62 yield. Circulated 173sx / 76 bbls of cement to surface, floats held. Set 5-1/2" casing slips and install 7-1/16" x 10k tubing spool, and test to 5000 psi (good). Rig release @ 22:00 hours. End of drilling operations, preparing well and location for completion operations.

Matt Dickson
Drilling Engineer
(432) 689-5204
mdickson@legacylp.com