

Submit 1 Copy To Appropriate District Office

State of New Mexico Energy, Minerals and Natural Resources

Form C-103 Revised August 1, 2011

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

HOBBS OCD

OIL CONSERVATION DIVISION

JUN 07 2018

220 South St. Francis Dr. Santa Fe, NM 87505

RECEIVED

WELL API NO. 30-025-07571
5. Indicate Type of Lease STATE [ ] FEE [X]
6. State Oil & Gas Lease No. N/A
7. Lease Name or Unit Agreement Name South Hobbs (G/SA) Unit
8. Well Number 2
9. OGRID Number: 157984
10. Pool name or Wildcat: Hobbs (G/SA)

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)
1. Type of Well: Oil Well [X] Gas Well [ ] Other [ ]
2. Name of Operator Occidental Permian Ltd.
3. Address of Operator P.O. Box 4294, Houston, Tx 77210
4. Well Location (Surface) Unit Letter E : 1980 feet from the North line and 660 feet from the West line
Section 34 Township 18S Range 38E NMPM Lea County
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3642' (KB)

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ] PLUG AND ABANDON [ ]
TEMPORARILY ABANDON [X] CHANGE PLANS [ ]
PULL OR ALTER CASING [ ] MULTIPLE COMPL [ ]
DOWNHOLE COMMINGLE [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ] ALTERING CASING [ ]
COMMENCE DRILLING OPNS [ ] P AND A [ ]
CASING/CEMENT JOB [ ]

OTHER: [ ]

OTHER: [ ]

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

- 1) MIRU PU. ND Wellhead. NU BOP.
2) POOH w/ 2-7/8" prod string and ESP equipment
3) Trip a bit to PBSD and circulate well clean
4) Set CIBP at 4000' (50' above top squeezed perf)
5) Cap CIBP with 50' cement 35' + by W.L.
6) Tag TOC to confirm 25 SXS by Tbg.
7) Circulate packer fluid to surface
8) Perform MIT
9) ND BOP. NU Wellhead.
10) RDMO PU. Put well onto production

During this procedure we plan to use the closed-loop system with a steel tank and haul contents to the required disposal per ODC Rule 19.15.17

Spud Date: [ ]

Rig Release Date: [ ]

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jacob A Cox TITLE Production Engineer DATE 06/07/2018

Type or print name Jacob S. Cox E-mail address: Jacob\_Cox@oxy.com PHONE: 713-497-2053

APPROVED BY: [Signature] TITLE AO/IF DATE 6/7/2018

Conditions of Approval (if any):

MB