

ROH DAILY REPORT LEA #2

July 17, 2018 Tuesday Rigged up and set BOP. Released packer and started pulling OOH. Tenth joint had majority of threads missing. 22 joint pulled, 14 of the 22 had sufficient damage to lay down, 8 jts remained in the derrick. Rig had mechanical issues and went down at 5:45 MST. Mechanic was called to repair rig before morning.

July 18, 2018 Wednesday; POOH with remaining 125 jts and packer, Packer was set at 4046'. RIH with bit on 2 7/8" work string. ,ot to 1469' and rig died due to electrical issue, (3:36 PM MST). Mechanic not available until in the morning.

July 19, 2018 Thursday; Rig repaired and operational 9:45am. RIH with bit and tagged fill @ 4400' . Drilled out 60' and plugged off bit and tubing. POOH and unplugged bit and tubing. Shut down rig for minor maintenance.

July 20th 2018. Rig had maintenance problems

July 23rd 2018 Monday – Rig down because of mechanical problems for the majority of the day. RIH with bailer and stop approve the perms for the night

July 24th Tuesday – Started baling 6:30 am. Worked through multiply hard spots without much issue. Had 359' below last perf by noon. Went in with bit and scraper and cleaned well bore. POOH then RIH with work packer and at set @ 4935'. Earliest acid job will be Thursday.

July 25th Wednesday Down waiting on acid

July 26th Thursday Acid was delayed by several hrs. Off loaded production pipe and hauled off old work string. Had crew scheduling problems and tool shortage from the rig. Ran in with ADI packer and work string. Ran 4500 gal 15% acid with Xylene, iron reducer. POOH and RIH with AD1 packer and 2 7/8 production string. AD1 set at 4074'. Unable to get truck w/packer fluid


July 27th Friday Pumped packer fluid at 6 am for MIT at 10am. MIT failed multiple times. Let fluid set over the week end.

July 30th Monday Backside had a suction on it. Cancelled MIT with OCD. No crew to pull tubing

July 31st Tuesday NO crew

August 1st Wednesday POOH with AD1 and replaced with arrow set / on off tool and blow out plug, BASIN PACKER. Set packer at 4049', circulated packer fluid and scheduled MIT with OCD 8 am MST.

August 2nd Thursday - OCD on location, 1st test at 560 psi and lost 2 lbs in 30 min, OCD refused to pas test, 2nd test was same pressure but lost 60 PSI. 3rd test OCD lowered pressure to 380 psi had no pressure loss. Put well back in service and rigged down. Averaging 4,800 BPD.

A handwritten signature in black ink, appearing to read 'Dan Smith', is located in the lower right quadrant of the page. The signature is fluid and cursive, with a long horizontal stroke extending to the right.



PAGE 1 of 1	CUST NO 1216FS	YARD # 1706	INVOICE DATE 07/27/2018
INVOICE NUMBER 92765764			

Cisco (254) 442-2200
 B Basic Energy Services-1216
 I PO Box 52208
 L Midland
 L TX US 79710
 T
 O ATTN:

J LEASE NAME Basic Energy Services-1216
 O LOCATION
 B COUNTY MIDLAND
 S STATE TX
 I JOB DESCRIPTION Acid-Form Stim-Producing
 T JOB CONTACT
 E

JOB #	EQUIPMENT #	PURCHASE ORDER NO.		TERMS	DUE DATE
41122468	84630-0			Cash Sale	07/27/2018
		QTY	U of M	UNIT PRICE	INVOICE AMOUNT
For Service Dates: 07/26/2018 to 07/26/2018					
0041122468 LEE FEE #1 & #2					
170607440K Acid-Form Stim-Producing 07/26/2018					
Man-Hours		20.00	HR		
15% HCl Acid 4500 Gal		1.00	GAL	5,512.50	5,512.50
BES: C-The Reducer		14.00	GAL	28.00	392.00
Plexbreak 150		5.00	EA	14.70	73.50
Plexhib		18.00	EA	19.25	346.50
Xylene		500.00	EA	6.30	3,150.00
Heavy Equipment Mileage		250.00	MI	2.45	612.50
125 Unit Mileage Chg (PU, cars one way)"		1.00	MI	185.94	185.94
Pump Charge		1.00	EA	962.50	962.50
Supervisor		1.00	HR	61.25	61.25
Equipment Operator, first 8 hrs on loc.		2.00	EA	35.00	70.00
Ball Gun (Injector)		1.00	EA	122.50	122.50
Balls 150		1.00	EA	131.25	131.25
10 Gal/Acidlink		1.00	EA	49.87	49.87
Transport Delivery Chg		8.00	EA	52.50	420.00

Raymond Koo

PLEASE REMIT TO:	SEND OTHER CORRESPONDENCE TO:	SUB TOTAL	12,090.31
BASIC ENERGY SERVICES, LP	BASIC ENERGY SERVICES, LP	TAX	0.00
PO BOX 841903	801 CHERRY ST, STE 2100	INVOICE TOTAL	12,090.31
DALLAS, TX 75284-1903	FORT WORTH, TX 76102		

