

Submit 1 Copy To Appropriate District
Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.	
30-015-01193	✓
5. Indicate Type of Lease STATE X FEE	✓
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name	
Artesia Metex Unit	✓
8. Well Number 030	✓
9. OGRID Number 269864	✓
10. Pool name or Wildcat Artesia QU-GB-SA	✓
11. Elevation (Show whether DR, RKB, RT, GR, etc.)	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well X Gas Well Other ✓

2. Name of Operator
State of New Mexico for Canyon E&P Company

3. Address of Operator
1625 N. French Drive Hobbs, NM 88249

4. Well Location
Unit Letter A : 990 feet from the North line and 330 feet from the East line
Section 25 Township 18S Range 27E NMPM Eddy County ✓

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☒
CASING/CEMENT JOB ☐ PNR

OTHER: ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

HOBBS OCD

SEE ATTACHED

OCT 30 2018

RECEIVED

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE _____ TITLE _____ DATE _____

Type or print name _____ E-mail address: _____ PHONE: _____

For State Use Only

APPROVED BY: Mark Whitman TITLE P.E.S. DATE 10/30/2018

Conditions of Approval (if any):

Plugging Report
Artesia Metex Unit #30
API 30-015-01193

10/23/2018 Move in rig up and lay down 3 ¾" rods and 77 5/8" rods. 80 total. Nipple down wellhead and pick up tubing out of the slips. Could not get the slip bowl out of the Hinderliter head. Removed Hinderliter head and installed 4 ½" X 8 5/8" Larkin head. Installed BOP. Moved in remaining equipment and SION.

10/24/2018 POOH with 63 joints 2 3/8" tubing. Made gauge ring run to 1850'. Set CIBP at 1810'. Circulated MLF and tested casing to 500#. Casing good. Spotted 35 sx on top of CIBP. POOH and perforated casing at 543'. Established circulation with 27 bbls. Pumped a total of 40 bbls. Oil was still coming out of the annulus. Laid down the remaining pipe in the derrick. And let stand for 30 minutes. Circulated another 20 bbls. Oil cleared up. Pumped cement down 4 ½" casing to perfs at 543' and up annulus to surface. Pumped 170 sx. No cement to surface. SION

10/25/2018 Rigged down and cut off wellhead. Filled up 4 ½" casing and 4 ½" X 8 5/8" annulus to surface with 40 sx. Cement remained at surface. Installed marker, cut off anchors and cleaned the pit.