

Submit 1 Copy To Appropriate District Office
 District I - (575) 393-6161
 1625 N. French Dr., Hobbs, NM 88240
 District II - (575) 748-1283
 811 S. First St., Artesia, NM 88210
 District III - (505) 334-6178
 1000 Rio Brazos Rd., Aztec, NM 87410
 District IV - (505) 476-3460
 1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
 Energy, Minerals and Natural Resources

Form C-103
 Revised July 18, 2013

OIL CONSERVATION DIVISION
 1220 South St. Francis Dr.
 Santa Fe, NM 87505

WELL API NO. 30-025-44504
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name CHISTERA 32 STATE
8. Well Number 7H
9. OGRID Number 005380
10. Pool name or Wildcat HAT MESA; BONE SPRING

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)
 1. Type of Well: Oil Well Gas Well Other

2. Name of Operator
XTO ENERGY, INC.

3. Address of Operator
6401 HOLIDAY HILL RD, BLDG 5, MIDLAND TX 79707

4. Well Location
 Unit Letter A : 327 feet from the NORTH line and 503 feet from the EAST line
 Section 32 Township 20S Range 33E NMPM County LEA

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3622 ft GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK
- TEMPORARILY ABANDON
- PULL OR ALTER CASING
- DOWNHOLE COMMINGLE
- CLOSED-LOOP SYSTEM
- OTHER:
- PLUG AND ABANDON
- CHANGE PLANS
- MULTIPLE COMPL

SUBSEQUENT REPORT OF:

- REMEDIAL WORK
- COMMENCE DRILLING OPNS.
- CASING/CEMENT JOB
- OTHER:
- ALTERING CASING
- P AND A

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion

9/23/2018 to 9/27/2018 20'
 Spud well. Drill to 1450 ft. Run 16 in., 75 lb, J55 casing set at 1450 ft. Cement casing with 1303 sxs Class C cmt. Bump plug. Circ cmt to surface. WOC, Test csg 1000 psi, 30 mins (good).

9/27/2018 to 9/29/2018
 Drill 14 3/4 to 3251 ft., Run 11 3/4 in., 47 lb, J55 csg set at 3251 ft. Cement casing with 1521 sxs Class C cmt. Bump plug. Circ cmt to surface. WOC, Test csg 1000 psi, 30 mins (good)

9/29/18 to 10/14/2018
 Drill 10 5/8 hole to 8130 ft. Run 8 5/8 in, 32 lb J55 csg set at 8130 ft. Cement casing with DV tool set @ 3740 with 1007 sxs Class C cmt. Bump plug. Circ cmt to surface, WOC, Test csg to 1500 psi, 30 mins (good).

10/14/2018 to 10/30/2018 7 7/8'
 Drill 8 3/4 hole to 15318 ft (TD of well). Run 5 1/2 inch, 20 lb, P-110 casing set at 15318 ft. Cement 1185 sxs Class C cmt. Did not bump plug. ETOC 1584' Rig Release at 10/30/2018.

Spud Date: 09/23/2018 Rig Release Date: 10/30/2018

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Cheryl Rowell TITLE Regulatory Coordinator DATE 11/26/18

Type or print name Cheryl Rowell E-mail address: cheryl_rowell@xtoenergy.com PHONE: 432-571-8205

APPROVED BY: Melvin L Brown TITLE NO/I DATE 12/3/2018
 Conditions of Approval (if any)