



Yates Production Daily Report

PAPALOTES ATA STATE #1

Day #

Report # 5.0, Report Date: 1/25/2014

AP/UWI		Surface Legal Location		County	State	Operator	
3002533275		SEC 34/TWN 14S/RNG 34E/UNT 1		LEA	NEW MEXICO	YATES PETROLEUM CORP.	
N/S Dist (ft)	N/S Ref	EW Dist (ft)	East/West Reference	KO MD (ft)	Ground Elevation (ft)	KS-Grd (ft)	
1,960.0	FSL	330.0	FEL		4,092.00	16.00	
Job Category		Primary Job Type	Department	AFE Number	Total AFE Amount		
Workover		Equipment Failure	Production	NOT REQUIRED			
Phases							
Phase Type 1		Actual Start Date		Actual End Date			
PRODUCTION		1/21/2014 06:00		1/25/2014 17:00			
Daily Operations							
Report Start Date		Report End Date		Rig Time (hrs)	Operations Next Report Period		
1/25/2014 11:00		1/25/2014 15:00		5.00			
Daily Cost Total		Actual Phase Cost		Cum Cost To Date			
1,550.00		30,717.33		31,083.00			
Contacts							
Job Contact				Phone Mobile			
NOEL GOMEZ, PRODUCTION FOREMAN				575-513-1694			
Job Contact				Phone Mobile			
JOE CHAVEZ, PROD SUPERINTENDENT				575-746-7038			
Job Contact				Phone Mobile			
LEE ROY RICHARDS, PRODUCTION MANAGER				575-703-5820			
Job Contact				Phone Mobile			
BRICE LETCHER, ENGINEER				575-748-5021			
Time Log							
Time (hrs)		Time Code		Comment			
5.00		RIG UP/DOWN		Drove crew to location and rigged down.			
Daily Costs							
Sub		Cost Description		Cost		Vendor	
500		100 Sub-Surface Repair & Maint.		1,550.00		ER WELL SERVICING, LLC	
Rig							
Rig Contractor		Rig Type		Rig No.	Rig Supervisor		Rig Start Date
ER WELL SERVICING, LLC		WSU - Pulling Unit		6	ELOY RAMIREZ, SUPERVISOR		1/21/2014 05:00
Perforation Status							
Date		Zone		Depth Top (ft)	Depth Btm (ft)	Status	
3/30/2007		ABO - 8,480.0', ORIGINAL HOLE		9,758.0	9,772.0	Open - Producing	
Tubing - Production							
Tubing Description		Set Depth (ft)	Len (ft)	Pull Date	Comment		
Tubing - Production		9,926.0	9,910.00				
Joints		Item Description	OD Nominal (in)	ID (in)	Grade	Top (ft)	Cum Length (ft)
303		Tubing	2 7/8	2.441	N-80	16.0	9,910.00
Joints		Item Description	OD Nominal (in)	ID (in)	Grade	Top (ft)	Cum Length (ft)
1		Tubing Anchor/catcher	5 1/2	2.441		9,571.0	355.00
Joints		Item Description	OD Nominal (in)	ID (in)	Grade	Top (ft)	Cum Length (ft)
10		Tubing	2 7/8	2.441	N-80	9,574.0	352.00
Joints		Item Description	OD Nominal (in)	ID (in)	Grade	Top (ft)	Cum Length (ft)
1		Seating Nipple	2 7/8	2.250		9,889.0	37.00
Joints		Item Description	OD Nominal (in)	ID (in)	Grade	Top (ft)	Cum Length (ft)
1		Slotted Sub	2 7/8	2.441		9,890.0	36.00
Joints		Item Description	OD Nominal (in)	ID (in)	Grade	Top (ft)	Cum Length (ft)
1		Tubing	2 7/8	2.441	N-80	9,894.0	32.00
Joints		Item Description	OD Nominal (in)	ID (in)	Grade	Top (ft)	Cum Length (ft)
1		Bull Plug	2 7/8	0.000		9,925.5	0.50
Tapered Rod String on 1/24/2014 07:00							
Rod Description		Set Depth (ft)	Len (ft)	In Tubing	Run Date	Comment	
Tapered Rod String		9,889.0	9,883.00	Tubing - Production set at 9,926.0ftKB on 1/22/2014 09:00	1/24/2014		
Rod Components							
Joints		Item Description	OD Nominal (in)	Grade	Length (ft)	Top (ft)	Cum Length (ft)
1		Polished Rod	1 1/2		30.00	6.0	9,883.00
Joints		Item Description	OD Nominal (in)	Grade	Length (ft)	Top (ft)	Cum Length (ft)
1		Rod Sub	1		2.00	36.0	9,853.00
Joints		Item Description	OD Nominal (in)	Grade	Length (ft)	Top (ft)	Cum Length (ft)
1		Rod Sub	1		2.00	38.0	9,851.00
Joints		Item Description	OD Nominal (in)	Grade	Length (ft)	Top (ft)	Cum Length (ft)
107		Sucker Rod - N97	1	HS	2,675.00	40.0	9,849.00
Joints		Item Description	OD Nominal (in)	Grade	Length (ft)	Top (ft)	Cum Length (ft)
121		Sucker Rod - N97	7/8	HS	3,025.00	2,715.0	7,174.00
Joints		Item Description	OD Nominal (in)	Grade	Length (ft)	Top (ft)	Cum Length (ft)
155		Sucker Rod - N97	3/4	HS	3,875.00	5,740.0	4,149.00
Joints		Item Description	OD Nominal (in)	Grade	Length (ft)	Top (ft)	Cum Length (ft)
10		Sucker Rod - N97	1	HS	250.00	9,615.0	274.00
Joints		Item Description	OD Nominal (in)	Grade	Length (ft)	Top (ft)	Cum Length (ft)
1		20 - 125 - RHBC - 24 - 4 Rod Pump	2		24.00	9,865.0	24.00
Other in Hole							
Description		Run Date	OD (in)	Top (ft)	Btm (ft)		
CIBP - Cast Iron Bridge Plug w/ Cement		3/29/2007 15:00	4.985	10,365.0	10,402.0		
CIBP - Cast Iron Bridge Plug w/ Cement		3/29/2007 17:00	4.985	11,565.0	11,602.0		
CIBP - Cast Iron Bridge Plug w/ Cement		3/13/1993 00:00	4.985	12,565.0	12,600.0		
CIBP - Cast Iron Bridge Plug w/ Cement		6/10/1996 00:00	4.985	13,245.0	13,280.0		
RBP - Retrievable Bridge Plug		6/10/1996 00:00	4 1/2	13,494.0	13,499.0		
Casing Strings							
Casing Description		OD (in)	String Grade	Wt (lb/ft)	Set Depth (ft)	Length (ft)	
Surface Casing		13 3/8			450.0	495.00	
Casing Description		OD (in)	String Grade	Wt (lb/ft)	Set Depth (ft)	Length (ft)	
Intermediate Casing		8 5/8			4,624.0	4,621.11	
Casing Description		OD (in)	String Grade	Wt (lb/ft)	Set Depth (ft)	Length (ft)	
Production Casing		5 1/2	L80	17.00	13,660.0	13,646.70	