

District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

Energy, Minerals and Natural Resources

Revised July 18, 2013

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

JAN 22 2019

WELL API NO.

30-025-34623

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other SWD

2. Name of Operator

Tap Rock Operating, LLC

3. Address of Operator

602 Park Point Dr, STE 200 Golden Co, 80401

4. Well Location

Unit Letter   H   :   1649   feet from the   North   line and   657   feet from the   East   line

Section   21   Township   24S   Range   33E   NMPM   Lea   County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3582' GL

7. Lease Name or Unit Agreement Name

Jackson Unit SWD

8. Well Number 006

9. OGRID Number

372043

10. Pool name or Wildcat

SWD Delaware

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

DOWNHOLE COMMINGLE ☐

CLOSED-LOOP SYSTEM ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ P AND A ☐

CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

WO of Jackson Unit SWD # 006 to replace tubing and packer with hole.

Feb/2019: MIRU WO Rig. Release Packer & POOH w/174 jts 3.5" tbg. Pressure test each joint to find hole.

Feb/2019: Replace any jts not passing psi test.

Feb/2019: RIH w/174 jts 3.5" 9.3# L-80 tbg. Set packer @ 5629'. Pressure Test.

Feb/2019: Once OCD approved MIT Test to resume SW injection pump out isolation plug

Feb/2019: Pump True-Chem acid treatment.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE Sr. Production Engineer

DATE 1/21/2019

Type or print name Bradley Morton

E-mail address: bmorton@taprk.com

PHONE: 720-460-3518

For State Use Only

APPROVED BY:

TITLE

DATE

Conditions of Approval (if any):

For Record Only