

Submit 1 Copy To Appropriate District Office

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO. 30-025-45343
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Charolais 28/21 B1MD State Com
8. Well Number 2H
9. OGRID Number 14744
10. Pool name or Wildcat Pearl; Bone Spring, 49680
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3721' GL

HOBBS OCD
JUN 06 2019
RECEIVED

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well Gas Well Other

2. Name of Operator
Mewbourne Oil Company

3. Address of Operator
PO Box 5270, Hobbs NM 88241

4. Well Location
Unit Letter M 0 : 205 feet from the South line and 1310 feet from the West line
Section 28 Township 19S Range 35E NMPM Lea County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK
- TEMPORARILY ABANDON
- PULL OR ALTER CASING
- DOWNHOLE COMMINGLE
- CLOSED-LOOP SYSTEM
- OTHER:
- PLUG AND ABANDON
- CHANGE PLANS
- MULTIPLE COMPL

SUBSEQUENT REPORT OF:

- REMEDIAL WORK
- COMMENCE DRILLING OPNS.
- CASING/CEMENT JOB
- ALTERING CASING
- P AND A
- OTHER:

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

5/18/19

TD'ed 8 3/4" hole @ 9855'. Ran 9840' of 7" 29# HCP110 LT&C Csg. Cemented w/525 sks PVL Class C w/additives. Mixed @ 10.2#/g w/4.23 yd. 2nd lead w/200 sks 40:60 PozH w/additives. Mixed @ 11.5#/g w/2.82 yd. Tail w/400 sks Class H w/additives. Mixed @ 15.6#/g w/1.18 yd. Displaced w/364 bbls OBM. Plug down @ 5:15 PM 05/19/19. Circ 161 sks of cmt to the pit. Landed Cameron Mandrel hanger through BOP w/240k#. At 7:00 PM 05/19/19, tested csg to 1500# 30 mins, held OK. FIT test to 10.0 PPG EMW. Drilled out with 6 1/8" bit.

Spud Date: 05/07/19

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jackie Lathan TITLE Regulatory DATE 06/03/19

Type or print name Jackie Lathan E-mail address: jlathan@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: [Signature] TITLE Petroleum Engineer DATE 06/07/19

Conditions of Approval (if any):