

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB NO. 1004-0137
Expires: January 31, 2018**SUNDRY NOTICES AND REPORTS ON WELLS**
*Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.***SUBMIT IN TRIPLICATE - Other instructions on page 2****RECEIVED**

1. Type of Well ☒ Oil Well ☐ Gas Well ☐ Other		5. Lease Serial No. NMNM118722
2. Name of Operator CHEVRON USA INCORPORATED		6. If Indian, Allottee or Tribe Name
Contact: LAURA BECERRA E-Mail: LBECCERRA@CHEVRON.COM		7. If Unit or CA/Agreement, Name and/or No.
3a. Address 6301 DEAUVILLE BLVD MIDLAND, TX 79706	3b. Phone No. (include area code) Ph: 432-687-7655	8. Well Name and No. SD 14 23 FED P19 20H
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) Sec 14 T26S R32E NWNE 455FNL 1380FEL 32.049057 N Lat, 103.641457 W Lon		9. API Well No. 30-025-45826-00-X1
		10. Field and Pool or Exploratory Area WC025G09S253509D-UPPER WC
		11. County or Parish, State LEA COUNTY, NM

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
☒ Notice of Intent	☐ Acidize	☐ Deepen	☐ Production (Start/Resume)	☐ Water Shut-Off
☐ Subsequent Report	☐ Alter Casing	☐ Hydraulic Fracturing	☐ Reclamation	☐ Well Integrity
☐ Final Abandonment Notice	☐ Casing Repair	☐ New Construction	☐ Recomplete	☒ Other
	☐ Change Plans	☐ Plug and Abandon	☐ Temporarily Abandon	Change to Original APD
	☐ Convert to Injection	☐ Plug Back	☐ Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.

Chevron respectfully requests to change the casing design on this well to a 4-string design. The 9-Point drilling plan is attached with the following updates:

- Casing design factors have been updated to reflect new casing design.

- Annular clearance variance for the 5.5" production string in the 7-5/8" intermediate 2 liner. The crossover on the 5"x5.5" tapered production string will be located approximately 500' above the 7-5/8" shoe for all wells. Planned TOC will be above this crossover fulfilling BLM cementing requirement.

- Cement program updated to reflect changes in the casing design.

HOBBS OCD**JUN 24 2019****RECEIVED**

14. I hereby certify that the foregoing is true and correct. Electronic Submission #468675 verified by the BLM Well Information System For CHEVRON USA INCORPORATED, sent to the Hobbs Committed to AFMSS for processing by PRISCILLA PEREZ on 06/13/2019 (19PP2169SE)	
Name (Printed/Typed) LAURA BECERRA	Title REGULATORY SPECIALIST
Signature (Electronic Submission)	Date 06/12/2019

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By <u>ZOTA STEVENS</u>	Title <u>PETROLEUM ENGINEER</u>	Date <u>06/14/2019</u>
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.		Office Hobbs

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

**** BLM REVISED ** BLM REVISED ** BLM REVISED ** BLM REVISED ** BLM REVISED *****KZ*

Additional data for EC transaction #468675 that would not fit on the form

32. Additional remarks, continued

- Formations tops in the 9Pt. plan have been updated utilizing data from pilot holes Chevron has drilled in the area.

- Change depths to 23,000' MD/12,159' TVD

- Change of proposed FTP, LTP and BHL

FROM:

FTP- 330' FNL, 440' FEL; LTP- 330' FSL, 440' FEL; BHL- 180' FSL, 440' FEL

TO:

FTP- 100' FNL, 330' FEL; LTP- 100' FSL, 330' FEL; BHL- 25' FSL, 330' FEL

FIELD NAME CORRECTION: WC025G08S263205N

Revisions to Operator-Submitted EC Data for Sundry Notice #468675

	Operator Submitted	BLM Revised (AFMSS)
Sundry Type:	APDCH NOI	APDCH NOI
Lease:	NMNM118722	NMNM118722
Agreement:		
Operator:	CHEVRON USA INC 6301 DEAUVILLE BLVD MIDLAND, TX 79706 Ph: 432-687-7665	CHEVRON USA INCORPORATED 6301 DEAUVILLE BLVD MIDLAND, TX 79706 Ph: 432.687.7100 Fx: 432-687-7221
Admin Contact:	LAURA BECERRA REGULATORY SPECIALIST E-Mail: LBECERRA@CHEVRON.COM Ph: 432-687-7655	LAURA BECERRA REGULATORY SPECIALIST E-Mail: LBECERRA@CHEVRON.COM Ph: 432-687-7655
Tech Contact:	LAURA BECERRA REGULATORY SPECIALIST E-Mail: LBECERRA@CHEVRON.COM Ph: 432-687-7655	LAURA BECERRA REGULATORY SPECIALIST E-Mail: LBECERRA@CHEVRON.COM Ph: 432-687-7655
Location:		
State:	NM	NM
County:	LEA	LEA
Field/Pool:	WC025G09S263327G;UP WOLFC	WC025G09S253509D-UPPER WC
Well/Facility:	SD 14 23 FED P19 20H Sec 14 T26S R32E Mer NMP NWNE 455FNL 1380FEL	SD 14 23 FED P19 20H Sec 14 T26S R32E NWNE 455FNL 1380FEL 32.049057 N Lat, 103.641457 W Lon

Delaware Basin Changes to APD/COA for Federal Well



Well Name:

SD 14 23 FED P19	20H	30-025-45826
-------------------------	------------	---------------------

Rig: Nabors X30

CVX CONTACT:

Jason Hannen
MCBU D&C Engineer – Nabors X30
Chevron North America Exploration and Production Co.
MidContinent Business Unit
Office: (713) 372-1169
Cell: (432) 238-3004
Email: Jason.Hannen@chevron.com

Summary of Changes to APD Submission

Chevron respectfully requests to update the original 9-point plan submitted for well SD EA 14 23 P19 15H. The following changes were made to the 9-point plan:

- All four wells will be a 4 string design as outlined in the following table

Purpose	From	To	Hole Size	Csg Size	Weight	Grade	Thread	Condition
Surface	0'	850'	17-1/2"	13-3/8"	54.5 #	J55	BTC	New
Intermediate 1	0'	4900'	12-1/4"	9-5/8"	43.5#	L-80IC	LTC	New
Intermediate 2 (Liner)	4,400'	11,500'	8-1/2"	7-5/8"	29.7 #	L-80IC	W-513	New
Production	0'	11,000'	6-3/4"	5.5"	20#	P-110-ICY	TXP BTC	New
(Taper String)	11,000'	23,000'	6-3/4"	5"	18#	P-110 IC	W-521	New

- Casing design factors have been updated to reflect new casing design
- Annular clearance variance for the 5.5" production string in the 7-5/8" intermediate 2 liner. The crossover on the 5"x5.5" tapered production string will be located approximately 500' above the 7-5/8" shoe for all wells. Planned TOC will be above this crossover fulfilling BLM cementing requirement.
- Cement program updated to reflect changes in the casing design.
- Formations tops in the 9-point plan have been updated utilizing data from pilot holes Chevron has drilled in the area.

Please see attached, updated 9-point plan.

1. FORMATION TOPS

The estimated tops of important geologic markers are as follows:

FORMATION	SUB-SEA TVD	KBTVD	MD
Rustler	2,540	710	710
Castile	447	2,803	2,832
Lamar	-1,370	4,620	4,688
Bell Canyon	-1,420	4,670	4,739
Cherry Canyon	-2,408	5,658	5,748
Brushy Canyon	-3,990	7,240	7,351
Bone Spring Limestone	-5,610	8,860	8,971
Upr. Avalon	-5,652	8,902	9,013
Top Bone Spring 1	-6,483	9,733	9,844
Top Bone Spring 2	-7,090	10,340	10,451
Top Bone Spring 3	-8,107	11,357	11,468
Wolfcamp	-8,732	11,982	12,145
Wolfcamp A1	-8,821	12,071	12,300
Lateral TD (Wolfcamp A1)	-8,893	12,159	23,000

2. ESTIMATED DEPTH OF WATER, OIL, GAS & OTHER MINERAL BEARING FORMATIONS

The estimated depths at which the top and bottom of the anticipated water, oil, gas, or other mineral bearing formations are expected to be encountered are as follows:

Substance	Formation	Depth
Deepest Expected Base of Fresh Water		700
Water	Rustler	710
Water	Bell Canyon	4,670
Water	Cherry Canyon	5,658
Oil/Gas	Brushy Canyon	7,240
Oil/Gas	Bone Spring Limestone	8,860
Oil/Gas	Upr. Avalon	8,902
Oil/Gas	Top Bone Spring 1	9,733
Oil/Gas	Top Bone Spring 2	10,340
Oil/Gas	Top Bone Spring 3	11,357
Oil/Gas	Wolfcamp	11,982
Oil/Gas	Wolfcamp A1	12,071

All shows of fresh water and minerals will be reported and protected.

3. BOP EQUIPMENT

Will have a minimum of a 10000 psi rig stack (see proposed schematic) for drill out below surface (Wolfcamp is not exposed until drillout of the intermediate 2 casing). Could possibly utilize the 5000 psi rig stack (see proposed schematic) for drill out below surface casing due to the availability of 10 M annular. (Wolfcamp is not exposed until drillout of the intermediate 2 casing) Stack will be tested as specified in the attached testing requirements. Batch drilling of the surface, intermediate 1 & intermediate 2, and production will take place. A full BOP test will be performed unless approval from BLM is received otherwise. Flex choke hose will be used for all wells on the pad (see attached specs) BOP test will be conducted by a third party.

Chevron requests a variance to use a FMC UH-S Multibowl wellhead, which will be run through the rig floor on surface casing. BOPE will be nipped up and tested after cementing surface casing. Subsequent tests will be performed as needed, not to exceed 30 days. The field report from FMC and BOP test information will be provided in a subsequent report at the end of the well. Please see the attached wellhead schematic. An installation manual has been placed on file with the BLM office and remains unchanged from previous submittal.

4. CASING PROGRAM

a. The proposed casing program will be as follows:

Purpose	From	To	Hole Size	Csg Size	Weight	Grade	Thread	Condition
Surface	0'	850'	17-1/2"	13-3/8"	54.5 #	J55	BTC	New
Intermediate 1	0'	4,900'	12-1/4"	9-5/8"	43.5#	L-80IC	LTC	New
Intermediate 2 (Liner)	4,600'	11,500'	8-1/2"	7-5/8"	29.7 #	L-80IC	W-513	New
Production	0'	4,500'	6-3/4"	5-1/2"	20#	P-110-ICY	TXP BTC	New
(Taper String)	4,500'	23,000'	6-3/4"	5"	18#	P-110 IC	W-521	New

b. Casing design subject to revision based on geologic conditions encountered.

c. ***A "Worst Case" casing design for wells in a particular area is used below to calculate the Casing Safety Factors. If for any reason the casing design for a particular well requires setting casing deeper than the following "worst case" design, then the Casing Safety Factors will be recalculated & sent to the BLM prior to drilling.

d. Chevron will fill casing at a minimum of every 20 jts (840') while running for intermediate and production casing in order to maintain collapse SF.

SF Calculations based on the following "Worst Case" casing design:

Surface Casing: 1,150' TVD
Intermediate 1 Casing: 5,132' TVD
Intermediate 2 Liner: 11,650' TVD
Production Casing: 23,000' MD/12,852' TVD (10,300' VS @ 90 deg inc)

4 String Design

Casing String	Min SF Burst	Min SF Collapse	Min SF Tension	Min SF Tri-Axial
Surface	1.48	2.10	4.91	1.80
Intermediate 1	1.52	1.87	2.79	1.83
Intermediate 2 (Liner)	1.33	2.59	1.60	1.66
Production	1.10	1.39	1.61	1.32

Min SF is the smallest of a group of safety factors that include the following considerations:

	Surf	Int (1)	Int 2 (Liner)	Prod
Burst Design				
Pressure Test- Surface, Int 1, Int 2, Prod Csg P external: Mud weight above TOC, PP below P internal: Test psi + next section heaviest mud in csg	X	X	X	X
Displace to Gas- Surf Csg P external: Mud weight above TOC, PP below P internal: Field Gas from Next Csg Point	X			
Gas over mud (60/40 - Limit Frac at Shoe) - Int 1, Int 2 Csg P external: Mud weight above TOC, PP below P internal: 60% gas over 40% mud from hole TD PP		X	X	
Stimulation (Frac) Pressures- Prod Csg P external: Mud weight above TOC, PP below P internal: Max inj pressure w/ heaviest injected fluid				X
Tubing leak- Prod Csg (Packer @ KOP) P external: Mud weight above TOC, PP below P internal: Leak just below surf, 8.45 ppg packer fluid				X
Collapse Design				
Full Evacuation - Surface, Int 1, Int 2, Prod Csg P external: Water gradient in cement, mud above TOC P internal: none	X	X	X	X
Cementing- Surf, Int 1, Int 2, Prod Csg P external: Wet cement P internal: displacement fluid - water	X	X	X	X
Tension Design				
72k lb overpull			X	
100k lb overpull	X	X		X

5. **CEMENTING PROGRAM**

Slurry	Type	Top	Bottom	Weight	Yield	%Excess	Sacks	Water	Additives
Surface				(ppg)	(sx/cu ft)	Open Hole		gal/sk	
Tail	Class C	0'	850'	14.8	1.33	50	650	6.57	Extender Antifoam Retarder
Intermediate									
Lead	Class C	0'	4,600'	11.9	2.56	110	3704	14.69	Antifoam Extender Salt Retarder Viscosifier
Tail	Class C	4,600'	4,900'	14.8	1.335	110	576	6.29	Antifoam Retarder Viscosifier
Liner									
Lead	Class C	4,600'	11,150'	11.9	2.56	140	462	14.69	Antifoam Extender Salt Retarder Viscosifier
Tail	Class C	11,150'	11,500'	14.8	1.335	50	59	6.29	Antifoam Extender Salt Retarder Viscosifier
Production									
Lead	Class H	8,000'	21,500'	15.6	1.184	35	1558	5.18	Antifoam Dispersent Fluid Loss Retarder Viscosifier
Tail	Class H	21,500'	23,000'	16.0	1.903	20	110	7.45	Antifoam Dispersent Fluid Loss Retarder Viscosifier

1. Final cement volumes will be determined by caliper.
2. Surface casing shall have at least one centralizer installed on each of the bottom three joints starting with the shoe joint.
3. Production casing will have one solid body type centralizer on every joint from TD to KOP. Bowspring type centralizers will be run every other joint from KOP into intermediate casing 500' above planned TOC.

6. MUD PROGRAM

From	To	Type	Weight	F. Vis	Filtrate
0'	850'	Spud Mud	8.3-8.7	32 - 34	NC - NC
850'	4,900'	Brine	9.4-10.6	28 - 30	25-30
4,900'	11,500'	Cut Brine	8.8-10.0	70 - 75	25 - 30
11,500'	22,300'	Oil Based Mud	12.0-14.8	70 - 75	25 - 30

A closed system will be utilized consisting of above ground steel tanks. All wastes accumulated during drilling operations will be contained in a portable trash cage and removed from location and deposited in an approved sanitary landfill. Sanitary wastes will be contained in a chemical porta-toilet and then hauled to an approved sanitary landfill.

All fluids and cuttings will be disposed of in accordance with New Mexico Oil Conservation Division rules and regulations. And transporting of E&P waste will follow EPA regulations and accompanying manifests.

A mud test shall be performed every 24 hours after mudding up to determine, as applicable: density, viscosity, gel strength, filtration, and pH.

Visual mud monitoring equipment shall be in place to detect volume changes indicating loss or gain of circulating fluid volume. When abnormal pressures are anticipated -- a pit volume totalizer (PVT), stroke counter, and flow sensor will be used to detect volume changes indicating loss or gain of circulating fluid volume.

A weighting agent and lost circulating material (LCM) will be onsite to mitigate pressure or lost circulation as hole conditions dictate.

7. TESTING, LOGGING, AND CORING

The anticipated type and amount of testing, logging, and coring are as follows:

- Drill stem tests are not planned.
- The logging program will be as follows:

TYPE	Logs	Interval	Timing
Mudlogs	2 Man Mud Log	Surface casing shoe through prod hole TD	While drilling or circulating
LWD	MWD Gamma	Int. and Prod. Hole	While drilling

- Conventional whole core samples are not planned.
- A Directional Survey will be run.

8. ABNORMAL PRESSURES AND HYDROGEN SULFIDE

- No abnormal pressures or temperatures are expected. Estimated BHP at Int. 1 TD is:

2,361	psi
-------	-----

No abnormal pressures or temperatures are expected. Estimated BHP at Int. 2 TD is:

5,359	psi
-------	-----

No abnormal pressures or temperatures are expected. Estimated BHP at Prod. TD is:

9,382	psi
-------	-----
- Hydrogen sulfide gas is not anticipated. An H2S Contingency plan is attached with this APD in the event that H2S is encountered

Chevron SD 14 23 FED P19 20H Rev0 kFc 06Jun19 Proposal Geodetic Report (Def Plan)



Report Date: June 07, 2019 - 10:57 AM
 Client: Chevron
 Field: NM Lee County (NAD 27)
 Structure / Slot: Chevron SD 14 23 FED Pad 19 / 20H
 Well: SD 14 23 Fed P19 20H
 Borehole: SD 14 23 Fed P19 20H
 UWI / API#: Unknown / Unknown
 Survey Name: Chevron SD 14 23 FED P19 20H Rev0 kFc 06Jun19
 Survey Date: June 06, 2019
 Tort / AHD / DDI / ERD Ratio: 114.848 * / 11749.068 ft / 6.399 / 0.966
 Coordinate Reference System: NAD27 New Mexico State Plane, Eastern Zone, US Feet
 Location Lat / Long: N 32° 2' 56.14994" W 103° 38' 27.54073"
 Location Grid N/E Y/X: N 382214.000 RUS, E 714513.000 RUS
 CRS Grid Convergence Angle: 0.3674 *
 Grid Scale Factor: 0.9898818
 Version / Patch: 2.10.760.0

Survey / DLS Computation: Minimum Curvature / Lubinski
 Vertical Section Azimuth: 179.720 * (Grid North)
 Vertical Section Origin: 0.000 ft, 0.000 ft
 TVD Reference Datum: RKB = 32.6ft
 TVD Reference Elevation: 3250.600 ft above
 Seabed / Ground Elevation: 3218.000 ft above
 Magnetic Declination: 6.662 *
 Total Gravity Field Strength: 998.4317mgn (9.80665 Based)
 Gravity Model: GARM
 Total Magnetic Field Strength: 47708.809 nT
 Magnetic Dip Angle: 59.645 *
 Declination Date: June 06, 2019
 Magnetic Declination Model: HDGM 2019
 North Reference: Grid North
 Grid Convergence Used: 0.3674 *
 Total Corr Mag North-Grid: 6.2944 *
 North: Well Head
 Local Coord Referenced To:

Comments	MD (ft)	Incl (°)	Azim Grid (°)	TVD (ft)	VSEC (ft)	NS (ft)	EW (ft)	DLS (ft/100ft)	Northing (RUS)	Easting (RUS)	Latitude (N/S ° ' ")	Longitude (E/W ° ' ")
Surface	0.00	0.00		0.00	0.00	0.00	0.00	N/A	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	100.00	0.00	68.58	100.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	200.00	0.00	68.58	200.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	300.00	0.00	68.58	300.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	400.00	0.00	68.58	400.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	500.00	0.00	68.58	500.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	600.00	0.00	68.58	600.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	700.00	0.00	68.58	700.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
Rustler	710.60	0.00	68.58	710.60	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	800.00	0.00	68.58	800.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
13 3/8" Casing	870.00	0.00	68.58	870.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	900.00	0.00	68.58	900.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
Build 1.5"/100ft	950.00	0.00	68.58	950.00	0.00	0.00	0.00	0.00	382214.00	714513.00	N 32° 2' 56.15" W 103° 38' 27.54"	
	1000.00	0.75	68.58	1000.00	-0.12	0.12	0.30	1.50	382214.12	714513.30	N 32° 2' 56.15" W 103° 38' 27.54"	
	1100.00	2.25	68.58	1099.96	-1.06	1.08	2.74	1.50	382215.08	714515.74	N 32° 2' 56.18" W 103° 38' 27.51"	
	1200.00	3.75	68.58	1199.82	-2.95	2.99	7.61	1.50	382216.99	714520.61	N 32° 2' 56.18" W 103° 38' 27.45"	
	1300.00	5.25	68.58	1299.51	-5.78	5.85	14.92	1.50	382219.85	714527.92	N 32° 2' 56.21" W 103° 38' 27.37"	
	1400.00	6.75	68.58	1398.96	-9.55	9.67	24.65	1.50	382223.67	714537.65	N 32° 2' 56.24" W 103° 38' 27.25"	
	1500.00	8.25	68.58	1498.10	-14.25	14.43	38.80	1.50	382228.43	714549.80	N 32° 2' 56.29" W 103° 38' 27.11"	
	1600.00	9.75	68.58	1598.87	-19.90	20.15	51.36	1.50	382234.15	714564.36	N 32° 2' 56.35" W 103° 38' 26.94"	
	1700.00	11.25	68.58	1695.19	-26.47	26.80	68.33	1.50	382240.80	714581.32	N 32° 2' 56.41" W 103° 38' 26.74"	
Hold	1733.36	11.75	68.58	1727.88	-28.87	29.23	74.52	1.50	382243.23	714587.52	N 32° 2' 56.43" W 103° 38' 26.67"	
	1800.00	11.75	68.58	1793.12	-33.76	34.19	87.15	0.00	382248.18	714600.15	N 32° 2' 56.48" W 103° 38' 26.53"	
	1900.00	11.75	68.58	1891.03	-41.10	41.62	106.11	0.00	382255.62	714619.11	N 32° 2' 56.56" W 103° 38' 26.30"	
	2000.00	11.75	68.58	1988.93	-48.45	49.06	125.07	0.00	382263.06	714638.06	N 32° 2' 56.63" W 103° 38' 26.08"	
	2100.00	11.75	68.58	2086.84	-55.79	56.49	144.03	0.00	382270.49	714657.02	N 32° 2' 56.70" W 103° 38' 25.86"	
	2200.00	11.75	68.58	2184.74	-63.13	63.93	162.99	0.00	382277.93	714675.98	N 32° 2' 56.77" W 103° 38' 25.64"	
	2300.00	11.75	68.58	2282.65	-70.48	71.37	181.94	0.00	382285.37	714694.94	N 32° 2' 56.84" W 103° 38' 25.42"	
	2400.00	11.75	68.58	2380.55	-77.82	78.80	200.90	0.00	382292.80	714713.90	N 32° 2' 56.92" W 103° 38' 25.20"	
	2500.00	11.75	68.58	2478.45	-85.17	86.24	219.86	0.00	382300.24	714732.85	N 32° 2' 56.99" W 103° 38' 24.98"	
	2600.00	11.75	68.58	2576.36	-92.51	93.68	238.82	0.00	382307.67	714751.81	N 32° 2' 57.06" W 103° 38' 24.76"	
	2700.00	11.75	68.58	2674.26	-99.85	101.11	257.78	0.00	382315.11	714770.77	N 32° 2' 57.13" W 103° 38' 24.54"	
Castile	2800.00	11.75	68.58	2772.17	-107.20	106.55	276.74	0.00	382322.55	714789.73	N 32° 2' 57.21" W 103° 38' 24.32"	
	2832.10	11.75	68.58	2803.60	-109.55	110.94	282.82	0.00	382324.93	714795.81	N 32° 2' 57.23" W 103° 38' 24.25"	
	2900.00	11.75	68.58	2870.07	-114.54	115.99	295.70	0.00	382329.68	714808.68	N 32° 2' 57.28" W 103° 38' 24.10"	
	3000.00	11.75	68.58	2967.98	-121.88	123.42	314.65	0.00	382337.42	714827.84	N 32° 2' 57.35" W 103° 38' 23.88"	
	3100.00	11.75	68.58	3065.88	-129.23	130.88	333.61	0.00	382344.85	714846.60	N 32° 2' 57.42" W 103° 38' 23.66"	
	3200.00	11.75	68.58	3163.79	-136.57	138.30	352.57	0.00	382352.29	714865.56	N 32° 2' 57.50" W 103° 38' 23.43"	
	3300.00	11.75	68.58	3261.69	-143.92	145.73	371.53	0.00	382359.73	714884.51	N 32° 2' 57.57" W 103° 38' 23.21"	
	3400.00	11.75	68.58	3359.59	-151.28	153.17	390.49	0.00	382367.16	714903.47	N 32° 2' 57.64" W 103° 38' 22.99"	
	3500.00	11.75	68.58	3457.50	-158.60	160.61	409.45	0.00	382374.60	714922.43	N 32° 2' 57.71" W 103° 38' 22.77"	
	3600.00	11.75	68.58	3555.40	-165.95	168.04	428.41	0.00	382382.04	714941.39	N 32° 2' 57.79" W 103° 38' 22.55"	
	3700.00	11.75	68.58	3653.31	-173.29	175.46	447.36	0.00	382389.47	714960.35	N 32° 2' 57.86" W 103° 38' 22.33"	
	3800.00	11.75	68.58	3751.21	-180.63	182.92	466.32	0.00	382396.91	714979.30	N 32° 2' 57.93" W 103° 38' 22.11"	
	3900.00	11.75	68.58	3849.12	-187.98	190.35	485.28	0.00	382404.34	714998.26	N 32° 2' 58.00" W 103° 38' 21.89"	
	4000.00	11.75	68.58	3947.02	-195.32	197.79	504.24	0.00	382411.78	715017.22	N 32° 2' 58.08" W 103° 38' 21.67"	
	4100.00	11.75	68.58	4044.93	-202.67	205.22	523.20	0.00	382419.22	715036.18	N 32° 2' 58.15" W 103° 38' 21.45"	
	4200.00	11.75	68.58	4142.83	-210.01	212.68	542.16	0.00	382426.65	715055.13	N 32° 2' 58.22" W 103° 38' 21.23"	
	4300.00	11.75	68.58	4240.73	-217.35	220.10	561.12	0.00	382434.09	715074.09	N 32° 2' 58.29" W 103° 38' 21.01"	
	4400.00	11.75	68.58	4338.64	-224.70	227.53	580.07	0.00	382441.52	715093.05	N 32° 2' 58.36" W 103° 38' 20.78"	
	4500.00	11.75	68.58	4436.54	-232.04	234.97	599.03	0.00	382448.96	715112.01	N 32° 2' 58.44" W 103° 38' 20.56"	
Lerner	4600.00	11.75	68.58	4534.45	-239.38	242.41	617.99	0.00	382456.40	715130.97	N 32° 2' 58.51" W 103° 38' 20.34"	
	4688.00	11.75	68.58	4620.60	-245.85	249.85	636.95	0.00	382463.84	715147.85	N 32° 2' 58.57" W 103° 38' 20.15"	
	4700.00	11.75	68.58	4632.35	-248.73	248.84	636.95	0.00	382463.83	715149.92	N 32° 2' 58.58" W 103° 38' 20.12"	
Ball Canyon	4739.07	11.75	68.58	4670.60	-249.60	252.75	644.36	0.00	382468.74	715157.33	N 32° 2' 58.61" W 103° 38' 20.04"	
	4800.00	11.75	68.58	4730.26	-254.07	257.28	655.91	0.00	382471.27	715168.88	N 32° 2' 58.65" W 103° 38' 19.90"	
	4900.00	11.75	68.58	4828.16	-261.42	264.72	674.87	0.00	382478.71	715187.84	N 32° 2' 58.73" W 103° 38' 19.68"	
	5000.00	11.75	68.58	4926.06	-268.76	272.15	693.82	0.00	382486.14	715206.80	N 32° 2' 58.80" W 103° 38' 19.46"	
	5100.00	11.75	68.58	5023.97	-276.10	279.59	712.78	0.00	382493.58	715225.75	N 32° 2' 58.87" W 103° 38' 19.24"	
	5200.00	11.75	68.58	5121.87	-283.45	287.03	731.74	0.00	382501.01	715244.71	N 32° 2' 58.94" W 103° 38' 19.02"	
	5300.00	11.75	68.58	5219.78	-290.79	294.48	750.70	0.00	382508.45	715263.67	N 32° 2' 59.02" W 103° 38' 18.80"	
	5400.00	11.75	68.58	5317.68	-298.13	301.90	769.66	0.00	382515.89	715282.63	N 32° 2' 59.09" W 103° 38' 18.58"	
	5500.00	11.75	68.58	5415.59	-305.48	309.34	788.62	0.00	382523.32	715301.59	N 32° 2' 59.16" W 103° 38' 18.36"	
	5600.00	11.75	68.58	5513.49	-312.82	316.77	807.58	0.00	382530.76	715320.54	N 32° 2' 59.23" W 103° 38' 18.13"	
Cherry Canyon	5700.00	11.75	68.58	5611.40	-320.17	324.21	826.53	0.00	382538.20	715339.50	N 32° 2' 59.31" W 103° 38' 17.91"	
	5748.21	11.75	68.58	5658.60	-323.71	327.79	835.68	0.00	382545.78	715348.44	N 32° 2' 59.34" W 103° 38' 17.81"	
	5800.00	11.75	68.58	5709.30	-327.51	331.64	845.49	0.00	382553.22	715358.48	N 32° 2' 59.38" W 103° 38' 17.69"	
	5900.00	11.75	68.58	5807.20	-334.85	339.08	864.45	0.00	382560.66	715377.42	N 32° 2' 59.45" W 103° 38' 17.47"	
	6000.00	11.75	68.58	5905.11	-342.20	346.52	883.41	0.00	382568.10	715396.37	N 32° 2' 59.52" W 103° 38' 17.25"	
	6100.00	11.75	68.58	6003.01	-349.54	353.95	902.37	0.00	382575.54	715415.33	N 32° 2' 59.60" W 103° 38' 17.03"	
	6200.00	11.75</										

Comments	MD (ft)	Incl (°)	Azlm Grid (°)	TVD (ft)	VSEC (ft)	NS (ft)	EW (ft)	DLS (ft/100ft)	Northing (ft)	Easting (ft)	Latitude (N/S ° ' ")	Longitude (E/W ° ' ")
Brushy Canyon	7257.40	0.00	88.58	7147.10	-405.87	411.00	1047.80	1.50	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	7300.00	0.00	88.58	7189.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	7350.90	0.00	88.58	7240.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	7400.00	0.00	88.58	7289.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	7500.00	0.00	88.58	7389.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	7600.00	0.00	88.58	7489.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	7700.00	0.00	88.58	7589.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	7800.00	0.00	88.58	7689.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	7900.00	0.00	88.58	7789.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8000.00	0.00	88.58	7889.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8100.00	0.00	88.58	7989.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8200.00	0.00	88.58	8089.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8300.00	0.00	88.58	8189.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8400.00	0.00	88.58	8289.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8500.00	0.00	88.58	8389.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
Bone Spring	8600.00	0.00	88.58	8489.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8700.00	0.00	88.58	8589.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8800.00	0.00	88.58	8689.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8900.00	0.00	88.58	8789.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	8970.90	0.00	88.58	8860.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9000.00	0.00	88.58	8889.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9012.90	0.00	88.58	8902.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9100.00	0.00	88.58	8989.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9200.00	0.00	88.58	9089.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9300.00	0.00	88.58	9189.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9400.00	0.00	88.58	9289.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9500.00	0.00	88.58	9389.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9600.00	0.00	88.58	9489.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9700.00	0.00	88.58	9589.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9800.00	0.00	88.58	9689.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
Top First Bone Spring	9843.90	0.00	88.58	9733.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	9900.00	0.00	88.58	9789.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10000.00	0.00	88.58	9889.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10100.00	0.00	88.58	9889.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10150.90	0.00	88.58	10040.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10200.00	0.00	88.58	10089.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10300.00	0.00	88.58	10189.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10400.00	0.00	88.58	10289.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10450.90	0.00	88.58	10340.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10500.00	0.00	88.58	10389.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10600.00	0.00	88.58	10489.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10700.00	0.00	88.58	10589.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10800.00	0.00	88.58	10689.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10900.00	0.00	88.58	10789.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	10951.90	0.00	88.58	10841.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
Second Bone Spring Third Carb	11000.00	0.00	88.58	10889.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11045.90	0.00	88.58	10935.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11088.90	0.00	88.58	10978.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11100.00	0.00	88.58	10989.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11200.00	0.00	88.58	11089.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11202.90	0.00	88.58	11092.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11300.00	0.00	88.58	11189.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11302.90	0.00	88.58	11192.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11305.90	0.00	88.58	11195.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11400.00	0.00	88.58	11289.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11461.90	0.00	88.58	11357.60	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11500.00	0.00	88.58	11389.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11600.00	0.00	88.58	11489.70	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11672.40	0.00	88.58	11562.10	-405.87	411.00	1047.80	0.00	382624.88	715560.78	N 32 3 0.15 W	103 38 15.34
	11700.00	2.76	179.72	11569.68	-405.21	410.34	1047.80	10.00	382624.32	715560.78	N 32 3 0.14 W	103 38 15.34
FTP Cross	11800.00	12.78	179.72	11688.94	-391.73	396.85	1047.87	10.00	382610.84	715560.83	N 32 3 0.01 W	103 38 15.34
	11900.00	22.78	179.72	11783.76	-361.26	368.39	1048.02	10.00	382560.37	715560.88	N 32 2 59.71 W	103 38 15.34
	11914.00	24.18	179.72	11796.60	-355.69	360.81	1048.05	10.00	382574.80	715561.01	N 32 2 59.65 W	103 38 15.34
	12000.00	32.78	179.72	11872.14	-314.75	319.87	1048.25	10.00	382533.88	715561.21	N 32 2 59.25 W	103 38 15.34
	12100.00	42.78	179.72	11951.09	-253.59	258.72	1048.55	10.00	382472.70	715561.51	N 32 2 58.64 W	103 38 15.34
	12144.56	47.22	179.72	11982.60	-222.10	227.22	1048.71	10.00	382441.21	715561.67	N 32 2 58.2	

Comments	MD (ft)	Incl (°)	Azim Grid (°)	TVD (ft)	VSEC (ft)	NS (ft)	EW (ft)	DLS (ft/100ft)	Northing (ft)	Easting (ft)	Latitude (N/S ° ° ')	Longitude (E/W ° ° ')
	16400.00	89.94	179.72	12139.74	3994.68	-3899.50	1069.59	0.00	378224.88	715582.55	N 32 2 16.60	W 103 38 15.41
	16500.00	89.94	179.72	12139.83	4094.68	-4099.50	1070.09	0.00	378124.87	715583.04	N 32 2 15.81	W 103 38 15.41
	16600.00	89.94	179.72	12139.83	4194.68	-4199.49	1070.58	0.00	378024.87	715583.54	N 32 2 14.82	W 103 38 15.42
	16700.00	89.94	179.72	12139.02	4294.68	-4299.49	1071.08	0.00	377924.88	715584.04	N 32 2 13.83	W 103 38 15.42
	16800.00	89.94	179.72	12139.12	4394.68	-4399.49	1071.57	0.00	377824.88	715584.53	N 32 2 12.85	W 103 38 15.42
	16900.00	89.94	179.72	12139.22	4494.68	-4499.49	1072.07	0.00	377724.89	715585.03	N 32 2 11.86	W 103 38 15.42
	17000.00	89.94	179.72	12139.31	4594.68	-4599.49	1072.56	0.00	377624.89	715585.52	N 32 2 10.87	W 103 38 15.42
	17100.00	89.94	179.72	12139.41	4694.68	-4699.49	1073.06	0.00	377524.70	715586.02	N 32 2 9.88	W 103 38 15.42
	17200.00	89.94	179.72	12139.51	4794.68	-4799.49	1073.55	0.00	377424.71	715586.51	N 32 2 8.89	W 103 38 15.43
MP, Drop 2"/100ft	17298.71	89.94	179.72	12139.60	4893.39	-4888.20	1074.04	0.00	377326.00	715587.00	N 32 2 7.71	W 103 38 15.43
	17300.00	89.92	179.72	12139.60	4894.68	-4889.49	1074.05	2.00	377324.71	715587.01	N 32 2 7.70	W 103 38 15.43
Hold	17311.00	89.70	179.72	12139.64	4905.67	-4900.48	1074.10	2.00	377313.72	715587.06	N 32 2 7.59	W 103 38 15.43
	17400.00	89.70	179.72	12140.11	4994.67	-4989.48	1074.55	0.00	377224.72	715587.50	N 32 2 6.71	W 103 38 15.43
	17500.00	89.70	179.72	12140.63	5094.67	-5089.48	1075.04	0.00	377124.72	715588.00	N 32 2 5.72	W 103 38 15.43
	17600.00	89.70	179.72	12141.16	5194.67	-5189.48	1075.54	0.00	377024.73	715588.50	N 32 2 4.73	W 103 38 15.43
	17700.00	89.70	179.72	12141.68	5294.67	-5289.48	1076.04	0.00	376924.74	715589.00	N 32 2 3.74	W 103 38 15.44
	17800.00	89.70	179.72	12142.20	5394.67	-5389.47	1076.53	0.00	376824.74	715589.49	N 32 2 2.75	W 103 38 15.44
	17900.00	89.70	179.72	12142.73	5494.67	-5489.47	1077.03	0.00	376724.75	715589.99	N 32 2 1.76	W 103 38 15.44
	18000.00	89.70	179.72	12143.25	5594.67	-5589.47	1077.53	0.00	376624.76	715590.48	N 32 2 0.77	W 103 38 15.44
Wolfcamp A Y TGT 1	18065.78	89.70	179.72	12143.60	5694.67	-5689.47	1077.85	0.00	376524.76	715590.98	N 32 2 0.12	W 103 38 15.44
	18100.00	89.70	179.72	12143.78	5694.67	-5689.47	1078.02	0.00	376524.76	715590.98	N 32 2 0.12	W 103 38 15.44
	18200.00	89.70	179.72	12144.30	5794.68	-5789.48	1078.52	0.00	376424.77	715591.47	N 32 2 1.58	W 103 38 15.44
	18300.00	89.70	179.72	12144.83	5894.68	-5889.48	1079.01	0.00	376324.78	715591.97	N 32 2 3.04	W 103 38 15.45
	18400.00	89.70	179.72	12145.35	5994.68	-5989.48	1079.51	0.00	376224.78	715592.47	N 32 2 4.50	W 103 38 15.45
	18500.00	89.70	179.72	12145.88	6094.68	-6089.48	1080.01	0.00	376124.79	715592.97	N 32 2 5.96	W 103 38 15.45
	18600.00	89.70	179.72	12146.40	6194.68	-6189.48	1080.50	0.00	376024.80	715593.46	N 32 2 7.42	W 103 38 15.45
	18700.00	89.70	179.72	12146.93	6294.68	-6289.48	1081.00	0.00	375924.80	715593.96	N 32 2 8.88	W 103 38 15.45
	18800.00	89.70	179.72	12147.45	6394.68	-6389.48	1081.50	0.00	375824.81	715594.45	N 32 2 10.34	W 103 38 15.45
	18900.00	89.70	179.72	12147.98	6494.65	-6489.44	1081.99	0.00	375724.82	715594.95	N 32 2 11.80	W 103 38 15.45
	19000.00	89.70	179.72	12148.50	6594.65	-6589.44	1082.49	0.00	375624.82	715595.45	N 32 2 13.26	W 103 38 15.45
	19100.00	89.70	179.72	12149.03	6694.65	-6689.44	1082.99	0.00	375524.83	715595.94	N 32 2 14.72	W 103 38 15.45
	19200.00	89.70	179.72	12149.55	6794.65	-6789.44	1083.48	0.00	375424.84	715596.44	N 32 2 16.18	W 103 38 15.45
	19300.00	89.70	179.72	12150.08	6894.65	-6889.43	1083.98	0.00	375324.84	715596.94	N 32 2 17.64	W 103 38 15.45
	19400.00	89.70	179.72	12150.60	6994.65	-6989.43	1084.48	0.00	375224.85	715597.43	N 32 2 19.10	W 103 38 15.45
	19500.00	89.70	179.72	12151.13	7094.65	-7089.43	1084.97	0.00	375124.86	715597.93	N 32 2 20.56	W 103 38 15.47
	19600.00	89.70	179.72	12151.65	7194.64	-7189.43	1085.47	0.00	375024.86	715598.43	N 32 2 22.02	W 103 38 15.47
	19700.00	89.70	179.72	12152.18	7294.64	-7289.42	1085.97	0.00	374924.87	715598.92	N 32 2 23.48	W 103 38 15.47
	19800.00	89.70	179.72	12152.70	7394.64	-7389.42	1086.46	0.00	374824.88	715599.42	N 32 2 24.94	W 103 38 15.47
	19900.00	89.70	179.72	12153.23	7494.64	-7489.42	1086.96	0.00	374724.88	715599.91	N 32 2 26.40	W 103 38 15.47
	20000.00	89.70	179.72	12153.75	7594.64	-7589.42	1087.46	0.00	374624.89	715600.41	N 32 2 27.86	W 103 38 15.47
	20100.00	89.70	179.72	12154.28	7694.64	-7689.41	1087.95	0.00	374524.90	715600.91	N 32 2 29.32	W 103 38 15.48
	20200.00	89.70	179.72	12154.80	7794.64	-7789.41	1088.45	0.00	374424.90	715601.40	N 32 2 30.78	W 103 38 15.48
	20300.00	89.70	179.72	12155.33	7894.63	-7889.41	1088.94	0.00	374324.91	715601.90	N 32 2 32.24	W 103 38 15.48
	20400.00	89.70	179.72	12155.85	7994.63	-7989.40	1089.44	0.00	374224.92	715602.40	N 32 2 33.70	W 103 38 15.48
	20500.00	89.70	179.72	12156.38	8094.63	-8089.40	1089.94	0.00	374124.92	715602.90	N 32 2 35.16	W 103 38 15.48
	20600.00	89.70	179.72	12156.90	8194.63	-8189.40	1090.43	0.00	374024.93	715603.39	N 32 2 36.62	W 103 38 15.48
	20700.00	89.70	179.72	12157.43	8294.63	-8289.40	1090.93	0.00	373924.94	715603.89	N 32 2 38.08	W 103 38 15.49
	20800.00	89.70	179.72	12157.95	8394.63	-8389.39	1091.43	0.00	373824.94	715604.38	N 32 2 39.54	W 103 38 15.49
	20900.00	89.70	179.72	12158.48	8494.63	-8489.39	1091.92	0.00	373724.95	715604.88	N 32 2 41.00	W 103 38 15.49
IFP1, Build 2"/100ft	20923.45	89.70	179.72	12158.60	8518.08	-8512.84	1092.04	0.00	373701.50	715605.00	N 32 2 41.86	W 103 38 15.49
Hold	20971.18	90.65	179.72	12158.45	8565.81	-8560.57	1092.28	2.00	373583.77	715605.23	N 32 2 41.37	W 103 38 15.49
	21000.00	90.65	179.72	12158.12	8594.62	-8589.39	1092.42	0.00	373524.98	715605.38	N 32 2 41.08	W 103 38 15.49
	21100.00	90.65	179.72	12158.68	8694.62	-8689.38	1092.91	0.00	373424.98	715605.87	N 32 2 42.54	W 103 38 15.49
	21200.00	90.65	179.72	12159.24	8794.61	-8789.37	1093.41	0.00	373324.99	715606.37	N 32 2 44.00	W 103 38 15.50
	21300.00	90.65	179.72	12159.80	8894.60	-8889.36	1093.91	0.00	373224.99	715606.86	N 32 2 45.46	W 103 38 15.50
	21400.00	90.65	179.72	12159.36	8994.60	-8989.36	1094.40	0.00	373125.00	715607.36	N 32 2 46.92	W 103 38 15.50
	21500.00	90.65	179.72	12159.92	9094.59	-9089.35	1094.90	0.00	373025.01	715607.85	N 32 2 48.38	W 103 38 15.50
	21600.00	90.65	179.72	12159.48	9194.58	-9189.34	1095.39	0.00	372925.02	715608.35	N 32 2 49.84	W 103 38 15.50
	21700.00	90.65	179.72	12159.04	9294.58	-9289.33	1095.89	0.00	372825.03	715608.84	N 32 2 51.30	W 103 38 15.50
	21800.00	90.65	179.72	12148.99	9394.57	-9389.33	1096.38	0.00	372725.04	715609.34	N 32 2 52.76	W 103 38 15.51
	21900.00	90.65	179.72	12147.85	9494.57	-9489.32	1096.88	0.00	372625.05	715609.83	N 32 2 54.22	W 103 38 15.51
	22000.00	90.65	179.72	12146.71	9594.56	-9589.31	1097.37	0.00	372525.06	715610.33	N 32 2 55.68	W 103 38 15.51
	22100.00	90.65	179.72	12145.57	9694.55	-9689.30	1097.87	0.00	372425.07	715610.82	N 32 2 57.14	W 103 38 15.51
	22200.00	90.65	179.72	12144.43	9794.55	-9789.29	1098.36	0.00	372325.08	715611.32	N 32 2 58.60	W 103 38 15.51
Wolfcamp A Y TGT 1	22272.65	90.65	179.72	12143.60	9867.19	-9861.94	1098.72	0.00	372352.45	715611.68	N 32 2 58.49	W 103 38 15.51
	22300.00	90.65	179.72	12143.29	9894.54	-9889.29	1098.86	0.00	372352.11	715611.82	N 32 2 58.22	W 103 38 15.51
	22400.00	90.65	179.72	12142.15	9994.53	-9989.28	1099.35	0.00	372225.12	715612.31	N 32 2 59.68	W 103 38 15.52
	22500.00	90.65	179.72	12141.01	10094.53	-10089.27	1099.85	0.00	372125.13	715612.81	N 32 2 61.14	W 103 38 15.52
LTP Cross	22548.13	90.65	179.72	12140.46	10142.65	-10137.40	1100.09	0.00	372077.01	715613.04	N 32 2 61.57	W 103 38 15.52
	22600.00	90.65	179.72	12139.86	10194.52	-10189.26	1100.35	0.00	372025.15	715613.30	N 32 2 62.03	W 103 38 15.52
SD 14 23 FED P19 20H - PBHL	22623.15	90.65	179.72	12139.60	10217.87	-10212.41	1100.46	0.00	372002.00	715613.42	N 32 2 62.03	W 103 38 15.52

Survey Type: Def Plan

Survey Error Model: ISCWSA Rev 3 *** 3-D 97.071% Confidence 3.0000 sigma
Survey Program:

Description	Part	MD From (ft)	MD To (ft)	EOU Freq (ft)	Hole Size (in)	Casing Diameter (in)	Expected Max Inclination (deg)	Survey Tool Type	Borehole / Survey
	1	0.000	32.800	1/100.000	30.000	30.000		B001Ma_MWD+HDGM-Depth Only	SD 14 23 Fed P19 20H / Chevron SD 14 23 FED P19 20H Rev0 kFc 06Jun19
	1	32.800	22623.148	1/100.000	30.000	30.000		B001Ma_MWD+HDGM	SD 14 23 Fed P19 2