

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB NO. 1004-0137
Expires: January 31, 2018**SUNDRY NOTICES AND REPORTS ON WELLS**
*Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.*5. Lease Serial No.
NMLC062300

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.
CO YETI 15 22 FED COM 0053H9. API Well No.
30-025-45533-00-X110. Field and Pool or Exploratory Area
WC025G06S253206M-BONE SPRING11. County or Parish, State
LEA COUNTY, NM**SUBMIT IN TRIPLICATE - Other instructions on page 2**

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

CHEVRON USA INCORPORATED

Contact: LAURA BECERRA

E-Mail: LBECERRA@CHEVRON.COM

3a. Address

6301 DEAUVILLE BLVD
MIDLAND, TX 79706

3b. Phone No. (include area code)

Ph: 432-687-7665

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Sec 15 T25S R32E NENE 10FNL 1285FEL
32.137733 N Lat, 103.658371 W Lon

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
☒ Notice of Intent	☐ Acidize	☐ Deepen	☐ Production (Start/Resume)	☐ Water Shut-Off
☐ Subsequent Report	☐ Alter Casing	☐ Hydraulic Fracturing	☐ Reclamation	☐ Well Integrity
☐ Final Abandonment Notice	☐ Casing Repair	☐ New Construction	☐ Recomplete	☒ Other
	☐ Change Plans	☐ Plug and Abandon	☐ Temporarily Abandon	Change to Original A
	☐ Convert to Injection	☐ Plug Back	☐ Water Disposal	PD

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.

Chevron USA Inc respectfully requests the following changes to the original APD approved 1/22/2019:

Well field/pool: WC-025G06S253206M;Bone Spring

FTP - From: 330' FNL, 1,210' FEL to 100' FNL, 1,430' FEL

LTP - From: 330' FSL, 1,210' FEL to 100' FSL, 1,430' FEL

BHL - From: 100' FSL, 1,210' FEL to 25' FSL, 1,430' FEL

MD/TVD: 20,945'/10,445' to 21,277'/10,686'

Carlsbad Field Office
OCD Hobbs

14. I hereby certify that the foregoing is true and correct.

Electronic Submission #476645 verified by the BLM Well Information System
For CHEVRON USA INCORPORATED, sent to the Hobbs
Committed to AFMSS for processing by PRISCILLA PEREZ on 08/05/2019 (19PP2757SE)

Name (Printed/Typed) LAURA BECERRA

Title REGULATORY SPECIALIST

Signature (Electronic Submission)

Date 08/05/2019

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By LONG VO

Title PETROLEUM ENGINEER

Date 08/13/2019

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office Hobbs

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

**** BLM REVISED ** BLM REVISED ** BLM REVISED ** BLM REVISED ** BLM REVISED ****

Additional data for EC transaction #476645 that would not fit on the form

32. Additional remarks, continued

Copy of a revised certified plat and a revised drilling plan with updated well information is attached.

PECOS DISTRICT DRILLING CONDITIONS OF APPROVAL

OPERATOR'S NAME:	Chevron USA Incorporated
LEASE NO.:	NMLC0062300
WELL NAME & NO.:	CO YETI 15 22 FED COM 0053H
SURFACE HOLE FOOTAGE:	10'/N & 1285'/E
BOTTOM HOLE FOOTAGE:	25'/S & 1430'/E
LOCATION:	Section 15, T.25 S., R.32 E., NMPM
COUNTY:	Lea County, New Mexico

COA

H2S	☒ Yes	☐ No	
Potash	☒ None	☐ Secretary	☐ R-111-P
Cave/Karst Potential	☒ Low	☐ Medium	☐ High
Variance	☐ None	☒ Flex Hose	☐ Other
Wellhead	☐ Conventional	☒ Multibowl	☐ Both
Other	☐ 4 String Area	☐ Capitan Reef	☐ WIPP
Other	☒ Fluid Filled	☐ Cement Squeeze	☐ Pilot Hole
Special Requirements	☐ Water Disposal	☒ COM	☐ Unit

All Previous COAs Still Apply

A. CASING

1. The 13-3/8 inch surface casing shall be set at approximately **880 feet** (a minimum of **25 feet (Lea County)** into the Rustler Anhydrite and above the salt) and cemented to the surface.
 - a. If cement does not circulate to the surface, the appropriate BLM office shall be notified and a temperature survey utilizing an electronic type temperature survey with surface log readout will be used or a cement bond log shall be run to verify the top of the cement. Temperature survey will be run a minimum of six hours after pumping cement and ideally between 8-10 hours after completing the cement job.
 - b. Wait on cement (WOC) time for a primary cement job will be a minimum of **8 hours** or 500 pounds compressive strength, whichever is greater. (This is to include the lead cement)
 - c. Wait on cement (WOC) time for a remedial job will be a minimum of 4 hours after bringing cement to surface or 500 pounds compressive strength, whichever is greater.
 - d. If cement falls back, remedial cementing will be done prior to drilling out that string.

Intermediate casing must be kept fluid filled to meet BLM minimum collapse requirement.

2. The minimum required fill of cement behind the 9-5/8 inch intermediate casing is:
 - Cement to surface. If cement does not circulate see B.1.a, c-d above.
3. The minimum required fill of cement behind the 5-1/2 inch production casing is:
 - Cement should tie-back at least **200 feet** into previous casing string. Operator shall provide method of verification.

B. PRESSURE CONTROL

1. Variance approved to use flex line from BOP to choke manifold. Manufacturer's specification to be readily available. No external damage to flex line. Flex line to be installed as straight as possible (no hard bends).
2. Operator has proposed a multi-bowl wellhead assembly. This assembly will only be tested when installed on the surface casing. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the surface casing shoe shall be **5000 (5M) psi**.
 - a. Wellhead shall be installed by manufacturer's representatives, submit documentation with subsequent sundry.
 - b. If the welding is performed by a third party, the manufacturer's representative shall monitor the temperature to verify that it does not exceed the maximum temperature of the seal.
 - c. Manufacturer representative shall install the test plug for the initial BOP test.
 - d. If the cement does not circulate and one inch operations would have been possible with a standard wellhead, the well head shall be cut off, cementing operations performed and another wellhead installed.
 - e. Whenever any seal subject to test pressure is broken, all the tests in OOGO2.III.A.2.i must be followed.

C. SPECIAL REQUIREMENT (S)

Communitization Agreement

- The operator will submit a Communitization Agreement to the Carlsbad Field Office, 620 E Greene St. Carlsbad, New Mexico 88220, at least 90 days before the anticipated date of first production from a well subject to a spacing order issued by the New Mexico Oil Conservation Division. The Communitization Agreement will include the signatures of all working interest owners in all Federal and Indian leases subject to the Communitization Agreement (i.e., operating rights owners and lessees of record), or certification that the operator has obtained the written signatures of all

such owners and will make those signatures available to the BLM immediately upon request.

- If the operator does not comply with this condition of approval, the BLM may take enforcement actions that include, but are not limited to, those specified in 43 CFR 3163.1.
- In addition, the well sign shall include the surface and bottom hole lease numbers. When the Communitization Agreement number is known, it shall also be on the sign.

GENERAL REQUIREMENTS

The BLM is to be notified in advance for a representative to witness:

- a. Spudding well (minimum of 24 hours)
- b. Setting and/or Cementing of all casing strings (minimum of 4 hours)
- c. BOPE tests (minimum of 4 hours)

☒ Eddy County

Call the Carlsbad Field Office, 620 East Greene St., Carlsbad, NM 88220,
(575) 361-2822

☒ Lea County

Call the Hobbs Field Station, 414 West Taylor, Hobbs NM 88240, (575)
393-3612

1. Unless the production casing has been run and cemented or the well has been properly plugged, the drilling rig shall not be removed from over the hole without prior approval.
 - a. In the event the operator has proposed to drill multiple wells utilizing a skid/walking rig. Operator shall secure the wellbore on the current well, after installing and testing the wellhead, by installing a blind flange of like pressure rating to the wellhead and a pressure gauge that can be monitored while drilling is performed on the other well(s).
 - b. When the operator proposes to set surface casing with Spudder Rig
 - Notify the BLM when moving in and removing the Spudder Rig.
 - Notify the BLM when moving in the 2nd Rig. Rig to be moved in within 90 days of notification that Spudder Rig has left the location.
 - BOP/BOPE test to be conducted per Onshore Oil and Gas Order No. 2 as soon as 2nd Rig is rigged up on well.
2. Floor controls are required for 3M or Greater systems. These controls will be on the rig floor, unobstructed, readily accessible to the driller and will be operational at all times during drilling and/or completion activities. Rig floor is defined as the area immediately around the rotary table; the area immediately above the substructure on which the draw works are located, this does not include the dog house or stairway area.
3. The record of the drilling rate along with the GR/N well log run from TD to surface (horizontal well – vertical portion of hole) shall be submitted to the BLM office as well as all other logs run on the borehole 30 days from completion. If available, a digital copy of the logs is to be submitted in addition to the paper copies. The Rustler top and top and bottom of Salt are to be recorded on the Completion Report.

A. CASING

1. Changes to the approved APD casing program need prior approval if the items substituted are of lesser grade or different casing size or are Non-API. The Operator can exchange the components of the proposal with that of superior strength (i.e. changing from J-55 to N-80, or from 36# to 40#). Changes to the approved cement program need prior approval if the altered cement plan has less volume or strength or if the changes are substantial (i.e. Multistage tool, ECP, etc.). The initial wellhead installed on the well will remain on the well with spools used as needed.
2. Wait on cement (WOC) for Potash Areas: After cementing but before commencing any tests, the casing string shall stand cemented under pressure until both of the following conditions have been met: 1) cement reaches a minimum compressive strength of 500 psi for all cement blends, 2) until cement has been in place at least 24 hours. WOC time will be recorded in the driller's log. The casing integrity test can be done (prior to the cement setting up) immediately after bumping the plug.
3. Wait on cement (WOC) for Water Basin: After cementing but before commencing any tests, the casing string shall stand cemented under pressure until both of the following conditions have been met: 1) cement reaches a minimum compressive strength of 500 psi at the shoe, 2) until cement has been in place at least 8 hours. WOC time will be recorded in the driller's log. See individual casing strings for details regarding lead cement slurry requirements. The casing integrity test can be done (prior to the cement setting up) immediately after bumping the plug.
4. Provide compressive strengths including hours to reach required 500 pounds compressive strength prior to cementing each casing string. Have well specific cement details onsite prior to pumping the cement for each casing string.
5. No pea gravel permitted for remedial or fall back remedial without prior authorization from the BLM engineer.
6. On that portion of any well approved for a 5M BOPE system or greater, a pressure integrity test of each casing shoe shall be performed. Formation at the shoe shall be tested to a minimum of the mud weight equivalent anticipated to control the formation pressure to the next casing depth or at total depth of the well. This test shall be performed before drilling more than 20 feet of new hole.
7. If hardband drill pipe is rotated inside casing, returns will be monitored for metal. If metal is found in samples, drill pipe will be pulled and rubber protectors which have a larger diameter than the tool joints of the drill pipe will be installed prior to continuing drilling operations.
8. Whenever a casing string is cemented in the R-111-P potash area, the NMOCD requirements shall be followed.

B. PRESSURE CONTROL

1. All blowout preventer (BOP) and related equipment (BOPE) shall comply with well control requirements as described in Onshore Oil and Gas Order No. 2 and API RP 53 Sec. 17.
2. If a variance is approved for a flexible hose to be installed from the BOP to the choke manifold, the following requirements apply: Check condition of flexible line from BOP to choke manifold, replace if exterior is damaged or if line fails test. Line to be as straight as possible with no hard bends and is to be anchored according to Manufacturer's requirements. The flexible hose can be exchanged with a hose of equal size and equal or greater pressure rating. Anchor requirements, specification sheet and hydrostatic pressure test certification matching the hose in service, to be onsite for review. These documents shall be posted in the company man's trailer and on the rig floor.
3. 5M or higher system requires an HCR valve, remote kill line and annular to match. The remote kill line is to be installed prior to testing the system and tested to stack pressure.
4. If the operator has proposed a multi-bowl wellhead assembly in the APD. The following requirements must be met:
 - a. Wellhead shall be installed by manufacturer's representatives, submit documentation with subsequent sundry.
 - b. If the welding is performed by a third party, the manufacturer's representative shall monitor the temperature to verify that it does not exceed the maximum temperature of the seal.
 - c. Manufacturer representative shall install the test plug for the initial BOP test.
 - d. Whenever any seal subject to test pressure is broken, all the tests in OOGO2.III.A.2.i must be followed.
 - e. If the cement does not circulate and one inch operations would have been possible with a standard wellhead, the well head shall be cut off, cementing operations performed and another wellhead installed.
5. The appropriate BLM office shall be notified a minimum of 4 hours in advance for a representative to witness the tests.
 - a. In a water basin, for all casing strings utilizing slips, these are to be set as soon as the crew and rig are ready and any fallback cement remediation has been done. The casing cut-off and BOP installation can be initiated four hours after installing the slips, which will be approximately six hours after bumping the plug. For those casing strings not using slips, the minimum wait time before cut-off is eight hours after bumping the plug. BOP/BOPE testing can begin after cut-off or once cement reaches 500 psi compressive strength (including lead when specified), whichever is greater. However, if the float does not

hold, cut-off cannot be initiated until cement reaches 500 psi compressive strength (including lead when specified).

- b. In potash areas, for all casing strings utilizing slips, these are to be set as soon as the crew and rig are ready and any fallback cement remediation has been done. For all casing strings, casing cut-off and BOP installation can be initiated at twelve hours after bumping the plug. However, **no tests** shall commence until the cement has had a minimum of 24 hours setup time, except the casing pressure test can be initiated immediately after bumping the plug (only applies to single stage cement jobs).
- c. The tests shall be done by an independent service company utilizing a test plug not a cup or J-packer. The operator also has the option of utilizing an independent tester to test without a plug (i.e. against the casing) pursuant to Onshore Order 2 with the pressure not to exceed 70% of the burst rating for the casing. Any test against the casing must meet the WOC time for water basin (8 hours) or potash (24 hours) or 500 pounds compressive strength, whichever is greater, prior to initiating the test (see casing segment as lead cement may be critical item).
- d. The test shall be run on a 5000 psi chart for a 2-3M BOP/BOP, on a 10000 psi chart for a 5M BOP/BOPE and on a 15000 psi chart for a 10M BOP/BOPE. If a linear chart is used, it shall be a one hour chart. A circular chart shall have a maximum 2 hour clock. If a twelve hour or twenty-four hour chart is used, tester shall make a notation that it is run with a two hour clock.
- e. The results of the test shall be reported to the appropriate BLM office.
- f. All tests are required to be recorded on a calibrated test chart. A copy of the BOP/BOPE test chart and a copy of independent service company test will be submitted to the appropriate BLM office.
- g. The BOP/BOPE test shall include a low pressure test from 250 to 300 psi. The test will be held for a minimum of 10 minutes if test is done with a test plug and 30 minutes without a test plug. This test shall be performed prior to the test at full stack pressure.
- h. BOP/BOPE must be tested by an independent service company within 500 feet of the top of the Wolfcamp formation if the time between the setting of the intermediate casing and reaching this depth exceeds 20 days. This test does not exclude the test prior to drilling out the casing shoe as per Onshore Order No. 2.

C. DRILLING MUD

Mud system monitoring equipment, with derrick floor indicators and visual and audio alarms, shall be operating before drilling into the Wolfcamp formation, and shall be used until production casing is run and cemented.

D. WASTE MATERIAL AND FLUIDS

All waste (i.e. drilling fluids, trash, salts, chemicals, sewage, gray water, etc.) created as a result of drilling operations and completion operations shall be safely contained and disposed of properly at a waste disposal facility. No waste material or fluid shall be disposed of on the well location or surrounding area.

Porto-johns and trash containers will be on-location during fracturing operations or any other crew-intensive operations.

1. FORMATION TOPS

The estimated tops of important geologic markers are as follows:

Elevation: 3494 ft

FORMATION	SUB-SEA TVD	TVD	MD	LITHOLOGIES	MIN. RESOURCES	PROD. FORMATION
Rustler	2684	810	810	ANHYD	N/A	
Castile	359	3,135	3,135	SALT	N/A	
Lamar	-1207	4,701	4,701	LIMESTONE	N/A	
Bell Canyon	-1258	4,752	4,752	SAND STONE	N/A	
Cherry Canyon	-2172	5,666	5,666	SAND STONE	N/A	
Brushy Canyon	-3580	7,074	7,074	SAND STONE	N/A	
Bone Spring Limestone	-5178	8,672	8,672	SHALE	Oil	
Upr. Avalon	-5296	8,790	8,790	SHALE	Oil	
Top Bone Spring 1	-6180	9,674	9,674	SHALE	Oil	
Top Bone Spring 2	-6784	10,278	21,277	SHALE	Oil	yes
Top Bone Spring 3	-7792	11,286		SHALE	Oil	
Wolfcamp	-8456	11,950		SHALE	Oil	
WCA X	-8481	11,975		SHALE	Oil	
WCA Y	-8560	12,054		SHALE	Oil	
WCA	-8578	12,072		SHALE	Oil	

WELLBORE LOCATIONS	SUB-SEA TVD	RKB TVD	MD
SHL	3494	-	
KOP	-6406	9,900	9,900
FTP	-7192	10,686	11,100
LTP	-7192	10,686	21,000

2. ESTIMATED DEPTH OF WATER, OIL, GAS & OTHER MINERAL BEARING FORMATIONS

The estimated depths at which the top and bottom of the anticipated water, oil, gas, or other mineral bearing formations are expected to be encountered are as follows:

Substance	Formation	Depth
Deepest Expected Base of Fresh Water		750
Water	Rustler	810
Water	Castile	3,135
Water	Lamar	4,701
Oil/Gas	Bell Canyon	4,752
Oil/Gas	Cherry Canyon	5,666
Oil/Gas	Brushy Canyon	7,074
Oil/Gas	Bone Spring Limestone	8,672
Oil/Gas	Upr. Avalon	8,790
Oil/Gas	Top Bone Spring 1	9,674
Oil/Gas	Top Bone Spring 2	10,278
Oil/Gas	Top Bone Spring 3	11,286
Oil/Gas	Wolfcamp	11,950
Oil/Gas	WCA X	11,975

All shows of fresh water and minerals will be reported and protected.

3. BOP EQUIPMENT

Chevron will have a minimum of a 5,000 psi rig stack (see proposed schematic) for drill out below surface casing. The stack will be tested as specified in the attached testing requirements. Batch drilling of the surface, intermediate, and production will take place. A full BOP test will be performed per hole section, unless approval from BLM is received otherwise. Flex choke hose will be used for all wells on the pad (see attached specs and variance). BOP test will be conducted by a third party.

Chevron requests a variance to use a FMC Technologies UH-S Multibowl wellhead, which will be run through the rig floor on surface casing. BOPE will be nipped up and tested after cementing surface casing. Subsequent tests will be performed as needed, not to exceed 30 days. The field report from FMC Technologies and BOP test information will be provided in a subsequent report at the end of the well. Please see the attached wellhead schematic. An installation manual has been placed on file with the BLM office and remains unchanged from previous submittal. All tests performed by third party.

4. CASING PROGRAM

a. The proposed casing program will be as follows:

Purpose	From	To	Hole Size	Csg Size	Weight	Grade	Thread	Condition
Surface	0'	880'	17-1/2"	13-3/8"	54.5 #	J-55	STC/BTC	New
Production	0'	21,000'	8-1/2"	5-1/2"	20.0 #	P-110	TXP-BTC	New

Proposed	Hole Size	Casing Size	Top (MD)	Btm (MD)	Top (TVD)	Btm (TVD)	Top (SSTVD)	Btm (SSTVD)	Grade	Weight	Joint type
Surface	17-1/2"	13-3/8"	0'	880'	0'	880'	3,494'	2,614'	J-55	54.5 #	STC/BTC
Production	8-1/2"	5-1/2"	0'	21,000'	0'	10,686'	3,494'	-7,192'	P110	20.0 #	TXP-BTC

b. Casing design subject to revision based on geologic conditions encountered.

A "Worst Case" casing design for wells in a particular area is used below to calculate the Casing Safety Factors. If for any reason the casing

c. design for a particular well requires setting casing deeper than the following "worst case" design, then the Casing Safety Factors will be recalculated & sent to the BLM prior to drilling.

d. Chevron will fill casing at a minimum of every 20 jts (~840') while running for intermediate and production casing in order to maintain collapse SF.

SF Calculations based on the following "Worst Case" casing design:

Surface Casing: 880' ftTVD

Production Casing: 21,000' ftMD

Casing String	Min SF Burst	Min SF Collapse	Min SF Tension	Min SF Tri-Axial
	1.41	2.06	2.80	1.77
	1.28	3.01	1.84	1.58
	1.29	2.00	2.18	1.54

The following worst case load cases were considered for calculation of the above Min. Safety Factors:

Burst Design	Surf	Int	Prod
Pressure Test- Surface, Int, Prod Csg P external: Mud weight above TOC, PP below P internal: Test psi + next section heaviest mud in csg	X	X	X
Displace to Gas- Surf Csg P external: Mud weight above TOC, PP below P internal: Dry Gas from Next Csg Point	X		
Gas over mud (60/40) - Int Csg P external: Mud weight above TOC, PP below P internal: 60% gas over 40% mud from hole TD PP		X	
Stimulation (Frac) Pressures- Prod Csg P external: Mud weight above TOC, PP below P internal: Max inj pressure w/ heaviest injected fluid			X
Tubing leak- Prod Csg (packer at KOP) P external: Mud weight above TOC, PP below P internal: Leak just below surf, 8.45 ppg packer fluid			X
Collapse Design	Surf	Int	Prod
Full Evacuation P external: Mud weight gradient P internal: none	X	X	X
Cementing- Surf, Int, Prod Csg P external: Wet cement P internal: displacement fluid - water	X	X	X
Tension Design	Surf	Int	Prod
100k lb overpull	X	X	X

5. CEMENTING PROGRAM

Slurry	Type	Top	Bottom	Sacks	Yield (cu ft/sk)	Density (ppg)	%Excess Open Hole	Water gal/sk	Volume cuft	Additives
Surface										
Tail	Class C	0'	880'	1178	1.34	14.8	100	6.40	1579	Extender, Antifoam, Retarder
Intermediate Csg.										
Production										
Lead 1	Class C	0'	9,000'	926	2.46	11.9	10	14.05	2278	Extender, Antifoam, Retarder, Viscosifier
Lead 2	Class C	9,000'	20,000'	1498	1.85	13.2	10	9.87	2772	Extender, Antifoam, Retarder, Viscosifier
Tail	Acid Sol Class H	20,000'	21,000'	115	2.19	15	10	9.54	252	Extender, Antifoam, Retarder, Viscosifier

1. Final cement volumes will be determined by caliper.
2. Surface casing shall have at least one centralizer installed on each of the bottom three joints starting with the shoe joint.
3. Production casing will have one solid body type centralizer on every joint in the lateral, then every other joint to KOP. Bowspring type centralizers will be run from KOP to intermediate casing and surface.

6. MUD PROGRAM

From	To	Type	Weight	Viscosity	Filtrate
0'	800'	Fresh water mud	8.3 - 8.7	28-30	N/C
800'	8,750'	Brine/OBM	8.7 - 9.6	28-70	15-25
8,750'	21,000'	OBM	8.7 - 12.0	50-70	10 - 25

A closed system will be used consisting of above ground steel tanks. All wastes accumulated during drilling operations will be contained in a portable trash cage and removed from location and deposited in an approved sanitary landfill. Sanitary wastes will be contained in a chemical porta-toilet and then hauled to an approved sanitary landfill.

All fluids and cuttings will be disposed of in accordance with New Mexico Oil Conservation Division rules and regulations. And transporting of E&P waste will follow EPA regulations and accompanying manifests.

A mud test shall be performed every 24 hours after mudding up to determine, as applicable: density, viscosity, gel strength, filtration, and pH.

Visual mud monitoring equipment shall be in place to detect volume changes indicating loss or gain of circulating fluid volume. When abnormal pressures are anticipated – a pit volume totalizer (PVT), stroke counter, and flow sensor will be used to detect volume changes indicating loss or gain of circulating fluid volume.

A weighting agent and lost circulating material (LCM) will be onsite to mitigate pressure or lost circulation as hole conditions dictate.

7. TESTING, LOGGING, AND CORING

The anticipated type and amount of testing, logging, and coring are as follows:

- Drill stem tests are not planned.
- The logging program will be as follows:

TYPE	Logs	Interval	Timing
Mudlogs	2 man mudlog	Surface casing shoe through prod hole TD	While drilling or circulating
LWD	MWD Gamma	Int. and Prod. Hole	While Drilling

- Conventional whole core samples are not planned.
- A directional survey will be run.

8. ABNORMAL PRESSURES AND HYDROGEN SULFIDE

- No abnormal pressure or temperatures are expected. Estimated BHP is: 4,342 psi
- Hydrogen sulfide gas is not anticipated. An H2S Contingency plan is attached with this APD in the event that H2S is encountered

Chevron CO Yeti 15 22 Fed Com 0053H Rev1 kFc 26Jul19 Proposal

Geodetic Report

(Def Plan)



Report Date: July 26, 2019 - 03:21 PM
 Client: Chevron
 Field: NM Lea County (NAD 27)
 Structure / Slot: Chevron CO Yeti 15 22 Fed Com Pad 5 / 0053H
 Well: CO Yeti 15 22 Fed Com 0053H
 Borehole: CO Yeti 15 22 Fed Com 0053H
 UWI / API#: Unknown / 30-025-45533
 Survey Name: Chevron CO Yeti 15 22 Fed Com 0053H Rev1 kFc 26Jul19
 Survey Date: July 25, 2019
 Tilt / AHD / DDI / ERD Ratio: 116.137° / 11391.414 ft / 6.422 / 1.070
 Coordinate Reference System: NAD27 New Mexico State Plane, Eastern Zone, US Feet
 Location Lat / Long: N 32° 8' 15.39820", W 103° 39' 28.42316"
 Location Grid N/E Y/X: N 414440.000 RUS, E 709071.000 RUS
 CRS Grid Convergence Angle: 0.3593°
 Grid Scale Factor: 0.99995916
 Version / Patch: 2.10.760.0

Survey / DLS Computation: Minimum Curvature / Lubinski
 Vertical Section Azimuth: 178.720° (Grid North)
 Vertical Section Origin: 0.000 ft, 0.000 ft
 TVD Reference Datum: RKB = 28ft
 TVD Reference Elevation: 3477.000 ft above
 Seabed / Ground Elevation: 3449.000 ft above
 Magnetic Declination: 6.847°
 Total Gravity Field Strength: 988.4273mgn (9.80665 Based)
 Gravity Model: GARM
 Total Magnetic Field Strength: 47798.792 nT
 Magnetic Dip Angle: 59.753°
 Declination Date: July 25, 2019
 Magnetic Declination Model: HDGM 2019
 North Reference: Grid North
 Grid Convergence Used: 0.3593°
 Total Corr Mag North-Grid: 6.2882°
 North: Well Head
 Local Coord Referenced To: Well Head

Comments	MD (ft)	Incl (°)	Azin Grid (°)	TVD (ft)	VSEC (ft)	NS (ft)	EW (ft)	DLS (ft/100ft)	Northing (ftUS)	Easting (ftUS)	Latitude (N/S ° ' ")	Longitude (E/W ° ' ")
Surface	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	100.00	0.00	320.97	100.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	200.00	0.00	320.97	200.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	300.00	0.00	320.97	300.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	400.00	0.00	320.97	400.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	500.00	0.00	320.97	500.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	600.00	0.00	320.97	600.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	700.00	0.00	320.97	700.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	800.00	0.00	320.97	800.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
Rustler	810.00	0.00	320.97	810.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
13 3/8" Casing	875.00	0.00	320.97	875.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	900.00	0.00	320.97	900.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	1000.00	0.00	320.97	1000.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	1100.00	0.00	320.97	1100.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	1200.00	0.00	320.97	1200.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	1300.00	0.00	320.97	1300.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
Build 1.5"/100ft	1350.00	0.00	320.97	1350.00	0.00	0.00	0.00	0.00	414440.00	709071.00	N 32° 8' 15.40" W 103° 39' 28.42"	
	1400.00	0.75	320.97	1400.00	-0.26	0.25	-0.21	1.50	414440.29	709070.79	N 32° 8' 15.40" W 103° 39' 28.43"	
	1500.00	2.25	320.97	1499.98	-2.30	2.29	-1.85	1.50	414442.29	709069.15	N 32° 8' 15.42" W 103° 39' 28.44"	
	1600.00	3.76	320.97	1509.82	-6.38	6.35	-6.16	1.50	414448.35	709065.85	N 32° 8' 15.46" W 103° 39' 28.48"	
	1700.00	5.25	320.97	1699.51	-12.50	12.45	-10.09	1.50	414452.45	709060.91	N 32° 8' 15.52" W 103° 39' 28.54"	
	1800.00	6.75	320.97	1788.96	-20.65	20.57	-18.67	1.50	414480.57	709054.33	N 32° 8' 15.60" W 103° 39' 28.62"	
Hold	1818.68	7.00	320.97	1815.52	-22.20	22.12	-17.93	1.50	414482.12	709053.07	N 32° 8' 15.62" W 103° 39' 28.63"	
	1900.00	7.00	320.97	1888.22	-30.12	30.01	-24.33	0.00	414470.00	709046.87	N 32° 8' 15.69" W 103° 39' 28.70"	
	2000.00	7.00	320.97	1867.47	-39.63	39.47	-32.00	0.00	414478.47	709039.00	N 32° 8' 15.79" W 103° 39' 28.79"	
	2100.00	7.00	320.97	2096.73	-49.13	48.94	-39.68	0.00	414485.94	709031.32	N 32° 8' 15.88" W 103° 39' 28.88"	
	2200.00	7.00	320.97	2195.98	-58.94	58.41	-47.35	0.00	414498.40	709023.85	N 32° 8' 15.98" W 103° 39' 28.97"	
	2300.00	7.00	320.97	2295.24	-68.14	67.67	-55.03	0.00	414507.87	709015.97	N 32° 8' 16.07" W 103° 39' 29.06"	
	2400.00	7.00	320.97	2394.49	-77.84	77.34	-62.70	0.00	414517.34	709008.30	N 32° 8' 16.17" W 103° 39' 29.15"	
	2500.00	7.00	320.97	2493.75	-87.15	86.61	-70.38	0.00	414526.80	708999.63	N 32° 8' 16.26" W 103° 39' 29.24"	
	2600.00	7.00	320.97	2593.00	-96.85	96.27	-78.05	0.00	414536.27	708992.95	N 32° 8' 16.35" W 103° 39' 29.32"	
	2700.00	7.00	320.97	2692.26	-106.16	105.74	-85.73	0.00	414545.74	708985.28	N 32° 8' 16.45" W 103° 39' 29.41"	
	2800.00	7.00	320.97	2791.51	-115.86	115.21	-93.40	0.00	414555.20	708977.60	N 32° 8' 16.54" W 103° 39' 29.50"	
	2900.00	7.00	320.97	2890.76	-125.17	124.67	-101.08	0.00	414564.67	708969.93	N 32° 8' 16.64" W 103° 39' 29.59"	
	3000.00	7.00	320.97	2990.02	-134.87	134.14	-108.76	0.00	414574.13	708962.25	N 32° 8' 16.73" W 103° 39' 29.68"	
	3100.00	7.00	320.97	3089.27	-144.17	143.61	-116.43	0.00	414583.60	708954.58	N 32° 8' 16.82" W 103° 39' 29.77"	
Casile	3148.07	7.00	320.97	3135.00	-148.55	147.67	-119.97	0.00	414587.98	708951.04	N 32° 8' 16.87" W 103° 39' 29.81"	
	3200.00	7.00	320.97	3168.53	-153.68	153.07	-124.10	0.00	414593.07	708946.90	N 32° 8' 16.92" W 103° 39' 29.86"	
	3300.00	7.00	320.97	3267.78	-163.18	162.54	-131.78	0.00	414602.53	708939.23	N 32° 8' 17.01" W 103° 39' 29.94"	
	3400.00	7.00	320.97	3367.04	-172.69	172.01	-139.45	0.00	414612.00	708931.55	N 32° 8' 17.11" W 103° 39' 30.03"	
	3500.00	7.00	320.97	3466.29	-182.19	181.47	-147.13	0.00	414621.47	708923.88	N 32° 8' 17.20" W 103° 39' 30.12"	
	3600.00	7.00	320.97	3565.55	-191.70	180.94	-154.81	0.00	414630.93	708916.20	N 32° 8' 17.30" W 103° 39' 30.21"	
	3700.00	7.00	320.97	3664.80	-201.20	200.41	-162.48	0.00	414640.40	708908.53	N 32° 8' 17.39" W 103° 39' 30.30"	
	3800.00	7.00	320.97	3764.06	-210.70	209.68	-170.18	0.00	414649.87	708900.85	N 32° 8' 17.48" W 103° 39' 30.39"	
	3900.00	7.00	320.97	3863.31	-220.21	218.94	-177.83	0.00	414659.33	708893.18	N 32° 8' 17.58" W 103° 39' 30.48"	
	4000.00	7.00	320.97	3962.56	-229.71	228.81	-185.51	0.00	414668.80	708885.50	N 32° 8' 17.67" W 103° 39' 30.56"	
	4100.00	7.00	320.97	4061.82	-239.22	238.28	-193.18	0.00	414678.27	708877.83	N 32° 8' 17.77" W 103° 39' 30.65"	
	4200.00	7.00	320.97	4161.07	-248.72	247.74	-200.86	0.00	414687.73	708870.15	N 32° 8' 17.86" W 103° 39' 30.74"	
	4300.00	7.00	320.97	4260.33	-258.23	257.21	-208.53	0.00	414697.20	708862.48	N 32° 8' 17.95" W 103° 39' 30.83"	
	4400.00	7.00	320.97	4359.58	-267.73	266.68	-216.21	0.00	414706.67	708854.80	N 32° 8' 18.05" W 103° 39' 30.92"	
	4500.00	7.00	320.97	4458.84	-277.23	276.14	-223.88	0.00	414716.13	708847.13	N 32° 8' 18.14" W 103° 39' 31.01"	
	4600.00	7.00	320.97	4558.09	-286.74	285.61	-231.56	0.00	414725.60	708839.45	N 32° 8' 18.24" W 103° 39' 31.10"	
	4700.00	7.00	320.97	4657.35	-296.24	295.08	-239.23	0.00	414735.07	708831.78	N 32° 8' 18.33" W 103° 39' 31.19"	
Lamar	4723.83	7.00	320.97	4701.00	-299.61	297.93	-241.96	0.00	414737.32	708829.05	N 32° 8' 18.35" W 103° 39' 31.20"	
Bel Canyon	4778.21	7.00	320.97	4752.00	-302.39	300.20	-245.01	0.00	414742.08	708826.01	N 32° 8' 18.40" W 103° 39' 31.25"	
	4800.00	7.00	320.97	4778.80	-305.75	304.54	-248.91	0.00	414744.53	708824.10	N 32° 8' 18.43" W 103° 39' 31.27"	
	4900.00	7.00	320.97	4875.86	-315.25	314.01	-254.58	0.00	414754.00	708816.43	N 32° 8' 18.52" W 103° 39' 31.36"	
	5000.00	7.00	320.97	4975.11	-324.76	323.48	-262.26	0.00	414763.48	708808.75	N 32° 8' 18.61" W 103° 39' 31.45"	
	5100.00	7.00	320.97	5074.37	-334.26	332.94	-269.93	0.00	414772.93	708801.08	N 32° 8' 18.71" W 103° 39' 31.54"	
	5200.00	7.00	320.97	5173.62	-343.76	342.41	-277.61	0.00	414782.40	708793.40	N 32° 8' 18.80" W 103° 39' 31.63"	
Drop 1.5"/100ft	5297.19	7.00	320.97	5273.00	-353.00	351.81	-285.07	0.00	414791.86	708785.94	N 32° 8' 18.89" W 103° 39' 31.71"	
	5300.00	6.98	320.97	5272.67	-353.27	351.88	-285.28	1.50	414791.86	708785.73	N 32° 8' 18.90" W 103° 39' 31.72"	
	5400.00	5.46	320.97	5372.29	-361.70	360.26	-292.08	1.50	414800.26	708778.52	N 32° 8' 18.98" W 103° 39' 31.79"	
	5500.00	3.96	320.97	5471.94	-368.10	369.65	-297.28	1.50	414808.64	708773.75	N 32° 8' 19.04" W 103° 39' 31.85"	
	5600.00	2.48	320.97	5571.79	-372.47	371.00	-300.78	1.50	414810.98	708770.23	N 32° 8' 19.09" W 103° 39' 31.89"	
Cherry Canyon	5694.28	1.04	320.97	5668.00	-374.71	373.24	-302.60	1.50	414813.22	708768.41	N 32° 8' 19.11" W 103° 39' 31.91"	
	5700.00	0.98	320.97	5671.74	-374.79	373.32	-302.68	1.50	414813.30	708768.35	N 32° 8' 19.11" W 103° 39' 31.92"	
Hold Vertical	5783.88	0.00	320.97	5735.61	-375.21	373.73	-303.00	1.50	414813.71	708768.01	N 32° 8' 19.11" W 103° 39' 31.92"	
	5800.00	0.00	320.97	5771.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32° 8' 19.11" W 103° 39' 31.92"	
	5900.00	0.00	320.97	5811.73	-375.21	373.73	-303.00	0.00	414813.71			

Comments	MD (ft)	Incl (°)	Azimuth (°)	Grid (ft)	TVD (ft)	VSEC (ft)	NS (ft)	EW (ft)	DLS (ft)	North (ft)	East (ft)	Lat (°)	Long (°)
	8000.00	0.00	320.97	7971.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	8100.00	0.00	320.97	8071.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	8200.00	0.00	320.97	8171.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	8300.00	0.00	320.97	8271.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	8400.00	0.00	320.97	8371.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	8500.00	0.00	320.97	8471.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	8600.00	0.00	320.97	8571.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	8700.00	0.00	320.97	8671.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
Bone Spring	8700.27	0.00	320.97	8672.00	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
9 5/8" Casing	8725.27	0.00	320.97	8700.00	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	8800.00	0.00	320.97	8771.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
Upper Avalon	8818.27	0.00	320.97	8790.00	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	8900.00	0.00	320.97	8871.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9000.00	0.00	320.97	8971.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9100.00	0.00	320.97	9071.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9200.00	0.00	320.97	9171.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9300.00	0.00	320.97	9271.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9400.00	0.00	320.97	9371.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9500.00	0.00	320.97	9471.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9600.00	0.00	320.97	9571.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9700.00	0.00	320.97	9671.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
Top First Bone Spring	9702.27	0.00	320.97	9674.00	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9800.00	0.00	320.97	9771.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	9900.00	0.00	320.97	9871.73	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
KOP, Build 8"/100ft	9955.38	0.00	320.97	9927.11	-375.21	373.73	-303.00	0.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
	10000.00	3.67	171.72	9971.73	-375.21	373.73	-302.80	8.00	414813.71	708768.01	N 32	8 19.11	W 103 39 31.92
First Bone Spring Shale	10100.00	11.57	171.72	10070.75	-380.80	358.33	-300.80	8.00	414799.31	708770.11	N 32	8 18.97	W 103 39 31.90
	10168.30	18.87	171.72	10135.00	-344.67	343.22	-298.50	8.00	414782.20	708772.45	N 32	8 18.81	W 103 39 31.87
	10200.00	19.57	171.72	10167.01	-334.24	332.78	-297.04	8.00	414772.97	708773.97	N 32	8 18.71	W 103 39 31.85
	10300.00	27.57	171.72	10258.59	-294.67	293.25	-291.29	8.00	414733.24	708779.72	N 32	8 18.32	W 103 39 31.79
Top Second Bone Spring	10322.08	29.34	171.72	10278.00	-284.25	282.84	-289.77	8.00	414722.83	708781.24	N 32	8 18.21	W 103 39 31.77
	10400.00	35.57	171.72	10343.72	-242.87	241.48	-283.75	8.00	414681.47	708787.29	N 32	8 17.80	W 103 39 31.71
	10500.00	43.57	171.72	10420.74	-179.84	178.50	-274.59	8.00	414618.49	708796.42	N 32	8 17.18	W 103 39 31.60
Second Bone Spring Target 2	10521.37	45.28	171.72	10436.00	-165.03	163.70	-272.43	8.00	414603.89	708798.58	N 32	8 17.03	W 103 39 31.58
Second Bone Spring 2nd Carb	10582.32	50.18	171.72	10477.00	-120.38	119.08	-265.94	8.00	414550.08	708805.07	N 32	8 16.59	W 103 39 31.51
	10600.00	51.57	171.72	10488.18	-106.80	105.52	-263.87	8.00	414545.51	708807.04	N 32	8 16.48	W 103 39 31.49
Second Bone Spring 2nd Carb Base	10604.59	51.94	171.72	10491.00	-103.23	101.85	-263.45	8.00	414541.94	708807.56	N 32	8 16.42	W 103 39 31.48
	10700.00	58.57	171.72	10544.65	-25.19	23.96	-252.10	8.00	414483.96	708818.91	N 32	8 15.65	W 103 39 31.35
	10800.00	67.57	171.72	10589.12	63.41	64.58	-238.21	8.00	414375.42	708831.80	N 32	8 14.77	W 103 39 31.21
FTP Cross	10830.37	70.00	171.72	10600.11	91.45	92.80	-235.14	8.00	414347.40	708835.87	N 32	8 14.49	W 103 39 31.16
	10900.00	75.57	171.72	10620.71	157.28	158.39	-225.58	8.00	414281.82	708845.45	N 32	8 13.84	W 103 39 31.06
	11000.00	83.57	171.72	10638.80	254.60	255.63	-211.41	8.00	414184.38	708859.60	N 32	8 12.88	W 103 39 30.90
Landing Point	11098.83	91.32	171.72	10643.12	350.31	351.28	-197.49	8.00	414088.73	708873.52	N 32	8 11.93	W 103 39 30.75
	11100.00	91.32	171.72	10643.05	353.45	354.42	-197.03	0.00	414085.60	708873.97	N 32	8 11.80	W 103 39 30.74
Turn 2"/100ft	11200.00	91.32	171.72	10640.75	452.45	453.35	-182.64	0.00	413986.87	708888.37	N 32	8 10.82	W 103 39 30.58
	11280.68	91.32	171.72	10638.90	532.30	533.14	-171.03	0.00	413906.88	708899.98	N 32	8 10.13	W 103 39 30.45
	11300.00	91.32	172.11	10638.45	551.48	552.29	-168.30	2.00	413887.73	708902.70	N 32	8 9.94	W 103 39 30.42
	11400.00	91.32	174.11	10636.15	650.77	651.54	-156.31	2.00	413788.48	708914.70	N 32	8 8.96	W 103 39 30.28
	11500.00	91.32	176.11	10633.85	750.41	751.14	-147.78	2.00	413688.89	708923.22	N 32	8 7.97	W 103 39 30.20
	11600.00	91.32	178.11	10631.55	850.28	850.98	-142.74	2.00	413589.05	708928.27	N 32	8 6.98	W 103 39 30.15
Hold	11680.55	91.32	179.72	10629.70	930.79	931.49	-141.21	2.00	413508.55	708929.79	N 32	8 6.19	W 103 39 30.13
	11700.00	91.32	179.72	10629.25	950.24	950.94	-141.12	0.00	413489.10	708929.89	N 32	8 6.00	W 103 39 30.13
	11800.00	91.32	179.72	10626.95	1050.21	1050.91	-140.63	0.00	413389.13	708930.38	N 32	8 5.01	W 103 39 30.14
	11900.00	91.32	179.72	10624.68	1150.19	1150.88	-140.14	0.00	413289.16	708930.86	N 32	8 4.02	W 103 39 30.14
	12000.00	91.32	179.72	10622.38	1250.18	1250.88	-139.65	0.00	413189.20	708931.35	N 32	8 3.03	W 103 39 30.14
	12100.00	91.32	179.72	10620.06	1350.13	1350.83	-139.16	0.00	413089.23	708931.84	N 32	8 2.04	W 103 39 30.14
	12200.00	91.32	179.72	10617.77	1450.11	1450.80	-138.68	0.00	412989.26	708932.32	N 32	8 1.05	W 103 39 30.14
	12300.00	91.32	179.72	10615.47	1550.07	1550.77	-138.19	0.00	412889.29	708932.82	N 32	8 0.06	W 103 39 30.14
	12400.00	91.32	179.72	10613.17	1650.05	1650.75	-137.70	0.00	412789.32	708933.31	N 32	7 59.07	W 103 39 30.14
	12500.00	91.32	179.72	10610.88	1750.03	1750.72	-137.21	0.00	412689.36	708933.80	N 32	7 58.08	W 103 39 30.15
	12600.00	91.32	179.72	10608.58	1850.00	1850.69	-136.72	0.00	412589.39	708934.28	N 32	7 57.09	W 103 39 30.15
	12700.00	91.32	179.72	10606.28	1949.97	1950.66	-136.23	0.00	412489.42	708934.77	N 32	7 56.10	W 103 39 30.15
	12800.00	91.32	179.72	10603.99	2049.95	2050.64	-135.74	0.00	412389.45	708935.26	N 32	7 55.11	W 103 39 30.15
	12900.00	91.32	179.72	10601.69	2149.92	2150.61	-135.25	0.00	412289.48	708935.75	N 32	7 54.12	W 103 39 30.15
	13000.00	91.32	179.72	10599.39	2249.90	2250.59	-134.77	0.00	412189.52	708936.24	N 32	7 53.13	W 103 39 30.15
	13100.00	91.32	179.72	10597.10	2349.87	2350.56	-134.28	0.00	412089.55	708936.73	N 32	7 52.14	W 103 39 30.16
	13200.00	91.32	179.72	10594.84	2449.84	2450.53	-133.79	0.00	411989.58	708937.22	N 32	7 51.15	W 103 39 30.16
	13300.00	91.32	179.72	10592.50	2549.82	2550.50	-133.30	0.00	411889.61	708937.70	N 32	7 50.17	W 103 39 30.16
	13400.00	91.32	179.72	10590.21	2649.79	2650.47	-132.81	0.00	411789.64	708938.19	N 32	7 49.18	W 103 39 30.16
	13500.00	91.32	179.72	10587.91	2749.76	2750.44	-132.32	0.00	411689.67	708938.68	N 32	7 48.19	W 103 39 30.16
	13600.00	91.32	179.72	10585.61	2849.74	2850.42	-131.84	0.00	411589.71	708939.17	N 32	7 47.20	W 103 39 30.16
	13700.00	91.32	179.72	10583.32	2949.71	2950.39	-131.35	0.00	411489.74	708939.66	N 32	7 46.21	W 103 39 30.17
	13800.00	91.32	179.72	10581.02	3049.68	3050.36	-130.86	0.00	411389.77	708940.15	N 32	7 45.22	W 103 39 30.17
	13900.00	91.32	179.72	10578.72	3149.66</								

Comments	MD (ft)	Incl (°)	Azimuth (°)	TVD (ft)	VSEC (ft)	NS (ft)	EW (ft)	DLS (ft/100ft)	Northing (ftUS)	Easting (ftUS)	Latitude (N/S ° ° ' '')	Longitude (E/W ° ° ' '')
IFP1, Drop 2"/100ft Hold	18500.00	88.93	179.72	10573.92	7748.68	-7748.30	-107.59	0.00	406591.04	708963.11	N 32 6 58.72 W	103 39 30.24
	18600.00	88.93	179.72	10575.79	7848.68	-7848.28	-107.40	0.00	406591.06	708963.80	N 32 6 57.73 W	103 39 30.24
	18811.06	88.93	179.72	10576.00	7859.72	-7860.34	-107.35	0.00	406580.00	708963.65	N 32 6 57.62 W	103 39 30.24
	18832.73	88.49	179.72	10576.49	7881.38	-7882.00	-107.24	2.00	406558.34	708963.76	N 32 6 57.41 W	103 39 30.24
	18700.00	88.49	179.72	10578.26	7948.63	-7949.25	-106.92	0.00	406491.10	708964.09	N 32 6 56.74 W	103 39 30.25
	18800.00	88.49	179.72	10580.88	8048.59	-8049.21	-106.43	0.00	406391.14	708964.58	N 32 6 55.75 W	103 39 30.25
	18900.00	88.49	179.72	10583.51	8148.56	-8149.17	-105.94	0.00	406291.18	708965.07	N 32 6 54.76 W	103 39 30.25
	19000.00	88.49	179.72	10586.14	8248.52	-8249.14	-105.45	0.00	406191.22	708965.55	N 32 6 53.77 W	103 39 30.25
	19100.00	88.49	179.72	10588.77	8348.49	-8349.10	-104.96	0.00	406091.26	708966.04	N 32 6 52.78 W	103 39 30.25
	19200.00	88.49	179.72	10591.40	8448.46	-8449.07	-104.47	0.00	405991.30	708966.53	N 32 6 51.80 W	103 39 30.25
	19300.00	88.49	179.72	10594.03	8548.42	-8549.03	-103.98	0.00	405891.34	708967.02	N 32 6 50.81 W	103 39 30.26
	19400.00	88.49	179.72	10596.66	8648.39	-8649.00	-103.50	0.00	405791.38	708967.51	N 32 6 49.82 W	103 39 30.26
	19500.00	88.49	179.72	10599.29	8748.35	-8748.96	-103.01	0.00	405691.42	708968.00	N 32 6 48.83 W	103 39 30.26
	19600.00	88.49	179.72	10601.91	8848.32	-8848.92	-102.52	0.00	405591.46	708968.48	N 32 6 47.84 W	103 39 30.26
	19700.00	88.49	179.72	10604.54	8948.28	-8948.89	-102.03	0.00	405491.50	708968.97	N 32 6 46.85 W	103 39 30.26
	19800.00	88.49	179.72	10607.17	9048.25	-9048.85	-101.54	0.00	405391.54	708969.46	N 32 6 45.86 W	103 39 30.26
	19900.00	88.49	179.72	10609.80	9148.21	-9148.82	-101.06	0.00	405291.58	708969.95	N 32 6 44.87 W	103 39 30.26
	20000.00	88.49	179.72	10612.43	9248.18	-9248.78	-100.57	0.00	405191.62	708970.44	N 32 6 43.88 W	103 39 30.27
	20100.00	88.49	179.72	10615.06	9348.14	-9348.75	-100.08	0.00	405091.66	708970.93	N 32 6 42.89 W	103 39 30.27
	20200.00	88.49	179.72	10617.69	9448.11	-9448.71	-99.59	0.00	404991.70	708971.41	N 32 6 41.90 W	103 39 30.27
	20300.00	88.49	179.72	10620.31	9548.08	-9548.67	-99.10	0.00	404891.74	708971.90	N 32 6 40.91 W	103 39 30.27
	20400.00	88.49	179.72	10622.94	9648.04	-9648.64	-98.61	0.00	404791.78	708972.39	N 32 6 39.92 W	103 39 30.27
	20500.00	88.49	179.72	10625.57	9748.01	-9748.60	-98.13	0.00	404691.82	708972.88	N 32 6 38.94 W	103 39 30.27
	20600.00	88.49	179.72	10628.20	9847.97	-9848.57	-97.64	0.00	404591.86	708973.37	N 32 6 37.95 W	103 39 30.28
	20700.00	88.49	179.72	10630.83	9947.94	-9948.53	-97.15	0.00	404491.90	708973.86	N 32 6 36.96 W	103 39 30.28
	20800.00	88.49	179.72	10633.46	10047.90	-10048.49	-96.66	0.00	404391.94	708974.34	N 32 6 35.97 W	103 39 30.28
	20900.00	88.49	179.72	10636.09	10147.87	-10148.46	-96.17	0.00	404291.98	708974.83	N 32 6 34.98 W	103 39 30.28
	21000.00	88.49	179.72	10638.72	10247.83	-10248.42	-95.68	0.00	404192.02	708975.32	N 32 6 33.99 W	103 39 30.28
	21100.00	88.49	179.72	10641.34	10347.80	-10348.39	-95.20	0.00	404092.06	708975.81	N 32 6 33.00 W	103 39 30.28
	21200.00	88.49	179.72	10643.97	10447.76	-10448.35	-94.71	0.00	403992.10	708976.30	N 32 6 32.01 W	103 39 30.29
LTP Cross	21201.85	88.49	179.72	10644.02	10449.41	-10450.00	-94.70	0.00	403990.45	708976.31	N 32 6 31.99 W	103 39 30.29
CO Yeti 15 22 Fed Com 0053H - PBHL	21277.13	88.49	179.72	10648.00	10524.88	-10525.45	-94.33	0.00	403915.00	708678.67	N 32 6 31.25 W	103 39 30.29

Survey Type:

Def Plan

Survey Error Model:

ISCWSA Rev 3 *** 3-D 97.071% Confidence 3.0000 sigma

Survey Program:

Description	Part	MD From (ft)	MD To (ft)	ECU Freq (ft)	Hole Size (in)	Casing Diameter (in)	Expected Max Inclination (deg)	Survey Tool Type	Borehole / Survey
	1	0.000	28.000	1/100.000	30.000	30.000		B001Mb_MWD+HRGM-Depth Only	CO Yeti 15 22 Fed Com 0053H / Chevron CO Yeti 15 22 Fed Com 0053H Rev1 kFc 26Jul19
	1	28.000	21277.127	1/100.000	30.000	30.000		B001Mb_MWD+HRGM	CO Yeti 15 22 Fed Com 0053H / Chevron CO Yeti 15 22 Fed Com