

HOBBS COO

JAN 23 2020

RECEIVED



EOG Resources - Midland

Lea County, NM (NAD 83 NME)

Durango 2 State

#705H

OH

Design: OH

Midland PVA

04 September, 2019



Midland PVA

Company: EOG Resources - Midland
 Project: Lea County, NM (NAD 83 NME)
 Site: Durango 2 State
 Well: #705H
 Wellbore: OH
 Design: OH

Local Co-ordinate Reference: Well #705H
 TVD Reference: KB = 22' @ 3452.0usft
 MD Reference: KB = 22' @ 3452.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM 5000.14

Project	Lea County, NM (NAD 83 NME)		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	New Mexico Eastern Zone		

Site	Durango 2 State		
Site Position:		Northing:	425,051.00 usft
From: Map		Easting:	783,515.00 usft
Position Uncertainty:	0.0 usft	Slot Radius:	13-3/16 "
		Latitude:	32° 9' 58.041 N
		Longitude:	103° 32' 2.454 W
		Grid Convergence:	0.42 °

Well	#705H		
Well Position	+N-S	0.0 usft	Northing:
	+E-W	0.0 usft	Easting:
Position Uncertainty	0.0 usft		Wellhead Elevation:
			Latitude:
			Longitude:
			Ground Level:

Wellbore	OH		
Magnetics	Model Name	Sample Date	Declination
	IGRF2015	6/20/2019	6.71
			Dip Angle
			59.98
			Field Strength
			47,693.84502588

Design	OH		
Audit Notes:			
Version:	1.0	Phase:	ACTUAL
Vertical Section:	Depth From (TVD)	+N-S	+E-W
	(usft)	(usft)	(usft)
	0.0	0.0	0.0
			Direction
			342.48

Survey Program	Date 9/4/2019		
From	To	Survey (Wellbore)	Tool Name
(usft)	(usft)		
165.0	17,460.0	HTMWVD (OH)	MWD
			Description
			OWSG MWD - Standard



Midland PVA

Company: EOG Resources - Midland
 Project: Lea County, NM (NAD 83 NME)
 Site: Durango 2 State
 Well: #705H
 Wellbore: OH
 Design: OH

Local Co-ordinate Reference: Well #705H
 TVD Reference: KB = 22' @ 3452.0usft
 MD Reference: KB = 22' @ 3452.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM 5000.14

Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	N/S (usft)	EW (usft)	DLeg (°/100usft)	Build (°/100usft)	Turn (°/100usft)	High to Plan (usft)	Right to Plan (usft)
0.0	0.00	0.00	0.0	0.0	0.0	0.00	0.00	0.00	0.0	0.0
165.0	1.23	275.74	165.0	0.2	-1.8	0.75	0.75	0.00	-1.8	0.0
344.0	2.02	195.32	343.9	-2.7	-4.5	1.22	0.44	-44.93	-3.8	-3.6
526.0	4.40	187.15	525.6	-12.7	-6.2	1.33	1.31	-4.49	-13.4	-4.6
709.0	3.12	110.07	708.3	-21.4	-2.4	2.62	-0.70	-42.12	-5.1	-20.9
898.0	6.37	83.79	898.7	-22.0	12.8	2.03	1.72	-13.90	-10.3	-23.3
1,087.0	7.25	14.80	1,084.6	-9.3	26.3	4.09	0.47	-36.50	2.3	-27.8
1,260.0	2.29	283.56	1,257.1	2.1	25.8	4.42	-2.87	-52.74	24.6	-8.0
1,443.0	8.48	259.34	1,439.2	0.2	9.0	3.54	3.38	-13.78	12.1	0.8
1,632.0	15.08	260.10	1,624.2	-6.9	-28.9	3.50	3.49	0.93	-11.9	-3.3
1,821.0	14.68	258.08	1,808.8	-16.0	-76.6	0.35	-0.21	-1.07	-33.8	-11.2
2,010.0	15.08	258.25	1,989.5	-26.0	-124.1	0.21	0.21	0.09	-43.8	-20.7
2,199.0	15.16	258.60	2,171.9	-35.9	-172.4	0.08	0.04	0.19	-45.8	-32.4
2,387.0	14.81	258.34	2,353.6	-45.6	-220.0	0.19	-0.19	-0.14	-46.7	-44.7
2,577.0	14.68	248.50	2,537.3	-59.3	-268.2	1.32	-0.07	-5.18	-37.1	-59.6
2,766.0	14.95	248.67	2,720.0	-77.0	-311.2	0.14	0.14	0.09	-36.4	-63.2
2,955.0	16.04	240.50	2,902.2	-88.7	-356.6	1.29	0.58	-4.32	-28.5	-67.8
3,144.0	16.09	237.88	3,083.8	-125.5	-401.5	0.39	0.03	-1.40	-28.9	-64.7
3,332.0	15.30	236.72	3,264.8	-153.0	-444.3	0.45	-0.42	-0.61	-29.9	-59.3
3,521.0	13.49	238.19	3,447.9	-176.9	-483.5	0.96	-0.96	-0.28	-27.4	-52.9
3,709.0	13.85	233.20	3,630.5	-204.6	-519.7	0.42	0.19	-1.59	-20.8	-46.0
3,898.0	15.74	238.83	3,813.3	-231.4	-559.8	1.26	1.00	2.98	-24.1	-36.9
4,087.0	16.40	241.82	3,994.9	-257.3	-605.3	0.56	0.35	1.58	-29.1	-32.2
4,275.0	13.45	240.76	4,176.5	-280.5	-647.7	1.58	-1.57	-0.56	-27.9	-30.2
4,464.0	11.03	238.39	4,361.2	-300.7	-682.3	1.31	-1.28	-1.25	-17.4	-27.2
4,653.0	11.25	232.76	4,546.7	-321.4	-712.4	0.59	0.12	-2.98	-2.5	-20.6
4,842.0	9.89	232.76	4,732.5	-342.3	-740.0	0.72	-0.72	0.00	11.5	-10.8



Midland PVA

Company: EOG Resources - Midland
 Project: Lea County, NM (NAD 83 NME)
 Site: Durango 2 State
 Well: #705H
 Wellbore: OH
 Design: OH

Local Co-ordinate Reference: Well #705H
 TVD Reference: KB = 22' @ 3452.0usft
 MD Reference: KB = 22' @ 3452.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM 5000.14

Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	N/S (usft)	E/W (usft)	DLeg (°/100usft)	Build (°/100usft)	Turn (°/100usft)	High to Plan (usft)	Right to Plan (usft)
5,031.0	9.71	213.98	4,918.7	-385.4	-781.8	1.69	-0.10	-9.95	26.1	13.0
5,220.0	13.93	226.98	5,103.7	-394.2	-787.4	2.63	2.23	6.88	37.5	25.1
5,409.0	16.04	246.48	5,286.4	-420.1	-828.0	2.88	1.12	10.33	45.3	17.4
5,598.0	16.70	244.45	5,467.7	-442.3	-876.4	0.46	0.35	-1.07	40.5	17.9
5,788.0	16.70	243.40	5,647.8	-466.0	-924.9	0.16	0.00	-0.56	35.0	18.8
5,975.0	16.75	247.88	5,828.8	-488.4	-974.4	0.68	0.03	2.37	31.0	15.2
6,163.0	17.67	256.14	6,008.4	-505.4	-1,027.3	1.39	0.49	4.39	25.3	4.5
6,352.0	15.38	254.82	6,189.6	-518.9	-1,079.3	1.23	-1.21	-0.70	19.7	-4.6
6,540.0	15.08	253.59	6,371.0	-532.3	-1,126.8	0.23	-0.16	-0.65	18.8	-12.7
6,729.0	15.08	251.84	6,553.5	-548.9	-1,173.8	0.24	0.00	-0.93	18.9	-19.3
6,918.0	12.97	253.86	6,736.9	-560.5	-1,217.5	1.15	-1.12	1.07	21.2	-27.3
7,108.0	9.01	262.91	6,923.4	-568.3	-1,252.8	2.27	-2.08	4.76	28.0	-42.9
7,298.0	7.25	261.42	7,109.5	-571.8	-1,279.1	0.94	-0.94	-0.79	46.8	-56.2
7,485.0	4.35	268.36	7,297.5	-573.8	-1,298.1	1.58	-1.53	3.67	52.1	-74.1
7,674.0	1.85	259.83	7,486.2	-574.6	-1,308.2	1.34	-1.32	-4.51	73.4	-72.6
7,863.0	1.76	246.48	7,675.1	-578.3	-1,313.9	0.23	-0.05	-7.06	91.3	-54.7
8,052.0	1.54	254.21	7,864.0	-578.1	-1,319.0	0.17	-0.12	4.09	77.9	-66.2
8,240.0	1.49	255.26	8,051.9	-579.4	-1,323.8	0.03	-0.03	0.56	71.7	-67.6
8,429.0	1.41	239.36	8,240.9	-581.2	-1,328.2	0.22	-0.04	-6.41	82.8	-46.0
8,619.0	1.27	238.30	8,430.8	-583.5	-1,332.0	0.07	-0.07	-0.56	79.2	-44.5
8,807.0	1.10	220.55	8,618.8	-586.0	-1,334.9	0.21	-0.09	-9.44	85.2	-18.9
8,996.0	1.01	217.38	8,807.8	-588.7	-1,337.1	0.06	-0.05	-1.68	82.6	-14.2
9,185.0	0.92	214.22	8,996.7	-591.3	-1,339.0	0.06	-0.05	-1.67	80.1	-9.7
9,375.0	0.84	212.99	9,186.7	-593.7	-1,340.6	0.04	-0.04	-0.65	77.4	-8.0
9,563.0	0.70	244.81	9,374.7	-595.4	-1,342.4	0.24	-0.07	16.93	59.2	-46.9
9,753.0	0.40	206.40	9,564.7	-596.4	-1,343.7	0.24	-0.16	-20.22	74.0	-0.7
9,941.0	0.57	136.53	9,752.7	-597.7	-1,343.4	0.30	0.09	-37.16	24.9	68.6



Midland PVA

Company: EOG Resources - Midland
 Project: Lea County, NM (NAD 83 NME)
 Site: Durango 2 State
 Well: #705H
 Wellbore: OH
 Design: OH

Local Co-ordinate Reference: Well #705H
 TVD Reference: KB = 22' @ 3452.0usft
 MD Reference: KB = 22' @ 3452.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM 5000.14

Survey

MD (usft)	Inc (")	Asd (azimuth) (")	TVD (usft)	N/S (usft)	EW (usft)	DLog ("/100usft)	Build ("/100usft)	Turn ("/100usft)	High to Plan (usft)	Right to Plan (usft)
10,130.0	1.58	105.23	9,941.6	-599.1	-1,340.2	0.60	0.53	-16.56	-17.7	71.1
10,319.0	2.07	153.84	10,130.6	-602.8	-1,338.2	0.83	0.26	25.72	38.4	62.3
10,507.0	2.24	173.00	10,318.4	-609.5	-1,334.3	0.39	0.09	10.19	48.0	48.0
10,697.0	1.19	212.81	10,508.3	-614.9	-1,334.9	0.80	-0.55	20.95	62.7	8.5
10,886.0	1.05	283.74	10,697.3	-616.1	-1,337.6	0.69	-0.07	37.53	28.1	-54.7
11,075.0	1.10	269.08	10,886.3	-615.7	-1,341.1	0.15	0.03	-7.77	35.7	-46.7
11,264.0	1.93	283.04	11,075.2	-615.0	-1,346.0	0.48	0.44	7.40	18.4	-53.5
11,453.0	1.85	274.34	11,264.1	-614.1	-1,352.2	0.16	-0.04	-4.60	20.0	-50.6
11,642.0	3.12	282.91	11,452.9	-614.5	-1,360.3	0.72	0.67	-6.05	21.5	-46.2
11,842.0	4.00	270.38	11,652.6	-615.1	-1,372.7	0.50	0.44	3.73	3.0	-47.9
11,945.0	7.08	324.70	11,755.1	-609.9	-1,380.0	5.58	2.99	52.74	-45.5	-27.6
12,039.0	7.43	356.87	11,848.4	-599.1	-1,383.6	4.28	0.37	34.22	-64.2	4.2
12,133.0	6.95	3.72	11,941.7	-587.4	-1,383.6	1.04	-0.51	7.29	-75.0	12.6
12,228.0	11.74	357.22	12,035.4	-572.0	-1,383.7	5.16	5.04	-6.84	-89.4	3.4
12,322.0	23.47	1.44	12,124.8	-543.6	-1,383.7	12.54	12.48	4.49	-96.9	9.8
12,416.0	27.56	359.41	12,209.6	-503.1	-1,383.4	4.45	4.35	-2.16	-95.0	6.2
12,511.0	36.00	7.24	12,290.4	-453.3	-1,380.2	9.87	8.88	8.24	-78.3	10.2
12,606.0	46.55	4.25	12,361.7	-391.1	-1,374.1	11.30	11.11	-3.15	-58.5	-1.3
12,700.0	61.10	359.24	12,417.0	-315.5	-1,372.1	16.06	15.48	-5.33	-37.3	-6.2
12,795.0	77.63	0.12	12,450.4	-228.9	-1,372.5	17.42	17.40	0.93	-21.7	-8.0
12,851.0	81.67	359.24	12,460.4	-171.8	-1,372.8	7.38	7.21	-1.57	-13.3	-6.1
12,983.0	86.68	359.50	12,473.8	-40.5	-1,374.3	3.80	3.80	0.20	2.0	-5.3
13,077.0	87.12	359.77	12,478.9	53.3	-1,374.9	0.55	0.47	0.29	8.5	-5.3
13,171.0	87.91	0.21	12,483.0	147.2	-1,374.9	0.98	0.84	0.47	14.0	-5.8
13,266.0	88.75	0.29	12,485.8	242.2	-1,374.5	0.89	0.88	0.08	18.2	-6.8
13,360.0	91.87	0.91	12,485.3	336.2	-1,373.5	3.38	3.32	0.66	18.6	-8.3
13,455.0	91.91	1.61	12,482.1	431.1	-1,371.4	0.74	0.04	0.74	16.6	-11.0



Midland PVA

Company: EOG Resources - Midland
 Project: Lea County, NM (NAD 83 NME)
 Site: Durango 2 State
 Well: #705H
 Wellbore: OH
 Design: OH

Local Co-ordinate Reference: Well #705H
 TVD Reference: KB = 22' @ 3452.0usft
 MD Reference: KB = 22' @ 3452.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM 5000.14

Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	N/S (usft)	EW (usft)	DLeg (°/100usft)	Build (°/100usft)	Turn (°/100usft)	High to Plan (usft)	Right to Plan (usft)
13,549.0	88.97	1.79	12,481.4	525.1	-1,368.6	3.13	-3.13	0.19	16.8	-14.3
13,644.0	87.74	1.70	12,484.1	620.0	-1,365.7	1.30	-1.29	-0.09	20.4	-17.8
13,738.0	88.44	1.44	12,487.3	713.9	-1,363.1	0.79	0.74	-0.28	24.4	-20.9
13,833.0	89.01	0.29	12,489.4	808.8	-1,361.7	1.35	0.60	-1.21	27.4	-22.9
13,928.0	92.31	0.47	12,488.3	903.8	-1,361.1	3.48	3.47	0.19	27.2	-24.1
14,023.0	91.56	0.03	12,485.1	998.8	-1,360.7	0.92	-0.79	-0.46	24.9	-25.0
14,117.0	90.90	358.98	12,483.1	1,092.7	-1,361.5	1.32	-0.70	-1.12	23.7	-24.8
14,211.0	91.21	358.98	12,481.3	1,186.7	-1,363.2	0.33	0.33	0.00	22.9	-23.7
14,305.0	89.27	358.82	12,480.9	1,280.7	-1,365.1	2.10	-2.08	-0.38	23.4	-22.2
14,400.0	88.31	358.01	12,482.9	1,375.6	-1,367.9	1.20	-1.01	-0.84	26.4	-20.0
14,494.0	91.16	357.22	12,483.4	1,469.5	-1,371.8	3.15	3.03	-0.84	28.0	-16.6
14,589.0	91.87	357.31	12,480.9	1,564.4	-1,376.4	0.75	0.75	0.09	26.7	-12.7
14,683.0	92.53	357.57	12,477.3	1,658.2	-1,380.6	0.75	0.70	0.28	24.3	-9.0
14,778.0	93.54	358.80	12,472.2	1,753.0	-1,383.6	1.67	1.06	1.29	20.5	-6.6
14,872.0	93.14	358.89	12,466.7	1,846.9	-1,385.5	0.44	-0.43	0.10	16.2	-5.2
14,966.0	93.67	0.29	12,461.2	1,940.7	-1,386.1	1.59	0.56	1.49	11.9	-5.1
15,107.0	89.67	2.05	12,457.1	2,031.6	-1,383.2	3.10	-2.84	1.25	9.6	-8.8
15,249.0	88.44	1.00	12,459.4	2,223.5	-1,379.5	1.14	-0.87	-0.74	13.6	-13.4
15,343.0	89.89	1.17	12,460.8	2,317.5	-1,377.7	1.55	1.54	0.18	16.1	-15.8
15,437.0	88.13	0.91	12,462.4	2,411.4	-1,376.0	1.89	-1.87	-0.28	18.9	-18.0
15,532.0	88.48	0.56	12,465.2	2,506.4	-1,374.8	0.52	0.37	-0.37	22.8	-19.8
15,626.0	90.81	0.73	12,465.8	2,600.4	-1,373.7	2.49	2.48	0.18	24.5	-21.4
15,720.0	91.25	359.77	12,464.1	2,694.3	-1,373.3	1.12	0.47	-1.02	24.0	-22.4
15,814.0	69.10	359.68	12,463.8	2,788.3	-1,373.7	2.29	-2.28	-0.10	24.8	-22.5
15,908.0	87.52	359.50	12,466.6	2,882.3	-1,374.4	1.69	-1.68	-0.19	28.7	-22.4
16,003.0	88.66	0.12	12,469.7	2,977.2	-1,374.7	1.37	1.20	0.65	33.0	-22.6
16,097.0	90.02	1.00	12,470.8	3,071.2	-1,373.8	1.72	1.45	0.94	35.2	-24.1



Midland PVA

Company: EOG Resources - Midland
 Project: Lea County, NM (NAD 83 NME)
 Site: Durango 2 State
 Well: #705H
 Wellbore: OH
 Design: OH

Local Co-ordinate Reference: Well #705H
 TVD Reference: KB = 22' @ 3452.0usft
 MD Reference: KB = 22' @ 3452.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM 5000.14

Survey

MD (usft)	Inc (")	Asl (azimuth) (")	TVD (usft)	N/S (usft)	E/W (usft)	DLeg (°/100usft)	Build (°/100usft)	Turn (°/100usft)	High to Plan (usft)	Right to Plan (usft)
16,191.0	93.36	1.79	12,468.1	3,165.1	-1,371.5	3.65	3.55	0.84	33.6	-26.9
16,285.0	92.66	0.56	12,463.1	3,259.0	-1,369.6	1.50	-0.74	-1.31	29.8	-29.4
16,380.0	86.15	358.80	12,464.1	3,353.9	-1,370.1	7.10	-6.85	-1.85	31.9	-29.4
16,474.0	89.36	359.71	12,467.8	3,447.8	-1,372.2	3.42	3.41	-0.10	36.7	-27.9
16,568.0	88.66	359.24	12,469.4	3,541.8	-1,373.9	0.93	-0.74	0.56	39.5	-26.8
16,662.0	89.32	358.62	12,471.1	3,635.8	-1,375.6	0.98	0.70	-0.66	42.2	-25.6
16,756.0	89.27	359.08	12,472.2	3,729.7	-1,377.5	0.47	-0.05	0.47	44.5	-24.2
16,850.0	91.78	358.80	12,471.4	3,823.7	-1,379.3	2.68	2.67	-0.28	44.8	-23.0
16,945.0	93.67	358.71	12,468.8	3,918.6	-1,381.3	1.99	1.99	-0.09	41.4	-21.6
17,039.0	94.24	359.15	12,460.4	4,012.3	-1,383.1	0.77	0.61	0.47	36.0	-20.4
17,133.0	89.71	358.98	12,457.1	4,106.2	-1,384.6	4.82	-4.82	-0.18	34.0	-19.4
17,228.0	89.23	359.94	12,458.0	4,201.2	-1,385.5	1.13	-0.51	1.01	36.0	-19.0
17,322.0	90.24	0.47	12,458.4	4,295.2	-1,385.2	1.21	1.07	0.56	37.5	-19.9
17,460.0	90.24	0.47	12,457.9	4,433.2	-1,384.0	0.00	0.00	0.00	38.6	-21.8

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates +N-S (usft)	+E-W (usft)	Comment
11,906.3	11,716.6	-613.1	-1,377.2	FTP Crossing, MD:11906.3', TVD:11716.6', N/S:-613.0', E/W:-1377.2', INC:5.44
12,185.0	11,993.1	-579.9	-1,383.5	KOP, MD:12185.0', TVD:11993.1', N/S:-579.8', E/W:-1383.4', INC:9.56
17,322.0	12,458.4	4,295.2	-1,385.2	Last MWD Survey (MD=17322.0')
17,460.0	12,457.9	4,433.2	-1,384.0	Projection to Bit (MD=17460.0')

Checked By: _____ Approved By: _____ Date: _____

I certify this survey to be true and correct to the best of my belief and knowledge.

Kay Maddox 1/20/2020
 Signed Date



Lea County, NM (NAD 83 NME)

Durango 2 State #705H

Plan #1

PROJECT DETAILS: Lea County, NM (NAD 83 NME)

Geodetic System: US State Plane 1983
Datum: North American Datum 1983
Ellipsoid: GRS 1980
Zone: New Mexico Eastern Zone
System Datum: Mean Sea Level

WELL DETAILS: #705H

KB = 22' @ 3452.0usf 3430.0
Northing 420764.00 Easting 787593.50 Latitude 32° 9' 15.324 N Longitude 103° 32' 15.382 W

To convert a Magnetic Direction to a Grid Direction, Add 0.25°
To convert a Magnetic Direction to a True Direction, Add 0.71° East
To convert a True Direction to a Grid Direction, Subtract 0.42°

SECTION DETAILS

Sec	MD	Inc	Asl	TVD	+N-S	+E-W	Dleg	TFace	VSecl	Target	Annotation
1	0.0	0.00	0.00	0.0	0.0	0.0	0.00	0.00	0.0		
2	1300.0	0.00	0.00	1300.0	0.0	0.0	0.00	0.00	0.0		
3	2056.1	15.12	244.27	2047.3	-43.1	-49.4	2.00	344.27	-14.2		
4	7150.9	15.12	244.27	6965.7	-419.9	-428.6	0.00	0.00	-203.8		
5	7806.9	0.00	0.00	7713.0	-493.0	-1978.0	2.00	180.00	-217.9		Brushy Top (Durango 2 State #705H)
6	12180.4	0.00	0.00	11996.8	-683.0	-1978.0	0.00	0.00	-217.9		
7	12947.6	80.87	359.87	12478.9	-178.3	-1978.9	12.00	359.87	245.1		TGT#1 (Durango 2 State #705H)
8	13405.0	80.87	359.87	12467.0	279.0	-1981.5	0.00	0.00	685.0		
9	13421.8	80.84	359.88	12468.2	285.3	-1381.6	2.00	-178.37	637.6		TGT#2 (Durango 2 State #705H)
10	14482.3	80.84	359.88	12467.0	1837.2	-1387.7	0.00	0.00	1689.0		
11	14472.0	80.73	359.88	12458.9	1346.9	-1387.8	2.00	0.01	1702.9		TGT#3 (Durango 2 State #705H)
12	16348.3	80.73	359.88	12447.0	2120.2	-1392.3	0.00	0.00	2441.0		
13	16348.8	80.89	359.89	12447.0	2122.6	-1392.3	2.00	-180.00	2443.2		
14	17578.3	80.89	359.89	12415.0	4453.0	-1406.0	0.00	0.00	4983.7		PE#4 (Durango 2 State #705H)

WELLSBOTS TARGET DETAILS (MAP COORDINATES)

Name	TVD	+N-S	+E-W	Northing	Easting
Brushy Top (Durango 2 State #705H)	7713.0	-493.0	-1374.0	420101.00	788217.00
TGT#1 (Durango 2 State #705H)	12467.0	279.0	-1381.5	421043.00	788211.52
TGT#2 (Durango 2 State #705H)	12467.0	1837.2	-1387.7	422101.00	788205.31
TGT#3 (Durango 2 State #705H)	12447.0	2120.2	-1392.3	422984.00	788200.71
PE#4 (Durango 2 State #705H)	12415.0	4453.0	-1406.0	425217.00	788187.00
PTP (Durango 2 State #705H)	12467.0	-613.0	-1974.0	420101.00	788217.00

