

Submit 1 Copy To Appropriate District Office
 District I - (575) 393-6161
 1625 N. French Dr., Hobbs, NM 88240
 District II - (575) 748-1283
 811 S. First St., Artesia, NM 88210
 District III - (505) 334-6178
 1000 Rio Brazos Rd., Aztec, NM 87410
 District IV - (505) 476-3460
 1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
 Energy, Minerals and Natural Resources

Form C-103
 Revised August 1, 2011

OIL CONSERVATION DIVISION
 1220 South St. Francis Dr.
 Santa Fe, NM

WELL API NO. 30-025-44720
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name North Hobbs (G/SA) Unit Section 33
8. Well Number: 697
9. OGRID Number: 157984
10. Pool name or Wildcat Hobbs (G/SA)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3633' (GL)

JAN 10 2020

RECEIVED

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well Gas Well Other: -----

2. Name of Operator
Occidental Permian Ltd.

3. Address of Operator
P.O. Box 4294, Houston, 77210-4294

4. Well Location
Unit Letter N : 1248 feet from the S line and 1702 feet from the W Line
Section 33 Township 18-S Range 38-E NMPM Lea County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK PLUG AND ABANDON
- TEMPORARILY ABANDON CHANGE PLANS
- PULL OR ALTER CASING MULTIPLE COMPL
- DOWNHOLE COMMINGLE

OTHER:

SUBSEQUENT REPORT OF:

- REMEDIAL WORK ALTERING CASING
- COMMENCE DRILLING OPNS. P AND A
- CASING/CEMENT JOB

OTHER:

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

1. MIRU PU, NDWH - NUBOP
2. POOH w. ESP equipment
3. RU WL RIH w/ CIBP and set @ +/- 4570', dump bail pea gravel to 4544' and cap it with 3' of cmt. RD WL
4. RIH with CICR and set @ 4450'
5. RU Cementing co and cement sqz top 2 clusters (4519-4527 and 4534-4538), RD cementing co.
6. RIH with 6-1/4" bit, DO CICR, cement, pea gravel and CIBP. Continue CO to PBTB (4975') POOH with bit
7. RIH with ESP production equipment,
8. NDBOP - NUWH
9. Place well in service

During this procedure we plan to use the closed-loop system with a steel tank and haul contents to the required disposal per ODC Rule 19.15.17

Spud Date:

Rig Release Date:

Condition of Approval: notify
 OCD Hobbs office 24 hours
 prior of running MIT Test & Chart

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE  TITLE Production Engineer DATE 1/8/2020

Type or print name Carlos Restrepo E-mail address carlos_restrepo@oxy.com PHONE: 713-366-5147

For State Use Only

APPROVED BY:  TITLE CO A DATE 2-14-20

Conditions of Approval (if any):

Additional Data that would not fit on the form.