

Plugging Report
Cato San Andres Unit #199
API 30-005-20597

5/8/2020 Cleared location and moved in equipment. Rigged up and moved in work string. Repaired 5 ½" casing. Installed 5 ½" X 8 5/8" Larkin wellhead and the BOP. Picked up casing scraper and workstring. RIH to 3172' with minimal trouble. POOH and SION.

5/11/2020 Set 5 ½" CIBP at 3172'. Circulated MLF and tested casing. Casing good. Spot 25 sx Class C cement on top of CIBP. POOH to 1459' and shut down. Had problem with cement pump.

5/12/2020 Spot 55 sx cement at 1459' with CaCl. WOC and tagged at 926'. POOH to 317' and circulated cement to surface with 35 sx. Rigged down, dug out cellar and cut off wellhead. Filled up 5 ½" casing with 5 sx cement and the 5 ½" X 8 5/8" annulus with 20 sx cement. Installed marker, removed the anchors and cleaned the pit.