

Submit 1 Copy To Appropriate District Office
 District I - (575) 393-6161
 1625 N. French Dr., Hobbs, NM 88240
 District II - (575) 748-1283
 811 S. First St., Artesia, NM 88210
 District III - (505) 334-6178
 1000 Rio Brazos Rd., Aztec, NM 87410
 District IV - (505) 476-3460
 1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
 Energy, Minerals and Natural Resources

Form C-103
 Revised August 1, 2011

OIL CONSERVATION DIVISION
 1220 South St. Francis Dr.
 Santa Fe, NM 87505

WELL API NO. 30-005-20544
5. Indicate Type of Lease STATE FEE X
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Cato San Andres Unit
8. Well Number 190
9. OGRID Number 248802
10. Pool name or Wildcat Cato; San Andres
11. Elevation (Show whether DR, RKB, RT, GR, etc.)

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well Gas Well Other

2. Name of Operator
 State of New Mexico for Cano Petro of NM, Inc. **HOBBS OCD**

3. Address of Operator
 811 S. First Street Artesia, NM 88210 **JUN 18 2020**

4. Well Location
 Unit Letter E : 1930 feet from the North line and 710 feet from the West line
 Section 5 Township 9S Range 30E NMPM County Chaves

RECEIVED

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	P AND A XX
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPL <input type="checkbox"/>	CASING/CEMENT JOB <input type="checkbox"/>	PNR
DOWNHOLE COMMINGLE <input type="checkbox"/>			
OTHER: <input type="checkbox"/>		OTHER: <input type="checkbox"/>	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

SEE ATTACHED

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE _____ TITLE _____ DATE _____

Type or print name _____ E-mail address: _____ PHONE: _____

For State Use Only

APPROVED BY: Kerry Fink TITLE COA DATE 6-18-20
 Conditions of Approval (if any):

Plugging Report
Cato San Andres Unit #190
API 30-005-20544

6/1/2020 Cleaned location and dug out cellar. Move in rig up and move in remaining equipment. Pumped 10 bbls fresh down the casing and the 5 ½" casing loaded. Repaired 5 ½" casing due to bad collar on the top. Installed 5 ½" X 8 5/8" wellhead and the BOP. Made gauge ring run and sat down at 29'. Picked up bit sub with 4 ¾" bit and tagged up at 29'. Rotated down with tongs to 32' and stopped making hole. Installed stripper head and washed and rotated down to 136' and stopped making hole. Believe there is collapsed or parted casing at 35' to 40'. Were able to work through but have to rotate through every time. Called OCD and shut down.

6/2/2020 Moved in reverse unit. Tagged up at 136'. Worked through bad casing until 348' and fell free. Tagged up again at 437'. Drilled down easily to 603' and fell free again (assume scale). RIH to 3205' without further issue. Rigged down reverse unit. Circulated MLF and spot 25 sx cement at 3205'. SION

6/3/2020 Tagged cement at 3040'. POOH to 1427' and spot 55 sx cement. POOH and SION.

6/4/2020 Tagged cement at 934'. POOH and spot cement across bad casing from 349' to surface. Took 90 sx to get good cement from the 5 ½" and 8 5/8" casing heads. Rigged down. Dug out and cut off wellhead. Filled both strings with 25 sx cement. Installed marker, removed the anchors, and cleaned the pit.