

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
May 27, 2004

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.	30-025-37847
5. Indicate Type of Lease	STATE ☒ FEE ☐
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name	Vacuum Glorieta East Unit
8. Well Number	017
9. OGRID Number	217817
10. Pool name or Wildcat	Vacuum; Glorieta

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐	
2. Name of Operator ConocoPhillips Company (#217817)	
3. Address of Operator 4001 Penbrook Street Odessa, TX 79762	
4. Well Location Unit Letter <u>M</u> : <u>1202</u> feet from the <u>South</u> line and <u>466</u> feet from the <u>West</u> line Section <u>28</u> Township <u>17-S</u> Range <u>35-E</u> NMPM County	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3963' GR	
Pit or Below-grade Tank Application ☐ or Closure ☐	
Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____	
Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

OTHER: ☐

SUBSEQUENT REPORT OF:


REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

08/19/06 - 09/05/06

Well drilled, casing set, per attached Daily Operations Summary Report.



I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐, a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE Celeste G. Dale TITLE Regulatory Specialist DATE 10/10/06

Type or print name Celeste G. Dale
For State Use Only

E-mail address: celeste.g.dale@conocophillips.com Telephone No. (432)368-1667

APPROVED BY: Chris Williams TITLE OCD DISTRICT SUPERVISOR/GENERAL MANAGER DATE OCT 17 2006

Conditions of Approval (if any):

Daily Summary

API / UWI 300253784700	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 28, T17S, R35-E	N/S Dist (ft) 1,202.00	N/S Ref S	E/W Dist (ft) 466.00	E/W Ref W
Ground Elevation (ft) 3,950.00	Spud Date 8/20/2006 7:00:00 AM	Rig Release Date 9/4/2006	Latitude (DMS) 32° 48' 6" N	Longitude (DMS) 103° 28' 9" W			

Report Start Date 8/19/2006	Last 24hr Summary No Incidents/Accidents. MIRU
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
0.00	MIRU SLEDGE RIG 10 ON VGEU 01-17 SEC 28-T17S-R35E LEA COUNTY. 1202' FSL & 466' FWL NOTIFIED NMOCD PRIOR TO SPUD. 13.375" CONDUCTOR SET @ 40'
1.00	PJSM/SPUD INSPECTION
2.00	MIX SPUD MUD.

Report Start Date 8/20/2006	Last 24hr Summary No Incidents/Accidents. MIX SPUD MUD. DRL 12.25" HOLE TO 800'.
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
7.00	MIX SPUD MUD.
3.00	DRL 12.25" HOLE F/40'-223'
0.25	WLS 181' @ 0.5 DEG.
4.00	DRL F/223'-437'
0.25	WLS 395' @ 0.5 DEG.
8.00	DRL F/437'-731'
0.50	WLS 689' @ 0.5 DEG.
1.00	DRL F/731'-800'
	NOTE: DRLG W/MUD OVER SHAKER AND DE-SILTER THRU STEEL PITS. MUD 33-36 FV. 1 SOAP STICK EACH CONNECTION. REAM EACH CONNECTION 4 TIMES. PUMP HIGH VIS SWEEPS EVERY 3 CONNECTIONS.

Report Start Date 8/21/2006	Last 24hr Summary No Incidents/Accidents. DRL 12.25" HOLE TO F/800'-1605'. CIRC & COND. WIPER TRIP.
--------------------------------	--

Time Log

Dur (hrs)	Comm/Operation
3.25	DRL 12.25" HOLE F/800'-977'.
0.50	WLS 977' @ 0.5 DEG.
3.75	DRL F/977'-1193'.
0.50	WLS 1151' @ 0.5 DEG.
8.75	DRL F/1193'-1480'.
0.50	WLS 1438' @ 0 DEG.
5.50	DRL F/1480'-1605' [SURFACE TD].
	NOTE: DRLG W/MUD OVER SHAKER AND DE-SILTER THRU STEEL PITS. MUD 33-36 FV. 1 SOAP STICK EACH CONNECTION. REAM EACH CONNECTION 4 TIMES. PUMP HIGH VIS SWEEPS EVERY 3 CONNECTIONS.
1.25	PUMP HIGH VIS SWEEP.

Report Start Date 8/22/2006	Last 24hr Summary No Incidents/Accidents. CIRC & COND. TOH. RUN-CMT SURF CSG. WOC.
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
4.50	ADD STARCH TO MUD SYSTEM. CIRC & COND F/CSG.
3.00	WIPER TRIP.
1.00	WASH 80' TO BTM. CIRC.
4.00	TOH W/BIT. LD STABILIZERS, REAMER & 8" DC'S.
3.00	WO CSG CREW.
0.25	PJSM.
3.00	RU CSG EQUIP. CSG DETAIL TOP TO BTM 36 CSG JTS INSERT FLOAT [1555'] SHOE JT BULLNOSE GUIDE SHOE 9 CENTRALIZERS WASH 20' TO BTM. RD CSG EQUIP.

Daily Summary

API / UWI 300253784700	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 28, T17S, R35-E	N/S Dist (ft) 1,202.00	N/S Ref S	E/W Dist (ft) 466.00	E/W Ref W
Ground Elevation (ft) 3,950.00	Spud Date 8/20/2006 7:00:00 AM	Rig Release Date 9/4/2006	Latitude (DMS) 32° 48' 6" N	Longitude (DMS) 103° 28' 9" W			

Time Log

Dur (hrs)	Comm/Operation
0.75	PJSM F/CMTG OPS. CIRC.
2.50	TEST LINES TO 2,000 PSI, PUMP 20 BBL FRSH WTR SPACER FOLLOWED W/525 SX CL C MIXED @ 12.8 PPG, 1.97 FT3/SX YIELD W/5% D44, 6% D20, 2% S1, 0.25 PPS D29 [CEMNET IN FIRST 100 BBLs LEAD SLURRY] FOLLOWED W/375 SX CL C MIXED @ 13.5 PPG, 1.66 FT3/SX YIELD W/5% D44, 3% D20, 2% S1, 0.25 PPS D29. DISP FRSH WTR. CIRC. 79 BBLs [225 SX] CMT TO SURF. BUMP PLUG TO 1,000 PSI. REL PRESS. FLOAT HELD. RD SCHLUMBERGER.
2.00	WOC.
Report Start Date 8/23/2006	Last 24hr Summary No Incidents/Accidents. WOC. NU-TEST BOPE. TIH. CSG & FIT TEST. DRL F/1605'-1757'.

Time Log

Dur (hrs)	Comm/Operation
2.00	WOC.
6.50	CUT CSG. WELD ON CSGHEAD & NU BOPE.
0.50	PJSM F/BOP TESTING.
4.00	TEST BOPE. OK.
2.00	TIH W/7.875" BIT.
1.00	DRL 20' CMT IN SHOE.
0.75	TEST SURF CSG TO 1190 PSI F/30 MINS. OK.
1.00	FINISH DRLG SHOE.
0.50	DRL 7 7/8" HOLE F/1605'-1620'.
0.50	FIT TEST 90 PSI. OK.
5.25	DRL F/1620'-1757'.
Report Start Date 8/24/2006	Last 24hr Summary No Incidents/Accidents. DRL F/1757'-2835' SURVEY OUT TO 3.5 DEG. DRLG LOW WT/RPM TO BRING BACK DOWN..

Time Log

Dur (hrs)	Comm/Operation
1.00	DRL 7.875" HOLE F/1757'-1865'.
0.50	WLS 1823' @ 0.5 DEG.
3.50	DRL F/1865'-2117'.
0.50	WLS 2075' @ 1.5 DEG.
2.25	DRL F/2117'-2307'.
0.50	WLS 2264' @ 2 DEG.
1.75	DRL F/2307'-2433'.
	NOTE: DRG W/35K WOB & 70 PRM PRIOR TO SURVEY @ 2264'. CHANGE TO 20K WOB & 80 RPM.
0.50	WLS 2389' @ 2 DEG.
2.00	DRL F/2433'-2560'.
1.50	WLS 2517' @ 2 DEG.
2.25	DRL F/2560'-2684'.
	NOTE: DROP TO 20 WOB & 85 RPM.
0.75	WLS 2638' @ 2 DEG.
4.25	DRL F/2684'-2811'.
	NOTE 20K WOB & 80-85 PRM
0.50	WLS 2768' @ 3.5 DEG.
2.25	DRL F/2811'-2835'.
	NOTE: 5K WOB & 70 RPM.
Report Start Date 8/25/2006	Last 24hr Summary No Incidents/Accidents. DRL F/2835'-3080'. SURVEY DOWN TO 2.25 DEG. DRLG LOW WT/RPM TO BRING BACK DOWN..

Time Log

Dur (hrs)	Comm/Operation
4.50	DRL 7.875" HOLE F/2835'-2906'. [5K WOB / 60 RPM]
0.75	WLS 2864' @ 2.75 DEG.
8.00	DRL F/2906'-3000'. [5K WOB / 60 RPM]
0.50	WLS 2958' @ 2.25 DEG.
7.50	DRL F/3000'-3060'. [5K WOB / 60 RPM]
1.00	1ST WLS - MIRUN.
	2ND WLS 3040' @ 2.25 DEG.
1.75	DRL F/3060'-3080'. [10K WOB / 75 RPM]

Daily Summary

API / UWI 300253784700	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 28, T17S, R35-E	N/S Dist (ft) 1,202.00	N/S Ref S	E/W Dist (ft) 466.00	E/W Ref W
Ground Elevation (ft) 3,950.00	Spud Date 8/20/2006 7:00:00 AM	Rig Release Date 9/4/2006	Latitude (DMS) 32° 48' 6" N	Longitude (DMS) 103° 28' 9" W			

Report Start Date 8/26/2006	Last 24hr Summary No Incidents/Accidents. DRL F/3080'-3425'. LAST SURVEY @ 1 DEG. RUNNING 30K WOB & 75 RPM.
--------------------------------	--

Time Log

Dur (hrs)	Comm/Operation
5.75	DRL F/3080'-3157'. 15K WOB & 75 RPM.
1.25	2 MISRUNS ON WLS.
2.50	DRL F/3157'-3185'. 15K WOB & 75 RPM.DRL
0.50	WLS 3143' @ 2 DEG.
5.00	DRL F/3185'-3285'. 20K WOB & 75 PRM.
0.50	WLS 3243' @ 1.75 DEG.
4.25	DRL F/3285'-3243'. WOB 25K & 75 RPM.
0.50	WLS 3338' @ 1 DEG.
3.75	DRL F/3380'-3425'. 30K WOB & 75 RPM.

Report Start Date 8/27/2006	Last 24hr Summary No Incidents/Accidents. DRL F/3425'-4077'. RUNNING 30K WOB & 75 RPM.
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
4.00	DRL 7.875" HOLE F/3425'-3568'. [30K WOB & 75 RPM]
0.50	WLS 3526' @ 1.75 DEG.
5.00	DRL F/3568'-3693'. [25K WOB & 75 RPM]
0.50	WLS 3651' @ 0.75 DEG.
10.00	DRL F/3693'-3978'. [30K WOB & 75 RPM]
0.50	WLS 3936' @ 1.25 DEG.
3.50	DRL F/3978'-4077'. [30K WOB & 75 RPM]

Report Start Date 8/28/2006	Last 24hr Summary No Incidents/Accidents. DRL F/4077'-4665'. RUNNING 30K WOB & 75 RPM.
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
6.25	DRL 7.875" HOLE F/4077'-4232'. [30K WOB & 75 RPM]
0.50	WLS 4190' @ 1.5 DEG.
10.50	DRL F/4232'-4485'.
0.50	WLS 4443' @ 1.5 DEG.
6.25	DRL F/4485'-4665'.

Report Start Date 8/29/2006	Last 24hr Summary No Incidents/Accidents. DRL F/4665'-5482'. RUNNING 30K WOB & 75 RPM.
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
2.00	DRL 7.875" HOLE F/4665'-4707' [30K WOB & 75 RPM]
0.50	WLS 4665' @ 1.5 DEG.
7.75	DRL F/4707'-4957'.
0.50	WLS 4915' @ 1.5 DEG.
5.25	DRL F/4957'-5173'.
0.50	WLS 5131' @ 1 DEG.
6.50	DRL F/5173'-5463'.
0.50	WLS 5421' @ 2 DEG.
1.50	DRL F/5463'-5482'.

Report Start Date 8/30/2006	Last 24hr Summary NO SAFETY INCIDENTS- TRIP FOR BIT- WORK STUCK PIPE- FREEPOINT & BACKOFF @ 5219'- TOH TO PICK UP FISHING TOOLS
--------------------------------	--

Time Log

Dur (hrs)	Comm/Operation
0.50	CIRC FOR BIT TRIP
9.00	BIT TRIP.
0.50	PICK UP KELLY TO REAM 2 JTS DP DOWN
5.00	WORK STUCK PIPE- UNABLE TO CIRC OR ROTATE- MAX PULL 80K OVER STRING WEIGHT
1.00	PJSM- RU FREEPOINT & BACKOFF TRUCK
2.00	TIH W/ FREEPOINT TOOL- DETERMINE 5219' AS FREEPOINT
2.00	TRIP TO SET UP SHOT TO BLOW FLOAT TO TRY TO ESTABLISH CIRC- UNABLE TO ACHIEVE CIRC AFTER BLOWING FLOAT
2.00	TRIP TO SET UP SHOT TO BACKOFF @ 5219'- SUCCESSFUL BACK OFF

Daily Summary

API / UWI 300253784700	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 28, T17S, R35-E	N/S Dist (ft) 1,202.00	N/S Ref S	E/W Dist (ft) 466.00	E/W Ref W
Ground Elevation (ft) 3,950.00	Spud Date 8/20/2006 7:00:00 AM	Rig Release Date 9/4/2006	Latitude (DMS) 32° 48' 6" N	Longitude (DMS) 103° 28' 9" W			

Time Log

Dur (hrs)	Comm/Operation
1.00	PULL E-LINE TO TRIP OUT OF HOLE TO PICK UP FISHING TOOLS
0.50	PJSM- RU TO TRIP 75 STDS DP & 9 STDS OF DC + 1 SINGLE DC
0.50	TOOH TO PICK UP FISHING TOOLS
Report Start Date 8/31/2006	Last 24hr Summary 1- NEAR MISS DURING FISHING OPERATIONS- TIH W/ FT- TOOH W/ FISH- TIH W/ BHA#3 & BIT #4

Time Log

Dur (hrs)	Comm/Operation
0.50	PJSM- RU TOOLS TO TOOH TO PICK UP FISHING TOOLS
5.50	TOOH
5.00	TIH W/ FISHING TOOLS
0.50	WASH TOOL JOINT OUT ON FISH- SCREW IN TO FISH
5.50	TOOH W/ FISH & LD 1 DC & FISH TOOLS
1.50	PJSM- CLEAR FISHING TOOLS FROM RIG FLOOR- PREP TO TIH W/ BHA#3 & BIT #4
4.50	TIH W/ BHA #3 & BIT#4
1.00	WASH & REAM F/ 5283' TO 5482'
Report Start Date 9/1/2006	Last 24hr Summary NO INCIDENTS- DRILL F/ 5484' TO 6093'

Time Log

Dur (hrs)	Comm/Operation
12.00	DRILL F/ 5482' TO 5844'
0.25	SERVICE RIG
1.25	DRILL F/ 5844' TO 5875'
0.25	BOP DRILL
7.00	DRILL F/ 5875' TO 6033'
0.75	WLS@ 5992'- 1.25"
2.75	DRILL F/ 6033' TO 6093'
Report Start Date 9/2/2006	Last 24hr Summary NO INCIDENTS- DRILL F/ 6093' TO 6410'- MUDUP FOR LOGS- TOOH- RU LOGGING CREW

Time Log

Dur (hrs)	Comm/Operation
9.75	DRILL F/ 6093' TO 6410'
8.00	CIRC & MUD UP TO RUN ELOGS
4.75	TOOH TO RUN ELOGS
0.50	PJSM- RU LOGGING CREW
1.00	RU TO LOG WELL
Report Start Date 9/3/2006	Last 24hr Summary NO INCIDENTS- ELOG WELL- TIH- CIRC- TOOH LD DP & DC'S- RUN 5.500" CASING

Time Log

Dur (hrs)	Comm/Operation
5.00	LOG WELL W/ PLATFORM EXPRESS- LOG F/ 200' TO 6418'
1.00	PJSM- RD LOGGING CREW
1.00	PJSM- RU TO TIH
5.00	TIH TO CIRC
2.00	CIRC- PJSM- RU LD MACHINE
5.00	LD DP & DC'S
0.50	PJSM- RU CSG CREW

Daily Summary

API / UWI 300253784700	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 28, T17S, R35-E	N/S Dist (ft) 1,202.00	N/S Ref S	E/W Dist (ft) 466.00	E/W Ref W
Ground Elevation (ft) 3,950.00	Spud Date 8/20/2006 7:00:00 AM	Rig Release Date 9/4/2006	Latitude (DMS) 32° 48' 6" N	Longitude (DMS) 103° 28' 9" W			

Time Log

Dur (hrs)	Comm/Operation
4.50	RUN 5.500" 15.5# J-55 LT&C PRODUCTION CASING ***TOP TO BOTTOM SUMMARY*** 92- JTS 5.500" CASING 1- DOUBLE MARKER JOINT 4133' TO 4180' 38- JTS 5.500" CASING 1- DOUBLE MARKER JOINT 5806' TO 5853' 11- JTS 5.500" CASING 1- FLOAT COLLAR@ 6350' 1- JT 5.500" CASING (SHOE JOINT) 1- FLOAT SHOE CASING SET @ 6398'
Report Start Date 9/4/2006	Last 24hr Summary NO INCIDENTS- FINISH RUNNING PROD CSG- CMT PROD CSG- ND BOP- NU TBG HEAD- RELEASE RIG@ 1700 CST 9/4/06

Time Log

Dur (hrs)	Comm/Operation
2.50	FINISH RUNNING PROD CASING
0.75	PJSM- RD CASING CREW & LD MACHINE
0.75	PJSM- RU CMT CREW
2.25	CEMENT 5.500" PRODUCTION CASING AS FOLLOWS: 20 BBLS FRESH WATER AHEAD 24 BBLS ZONELOCK 20 BBLS FRESH WATER SPACER 1050 SKS 50/50 POZ "C" 11.8 PPG- 2.54 YIELD- 14.7 GPS 700 SKS 50/50 POZ "H" 14.2 PPG- 1.36 YIELD- 7.2 GPS 151 BBLS 2% KCl WATER DISPLACEMENT BUMP PLUG W/ 2400 PSI FLOATS HELD CIRC 145 SKS CMT TO SURFACE
0.75	PJSM- RD CEMENT CREW
0.50	PJSM- ND BOP- CUT CASING- SET SLIPS- NU TBG HEAD
2.50	ND BOP- PICK UP BOP & SET SLIPS- CUT OFF CSG- LD BOP
0.75	PJSM- RD LIFT WINCHES- NU TBG HEAD
1.25	NU TBG HEAD & TEST TBG HEAD- OK
1.00	PJSM- RD LIFT LINES
4.00	JET & CLEAN PITS- MAKE RIG READY TO MOVE TO NEW LOCATION- RELEASE RIG@ 1700 CST 9/04/06
Report Start Date 9/5/2006	Last 24hr Summary NO INCIDENTS- PREP RIG TO MOVE TO MCA #393

Time Log

Dur (hrs)	Comm/Operation
24.00	PREP RIG TO MOVE TO MCA #393