

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
May 27, 2004

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.	30-025-37849
5. Indicate Type of Lease STATE ☒ FEE ☐	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name Vacuum Glorieta East Unit	
8. Well Number	019
9. OGRID Number	217817
10. Pool name or Wildcat Vacuum; Glorieta	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐	
2. Name of Operator ConocoPhillips Company	
3. Address of Operator 4001 Penbrook Street Odessa, TX 79762	
4. Well Location Unit Letter <u>B</u> : <u>685</u> feet from the <u>North</u> line and <u>1550</u> feet from the <u>East</u> line Section <u>32</u> Township <u>17-S</u> Range <u>35-E</u> NMPM County <u>Lea</u>	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3963' GR	
Pit or Below-grade Tank Application ☐ or Closure ☐	
Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____	
Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

OTHER: ☐

SUBSEQUENT REPORT OF:


REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

07/05/06 - 07/25/06

Well drilled, casing set, per attached Daily Operations Summary Report.



I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐, a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE Celeste G. Dale TITLE Regulatory Specialist DATE 10/11/06

Type or print name Celeste G. Dale

E-mail address: celeste.g.dale@conocophillips.com Telephone No. (432)368-1667

For State Use Only

APPROVED BY: Chris Williams TITLE DISTRICT SUPERVISOR/GENERAL MANAGER DATE OCT 17 2006
Conditions of Approval (if any):

Daily Summary

API / UWI 300253784900	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 32, TWP 17S, R35E	N/S Dist (ft) 630.00	N/S Ref N	E/W Dist (ft) 1,448.00	E/W Ref E
Ground Elevation (ft) 3,963.00	Spud Date 7/7/2006 12:00:00 PM	Rig Release Date 7/25/2006 9:30:00 AM	Latitude (DMS) 32° 47' 48.02" N	Longitude (DMS) 103° 28' 32.91" W			

Report Start Date
7/5/2006

Last 24hr Summary
MIRU SLEDGE RIG 10

Time Log

Dur (hrs)	Comm/Operation
12.00	MIRU/ SLEDGE 10 STAND DOWN.

Report Start Date
7/6/2006

Last 24hr Summary
SAFETY STAND DOWN.

Time Log

Dur (hrs)	Comm/Operation
24.00	SAFETY STAND DOWN.

Report Start Date
7/7/2006

Last 24hr Summary
NO INCIDENTS OR ACCIDENTS.FINISH R/U. SPUD 12.25"
HOLE ON 07-07-2006 @ 16:00 HRS.

Time Log

Dur (hrs)	Comm/Operation
-----------	----------------

9.00 FINISH R/U ON SLEDGE RIG 10 ON VGEU PH4
02-19 SECTION 32, T17S-R35 E, 685' FNL & 1550' FEL

OBJECTIVE: DRILL AND COMPLETE
GLORIETA @ 6380'
NOTIFIED NMOCD(SYLVIA) OF INTENT TO SPUD
ON 07-07-2006 @ 16:00 HRS.

SPUD 12.25" HOLE ON 07-07-2006 @ 16:00
HRS.

13.375" CONDUCTOR SET @ 40'

1.00 PJSM/SPUD INSPECTION.

6.00 DRL F/40'-674

0.50 WLS @ 634'.5 DEG

1.50 DRL F/674'-695'

Report Start Date
7/8/2006

Last 24hr Summary
NO INCIDENTS OR ACCIDENTS.DRL TO 1,562'.

Time Log

Dur (hrs)	Comm/Operation
-----------	----------------

7.50 DRL F/695'-1,132'

0.25 WLS @ 1,092'.5 DEG

15.50 DRL F/ 1,132'-1,573'

0.25 WLS @ 1,565'.25 DEG.

0.50 PJSM/RU FLOOR

Report Start Date
7/9/2006

Last 24hr Summary
NO INCIDENTS OR ACCIDENTS.RUN CSG/LD CSG.REAM/CIRC & COND O.H.

Time Log

Dur (hrs)	Comm/Operation
-----------	----------------

0.50 CIRC & COND.HOLE

4.00 TOOH LD8" COLLARS

0.25 PJSM-CSG CREW

0.50 RIG UP CSG CREW

5.00 RUN 8.625" 24# J-55 ST&C CSG.

DETAILS:
TX PATTERN GUIDE SHOE[0.70']
1 SHOE JT [40.84]
INSERT FLOAT[0.20]
35 CSG JTS[1,521.0]
CSG SET @ 1,100.0

2.00 WASH DOWN CSG.

0.50 PJSM/RU LD MACHINE.

2.25 LD CSG F/1,143'

9.00 REAMING O.H.

Daily Summary

API / UWI 300253784900	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 32, TWP 17S, R35E	N/S Dist (ft) 630.00	N/S Ref N	E/W Dist (ft) 1,448.00	E/W Ref E
Ground Elevation (ft) 3,963.00	Spud Date 7/7/2006 12:00:00 PM	Rig Release Date 7/25/2006 9:30:00 AM	Latitude (DMS) 32° 47' 48.02" N	Longitude (DMS) 103° 28' 32.91" W			

Report Start Date 7/10/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS. REAM O.H. CIRC & COND MUD TOO H. RUN CSG.
--------------------------------	--

Time Log

Dur (hrs)	Comm/Operation
17.00	REAMED HOLE TO T.D.
1.00	CIRC & COND HOLE
0.50	PJSM/RU FLOOR.
1.00	CIRC HOLE DUE TO SEVERE WEATHER.
2.50	TOOH LD8" COLLARS
0.50	PJSM/RU FLOOR
1.50	RUN 8.625 24# CSG. SET @ 1,100'.

Report Start Date 7/11/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS. FINISH RUNNING CSG. CEMENT SURFACE CASING. WAIT ON CEMENT. TEMP. SURVEY. WAIT ON CEMENT CREW.
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
6.50	FINISH RUNNING CSG.
0.50	RD CASERS/RU CEMENTERS.
0.50	PJSM/CEMENTERS.
1.50	CMT SURF CSG AS FOLLOWS: 20 BBL FRSH WTR SPACER FOLLOWED W/420SX 35:65 POZ/CLASS C CMT MIXED @ 12.8 PPG, 1.97 FT3/SX. YEILD & 10.54 GAL/SK WTR FOLLOWED W/200SX 15:85 POZ/CLASS C CMT MIXED @ 13.5 PPG 1.72 FR3/SX YIELD & 8.451 GAL/SX WTR. DROPPED PLUG & DISP W/FRSH WTR. BUMPED PLUG W/ 900 PSI. FLOAT HELD. CIRC NO CMT TO SURFACE. RD CMT EQUIP.
	SET @ 1,100' DID NOT CIRC CEMENT TO SURF.
0.50	RD CEMENTERS.
8.00	WOC.
6.00	WAITING ON CEMENT CREW.
0.50	PJSM/ RU CEMENTERS.

Report Start Date 7/12/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS. TOP OUT CMT. WELD ON CSGHEAD. NU BOP. TEST BOP. RU SEPERATOR. TIH W/BIT.
--------------------------------	--

Time Log

Dur (hrs)	Comm/Operation
1.00	PERFORMED 1" TOP JOB. CIRC 27 SX. RECIEVED PERMISSION FROM GARY WINK NMOC D9 TO STEVE MOORE, CONOCOPHILLIPS, TO PERFORM TOP JOB WITH 1" TBG. RAN 1" TBG DOWN ANN. TO 100' MD RKB.
0.50	RD CEMENTERS.
0.50	PJSM/ WELDER.
2.00	WELD ON CSGHEAD.
0.50	PJSM/ NU
3.50	NU BOPE.
0.50	PJSM W/TESTER.
4.50	TESTING BOP. CHART TEST BOP. TEST BLIND RAMS KILL SIDE VALVES. CHK MANIFOLD & FLOOR VALVES. TO 250/5000PSI. TEST HYDRILL 250/2000PSI. RD TESTER
0.50	PJSM/ MAN WELDING.
7.50	WAIT ON INSTALLING SEPERATOR.
3.00	PU BHA & TIH W/BIT. TO FLOAT.

Daily Summary

API / UWI 300253784900	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 32, TWP 17S, R35E	N/S Dist (ft) 630.00	N/S Ref N	E/W Dist (ft) 1,448.00	E/W Ref E
Ground Elevation (ft) 3,963.00	Spud Date 7/7/2006 12:00:00 PM	Rig Release Date 7/25/2006 9:30:00 AM	Latitude (DMS) 32° 47' 48.02" N	Longitude (DMS) 103° 28' 32.91" W			

Report Start Date 7/13/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.TIH W/BIT DRL FLOAT. DRL AHEAD.
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
0.50	TIH W/BIT
2.25	DRL FLOAT-CMT.
0.50	TEST SURF CSG 1000 PSI.
7.00	DRL F/945'-1,580'
0.50	WLS @ 1,580' .5 DEG.
7.00	DRL F/1,580'-1,832'
0.25	WLS @ 1,822' .75 DEG.
6.00	DRL F/1,822'-2,268'

Report Start Date 7/14/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.DRL F/2,268'-3,181'
--------------------------------	--

Time Log

Dur (hrs)	Comm/Operation
1.00	DRL F/2,268'-2,408'
0.25	WLS @ 2,368' .75 DEG
8.00	DRL F/2,408'-2,820'
0.50	WLS @ 2,819' 2.0 DEG.
4.50	DRL F/2,820'-2,980'
0.50	WLS @ 2,979' 1.5 DEG.
9.25	DRL F/2,980'-3,181'

Report Start Date 7/15/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.DRL F/3,181' TO 3,660'
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
4.75	DRL F/3,181'-3,216'
0.50	WLS @ 3,242' 1.25 DEG
3.50	DRL F/3,216'-3,376'
0.25	BOP DRILL
9.50	DRL F/3,376'-3,548'
0.25	WLS @ 3,547' .75 DEG.
5.25	DRL F/ 3,548'-3,660'

Report Start Date 7/16/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.DRL F/3,660' TO 4,090'
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
9.50	DRL F/3,660'-3,832'
0.25	WLS @ 3,788' .75 DEG.
8.75	DRL F/3,832'-3,991'
0.25	WLS @ 3,991' .75 DEG.
5.25	DRL F/3,991'-4,090'

Report Start Date 7/17/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.DRL F/4,090' TO 4,543'
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
12.25	DRL F/4,090'-4,306'
0.25	WLS @ 4,306' 1.9 DEG.
8.50	DRL F/4,306'-4,465'
0.25	WLS @ 4,455' 1.5 DEG.
2.75	DRL F/4,465'-4,543'

Report Start Date 7/18/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.DRL F/4,543' TO 5,166'
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
6.75	DRL F/4,543'-4,718'
0.25	WLS @ 4,673' 2.0 DEG.
9.00	DRL F/4,718'-4,935'
0.25	WLS @ 4,890' 2.0 DEG.

Daily Summary

API / UWI 300253784900	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 32, TWP 17S, R35E	N/S Dist (ft) 630.00	N/S Ref N	E/W Dist (ft) 1,448.00	E/W Ref E
Ground Elevation (ft) 3,963.00	Spud Date 7/7/2006 12:00:00 PM	Rig Release Date 7/25/2006 9:30:00 AM	Latitude (DMS) 32° 47' 48.02" N	Longitude (DMS) 103° 28' 32.91" W			

Time Log

Dur (hrs)	Comm/Operation
7.75	DRL F/4,935'-5,166'
Report Start Date 7/19/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.DRL F/5,166 TO 5,400' BIT TRIP.

Time Log

Dur (hrs)	Comm/Operation
7.25	DRL F/5,166'-5,345'
0.75	WLS@5,301' .75 DEG.
2.00	DRL F/5,345'-5,400'
0.50	PJSM/ RU FLOOR
2.50	TOOH W/BIT.
0.50	PJSM/ RU FLOOR
5.00	TIH W/BIT.
4.50	REAM LAST 244' TO BOTTOM.
1.00	DRL F/5,400'-5,424'
Report Start Date 7/20/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.DRL F/5,424' TO 5,880'

Time Log

Dur (hrs)	Comm/Operation
7.00	DRL F/5,424'-5,558'
5.00	REPAIR BRAKES ON RIG
5.00	DRL F/5,558'-5,671'
1.00	WLS@ 5,718' .75 DEG
6.00	DRL F/5,671'-5,880'
Report Start Date 7/21/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.DRL F/5,880 TO 6,176'

Time Log

Dur (hrs)	Comm/Operation
10.00	DRL F/5,880'-6,000'
0.50	WLS@ 5,956' 5 DEG.
10.50	DRL F/6,000'-6,158'
1.00	WLS@6,118' 4.0 DEG.
2.00	DRL F/6,158'-6,176'
Report Start Date 7/22/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.T. D. WELL @ 6,380' SHORT TRIP PIPE, STUCK IN HOLE .

Time Log

Dur (hrs)	Comm/Operation
10.00	DRL F/6,176'-6,252'
0.75	WLS@ 6,210' 2.0 DEG.
9.50	DRL F/6,252'-6,380' T.D.
1.50	CIRC & COND HOLE.
2.25	SHORT TOOH TO COLLARS.
Report Start Date 7/23/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.STUCK PIPE. CIRC & COND HOLE FINISH WIPER TRIP.

Time Log

Dur (hrs)	Comm/Operation
14.00	STK PIPE/ CIRC & COND HOLE.
4.00	FIN/SHORT TOOH.
1.00	PJSM/ RU FLOOR
5.00	TIH W/BIT.
Report Start Date 7/24/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS.TIH W/BIT.LDDS. RUN & CMT CSG.

Time Log

Dur (hrs)	Comm/Operation
3.50	FIN. TIH W/BIT
1.00	PJSM/ RU LD MACHINE
6.50	LDDS.

Daily Summary

API / UWI 300253784900	County LEA	State/Province NEW MEXICO	Surface Legal Location SEC 32, TWP 17S, R35E	N/S Dist (ft) 630.00	N/S Ref N	E/W Dist (ft) 1,448.00	E/W Ref E
Ground Elevation (ft) 3,963.00	Spud Date 7/7/2006 12:00:00 PM	Rig Release Date 7/25/2006 9:30:00 AM	Latitude (DMS) 32° 47' 48.02" N	Longitude (DMS) 103° 28' 32.91" W			

Time Log

Dur (hrs)	Comm/Operation
3.00	WAIT ON CSG CREW.
0.25	PJSM/RU CSG CREW.
4.00	RUN 5.5" 15.5# J-55 LT& C CSG.
	*** TOP TO BOTTOM SUMMARY ***
	125 CSG JTS
	1 DOUBLE MARKER JT SET 5,642-5,687'.
	14 CSG JTS
	1 FLOAT COLLAR@ 6,321'.
	1 SHOE JOINT.
	1 FLOAT SHOE
	CSG SET @ 6,367.5' RKB.
1.50	RD LD MACHINE & CSG CREW
0.50	PJSM F/CMTG OPS.
3.75	RU SCHLUMBERGER TEST LINES TO 3500 PSI. PUMP CMT AS FOLLOWS:
	PUMP 10 BBLS FRSH WTR SPACER
	PUMP 10 BBLS CW 100
	PUMP 10 BBLS FRSH WTR SPACER
	875 SX 50/50 POZ/C W/5%D44+10%D20
	0.2%D167+0.2%D65+0.25%D29(CEMNET IN FIRST 100 BBLS)
	TAIL
	550 SX 50/50 POZ/H W/5%D44+2%D20+0.4%D167
	+ 0.4%D65(CEMNET IN WHOLE SLURRY)
	DISP W/FRSH WTR.
	CIRC TO SURFACE 15 BBLS OF CMT.
	RD SCHLUMBERGER.

Report Start Date 7/25/2006	Last 24hr Summary NO INCIDENTS OR ACCIDENTS/ ND SET SLIPS CUTOFF/ REL RIG.
--------------------------------	---

Time Log

Dur (hrs)	Comm/Operation
1.00	PJSM/ WINCHES RU WINCHES.
2.50	LIFT & HANG BOP. SET SLIPS. CUT OFF CSG.
1.00	RD WINCHES.
5.00	NU WOOD GROUP 11" 5Mx 7-1/16 5M TBG HEAD TEST SAME TO 5,000. JET PITS.
	REL SLEDGE RIG # 10 @ 09:30 ON 07-25-2006