

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-025-07198
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. B-11589

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		7. Lease Name or Unit Agreement Name: LEA "AV" STATE
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		
2. Name of Operator PURVIS OPERATING CO.	8. Well No. 2	
3. Address of Operator P O Box 11006, Midland, TX 79702-8006	9. Pool name or Wildcat Gladiola Devonian	
4. Well Location Unit Letter: <u>E</u> : <u>1980</u> feet from the <u>North</u> line and <u>300</u> feet from the <u>West</u> line Section <u>19</u> Township <u>12S</u> Range <u>38E</u> NMPM Lea County		
10. Elevation (Show whether DR, RKB, RT, GR, etc.)		

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐

OTHER: ☐ OTHER: DEEPEN ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

5-13-2003: MI and RU completion unit. Drill out Model D packer at 9352'. Wash and clean to 9630'.
5-21-2003: Set cement retainer at 9369'. Squeeze Wolfcamp perms 9400'-9588' w/200 sks Class H cement. Drill out retainer and test squeeze to 500 psi. OK. Drill out CIPB at 9635' and 11,790'.
5-31-2003: Cleaned out to BP TD of 11,903'
6-03-2003: Ran 2 7/8" tubing w/pkr. Set pkr @ 11,762'. Swab Devonian at 27 bbl/hr. 100% water.
6-07-2003: Ran rod and pump. Pumping from depth of 3500'. Pumped 379 BWP. No oil.
6-26-2003: SI well. No oil. Will evaluate well for SWD.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Donnie E. Brown TITLE Petroleum Engineer DATE August 22, 2003

Type or print name Donnie E. Brown Telephone No. 432-682-7346

(This space for State use)

PETROLEUM ENGINEER

APPROVED BY [Signature] TITLE PETROLEUM ENGINEER DATE AUG 26 2003
Conditions of approval, if any: