Submit 3 Copies To Appropriate District	State of New Me	exico	Form C-103
Office District J	Energy, Minerals and Na	atural Resources	Revised May 08, 2003
1625 N. French Dr., Hobbs, NM 88240 District II			VELL API NO. 30-025-34808
1301 W. Grand Ave., Artesia, NM 88210 OIL CONSERVATION DIVISION		1 3	. Indicate Type of Lease
District III 1220 South St. Francis Dr.		ncis Dr.	STATE FEE X
1000 Rio Brazos Rd., Aztec, NM 87410 <u>District IV</u> Santa Fe, NM 87505		7505	State Oil & Gas Lease No.
1220 S. St. Francis, Santa Fe, NM 87505			
			. Lease Name or Unit Agreement Name
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH			Shirley Boyd
PROPOSALS.)			
1. Type of Well:			Well Number
Oil Well X Gas Well Other			
2. Name of Operator John H. Hendrix Corporation		9	OGRID Number 012024
3. Address of Operator P. O. Box 3040 Midland TX 79702-3040			0. Pool name or Wildcat
3. Address of Operator 1. O. Box 3040 Middling 12 17/02-3040			Blinebry Oil & Gas
4. Well Location			
YY 1.7 II D 400 0 10 1 N 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
Unit Letter D : 400 feet from the North line and 450 feet from the West line			
Section 26	Township 22S Ra	ange 37E	NMPM County Lea
11. Elevation (Show whether DR, RKB, RT, GR, etc.)			
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data			
NOTICE OF INT			EQUENT REPORT OF:
PERFORM REMEDIAL WORK	PLUG AND ABANDON	REMEDIAL WORK	☐ ALTERING CASING ☐
TEMPORARILY ABANDON		COMMENCE DRILL	
PULL OR ALTER CASING	MULTIPLE	CASING TEST AND	ABANDONMENT
	COMPLETION	CEMENT JOBS	_
OTHER:		OTHER:	
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date			
of starting and proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion			
or recompletion. 5/6/03 Test squeezed hole at 2500 to 2000 psi. Leaked off to 1400 psi.			
5/7/03 Spotted 10 bbls. of squeeze crete cement fr. 2515 - 2080'. Set pkr. at 1890'. Squeezed perfs. at 2500' to 2500 psi.			
5/8/03 WOC.			
5/9/03 Drld. cement fr. 2238' - 2543'. CO cement & sand to RPB at 4985'. Swbd. well to 3500'. 5/12/03 ONSIP - 0. Checked FL w/ swab. Found FL - 3500'. Squeeze held good. Retrieved RBP at 4985'.			
5/12/03 ONSIP - 0. Checked FL w/ swab. Found FL - 3500'. Squeeze held good. Retrieved RBP at 4985'. 5/13/03 S.I. well.			
//22/03 Ran 5-1/2" CIBP set at /100". Dumped 4 sx. cement on top of plug to abandon South McCormack Silurian.			
8/1/03 Acidized w/ 3500 gals. 8/4/03 Fraced w/ 125,860# 20/40 sd. in 670 bbls. WF 140 gel + 50-60 quality CO2 foam.			
8/15/03 Started well to flowing & tested well.			
			30°
			\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\
			NO. 2007
			7 7 23 25
I hereby certify that the information ab	ove is true and complete to the b	est of my knowledge a	nd belief.
SIGNATURE TITLE Vice President DATE 08/18/2003			
	THEE_		DATE CONTOINED
Type or print name Ronnie H. West			
(This space for State use)			Telephone No. (432)684-6631
,		INA ENGIN	
APPROVED BY		PETROLEUM ENGIN	