

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
OCD-HOBBSFORM APPROVED
OM B No. 1004-0137
Expires: March 31, 2007

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

1. Type of Well
☒ Oil Well ☐ Gas Well ☐ Other2. Name of Operator
ConocoPhillips Company3a. Address 3b. Phone No. (include area code)
3300 N. "A" Street, Bldg. 6 #247 Midland TX 79705 (432)688-68844. Location of Well (Footage, Sec., T., R., M., or Survey Description)
1155' FSL & 1265' FEL
UL "P", Sec. 28, T-20-S, R-38-E

5. Lease Serial No.

LC 031695(B)

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

Warren Unit Blinbry Tubb WF #318

9. API Well No.

30-025-37949

10. Field and Pool, or Exploratory Area

Warren; Blinbry Tubb/Warren; Drinkard/D

11. County or Parish, State

Lea
New Mexico

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
☐ Notice of Intent	☐ Acidize	☐ Deepen	☐ Production (Start/Resume)	☐ Water Shut-Off
☒ Subsequent Report	☐ Alter Casing	☐ Fracture Treat	☐ Reclamation	☐ Well Integrity
☐ Final Abandonment Notice	☐ Casing Repair	☐ New Construction	☐ Recomplete	☒ Other Drilling
	☐ Change Plans	☐ Plug and Abandon	☐ Temporarily Abandon	Operations
	☐ Convert to Injection	☐ Plug Back	☐ Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

12/22/060-01/24/07

Well drilled per attached Daily Timelog Summary Report:

ACCEPTED FOR RECORD

FEB 12 2007

LES BABYAK
PETROLEUM ENGINEER14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Celeste G. Dale

Signature

Title Regulatory Specialist

Date 01/25/07

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

GWW



Timelog Summary Report

WARREN UNIT 318

Common WellName WARREN UNIT 318		Primary Job Type DRILLING ORIGINAL		Job Category DRILLING	
Actual Start Date 12/22/2006	End Date	Spud / KO Date 12/22/2006	Rig Accept Date 12/22/2006	Rig Release Date	
Contractor SLEDGE DRILLING CORP			Rig Name/No 10		
Report Number 1		Report Start Date 12/22/2006		Report End Date 12/23/2006	

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	07:30	1.50	MOVE	RURD	MIRU	FINISH RD RT
07:30	08:00	0.50	MOVE	SFTY	MIRU	PJSM- RIG MOVE
08:00	12:00	4.00	MOVE	DMOB	MIRU	MOVE RIG FROM BURGER B 20 #5
12:00	17:00	5.00	MOVE	MOB	MIRU	MOVE RIG ONTO THE WARREN UNIT #318
17:00	20:30	3.50	MOVE	RURD	MIRU	RU RT ON WARREN UNIT # 318
OBJECTIVE: DRILL & COMPLETE 7150' BLINEBRY- TUBB/DRINKARD OIL WELL						
SECTION 20- T20S- R38E LEA COUNTY, NEW MEXICO						
NMOCD & BLM NOTIFICATION OF INTENT TO SPUD @ 1000 CST 12/22/06						
SPUD NOTIFICATION @ 2100 CST 12/22/06						
20:30	21:00	0.50	MOVE	SFTY	MIRU	PRE-SPUD RIG INSPECTION- ALL CORRECTIONS MADE
21:00	21:15	0.25	DRILL	SFTY	SURFAC	PRE-SPUD SAFETY MEETING
21:15	00:15	3.00	DRILL	DRLG	SURFAC	DRILL F/ 0' TO 282'
00:15	00:30	0.25	DRILL	SRVY	SURFAC	WLS@ 240'- 1.00"
00:30	06:00	5.50	DRILL	DRLG	SURFAC	DRILL F/ 282' TO 635'

Report Number 2		Report Start Date 12/23/2006		Report End Date 12/24/2006	
--------------------	--	---------------------------------	--	-------------------------------	--

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	08:00	2.00	DRILL	DRLG	SURFAC	DRILL F/ 635' TO 724'
08:00	08:30	0.50	DRILL	SRVY	SURFAC	WLS@ 682'- 1.00"
08:30	13:30	5.00	DRILL	DRLG	SURFAC	DRILL F/ 724' TO 913'
13:30	14:00	0.50	DRILL	SRVY	SURFAC	WLS@ 871'-1.00"
14:00	03:15	13.25	DRILL	DRLG	SURFAC	DRILL F/ 913' TO 1387'
03:15	03:30	0.25	DRILL	SRVY	SURFAC	WLS@ 1345'- 1.50"
03:30	06:00	2.50	DRILL	DRLG	SURFAC	DRILL F/ 1387' TO 1450'

Report Number 3		Report Start Date 12/24/2006		Report End Date 12/25/2006	
--------------------	--	---------------------------------	--	-------------------------------	--

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	08:15	2.25	DRILL	DRLG	SURFAC	DRILL F/ 1450' TO 1463'
08:15	09:30	1.25	DRILL	CIRC	SURFAC	CIRC & COND MUD
09:30	13:30	4.00	DRILL	TRIP	SURFAC	TOOH & LD 8" DC'S
13:30	14:30	1.00	CASING	SFTY	SURFAC	PJSM- RU CASING CREW
14:30	16:30	2.00	CASING	RNCS	SURFAC	RUN 8.625" 24# J-55 ST&C CASING
TOP TO BOTTOM SUMMARY						
32 JTS- 8.625" CASING						
1- 8.625" INSERT FLOAT VALVE						
1 JT- 8.625" CASING (SHOE JOINT)						
1- 8.625" GUIDE SHOE						
CASING SET@ 1450'						
16:30	17:00	0.50	CASING	SFTY	SURFAC	PJSM- RD CASING CREW
17:00	17:30	0.50	CEMENT	SFTY	SURFAC	PJSM- RU CEMENT CREW

Time Log Summary Report

WARREN UNIT 318

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
17:30	19:00	1.50	CEMENT	DISP	SURFAC	CEMENT 8.625" CASING AS FOLLOWS: 20 BBLS FRESH WATER AHEAD 560 SKS 35/65 POZ C 12.8 PPG- 1.97 YIELD- 10.54 GPS 220 SKS C + ADDITIVES 14.8 PPG- 1.34 YIELD- 6.29 GPS 90 BBLS FRESH WATER DISPLACEMENT BUMPED PLUG W/ 842 PSI CIRC 150 SKS CEMENT TO SURFACE
19:00	19:30	0.50	CEMENT	SFTY	SURFAC	PJSM- RD CEMENT CREW
19:30	22:00	2.50	DRILL	OTHR	SURFAC	JET & CLEAN PITS- WINTERIZE RIG FOR CHRISTMAS HOLIDAY SHUTDOWN
22:00	06:00	8.00	DRILL	OTHR	SURFAC	SHUT DOWN FOR CHRISTMAS HOLIDAY
Report Number			Report Start Date			Report End Date
4			12/25/2006			12/26/2006

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	06:00	24.00	DRILL	OTHR	SURFAC	SHUTDOWN FOR CHRISTMAS HOLIDAYS
Report Number			Report Start Date			Report End Date
5			12/26/2006			12/27/2006

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	09:00	3.00	TREBOP	OTHR	PROD1	CUT OFF SURF CSG- WELD ON WELLHEAD 8 5/8 x 11 5M
09:00	14:15	5.25	TREBOP	NUND	PROD1	NU BOP
14:15	17:15	3.00	TREBOP	WOEQ	PROD1	WAIT ON BOP TESTER
17:15	22:00	4.75	TREBOP	PRTS	PROD1	TEST ANNULAR- PIPE RAMS- BLIND RAMS- UPPER KELLY VALVES HIGH 3000 LOW 250 ALL TESTED OK
22:00	03:00	5.00	DRILL	TRIP	PROD1	PU BHA& BIT #2- TIH TO 1402- TAG CEMENT
03:00	03:30	0.50	CEMENT	COCF	PROD1	DRILL OUT TO FC
03:30	04:00	0.50	CASING	DHEQ	PROD1	TEST CASING TO 1000 PSI- OK
04:00	04:30	0.50	CEMENT	DRLG	PROD1	DRILL FLOAT SHOE
04:30	05:00	0.50	CEMENT	FIT	PROD1	FIT TO 250 PSI/ 13.2EMW- OK
05:00	06:00	1.00	DRILL	DRLG	PROD1	DRILL F/ 1463' TO 1498'
Report Number			Report Start Date			Report End Date
6			12/27/2006			12/28/2006

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	10:00	4.00	DRILL	DRLG	PROD1	DRILL F/ 1498' TO 1688'
10:00	10:15	0.25	DRILL	SRVY	PROD1	WLS@ 1641'- 1.00"
10:15	13:15	3.00	DRILL	DRLG	PROD1	DRILL F/ 1688' TO 1876'
13:15	14:00	0.75	DRILL	SRVY	PROD1	WLS@ 1833'- 1.00"- SERVICE RIG
14:00	16:30	2.50	DRILL	DRLG	PROD1	DRILL F/ 1876' TO 2096'
16:30	17:00	0.50	DRILL	SRVY	PROD1	WLS@ 2054'- 1.00"
17:00	20:30	3.50	DRILL	DRLG	PROD1	DRILL F/ 2096' TO 2381'
20:30	21:00	0.50	DRILL	SRVY	PROD1	WLS@ 2339'- 1.00"
21:00	01:00	4.00	DRILL	DRLG	PROD1	DRILL F/ 2381' TO 2632'
01:00	01:15	0.25	DRILL	SRVY	PROD1	WLS@ 2590'- 2.25"
01:15	06:00	4.75	DRILL	DRLG	PROD1	DRILL F/ 2632' TO 2727'
Report Number			Report Start Date			Report End Date
7			12/28/2006			12/29/2006

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	08:15	2.25	DRILL	DRLG	PROD1	DRILL F/ 2727' TO 2810'
08:15	08:45	0.50	DRILL	SRVY	PROD1	WLS@ 2715'- 1.75"
08:45	13:00	4.25	DRILL	DRLG	PROD1	DRILL F/ 2810' TO 2854'
13:00	13:45	0.75	DRILL	SRVY	PROD1	WLS@ 2810'- 1.75"- SERVICE RIG
13:45	18:30	4.75	DRILL	DRLG	PROD1	DRILL F/ 2854' TO 2980'



Timelog Summary Report

WARREN UNIT 318

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
18:30	19:00	0.50	DRILL	DRLG	PROD1	WLS @ 2938' - 1.50"
19:00	00:15	5.25	DRILL	DRLG	PROD1	DRILL F/ 2980' TO 3107'
00:15	00:45	0.50	DRILL	SRVY	PROD1	WLS @ 3065' - 1.25"
00:45	06:00	5.25	DRILL	DRLG	PROD1	DRILL F/ 3107' TO 3233'

Report Number	8	Report Start Date	12/29/2006	Report End Date	12/30/2006
---------------	---	-------------------	------------	-----------------	------------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	06:30	0.50	DRILL	SRVY	PROD1	WLS @ 3191' - 1.25"
06:30	12:00	5.50	DRILL	DRLG	PROD1	DRILL F/ 3233' TO 3391'
12:00	12:45	0.75	DRILL	SRVY	PROD1	WLS @ 3349' - 1.00"
12:45	20:00	7.25	DRILL	DRLG	PROD1	DRILL F/ 3391' TO 3613'
20:00	20:30	0.50	DRILL	SRVY	PROD1	WLS @ 3571' - 1.00"
20:30	06:00	9.50	DRILL	DRLG	PROD1	DRILL F/ 3613' TO 3834'

Report Number	9	Report Start Date	12/30/2006	Report End Date	12/31/2006
---------------	---	-------------------	------------	-----------------	------------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	08:00	2.00	DRILL	DRLG	PROD1	DRILL F/ 3834' TO 3866'
08:00	08:30	0.50	DRILL	SRVY	PROD1	WLS @ 3822' - 1.00"
08:30	13:30	5.00	DRILL	DRLG	PROD1	DRILL F/ 3866' TO 3960'
13:30	14:00	0.50	DRILL	EQRP	PROD1	SERVICE RIG
14:00	18:00	4.00	DRILL	DRLG	PROD1	DRILL F/ 3960' TO 4087'
18:00	18:15	0.25	DRILL	SRVY	PROD1	WLS @ 4045' - 1.00"
18:15	23:15	5.00	DRILL	DRLG	PROD1	DRILL F/ 4087' TO 4340'
23:15	23:45	0.50	DRILL	SRVY	PROD1	WLS @ 4298' - .50"
23:45	06:00	6.25	DRILL	DRLG	PROD1	DRILL F/ 4340' TO 4578'

Report Number	10	Report Start Date	12/31/2006	Report End Date	1/1/2007
---------------	----	-------------------	------------	-----------------	----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	06:15	0.25	DRILL	DRLG	PROD1	DRILL F/ 4578' TO 4592'
06:15	06:45	0.50	DRILL	SRVY	PROD1	WLS @ 4552' - .25"
06:45	13:15	6.50	DRILL	DRLG	PROD1	DRILL F/ 4592' TO 4752'
13:15	13:30	0.25	DRILL	EQRP	PROD1	SERVICE RIG
13:30	17:45	4.25	DRILL	DRLG	PROD1	DRILL F/ 4752' TO 4845'
17:45	18:15	0.50	DRILL	SRVY	PROD1	WLS @ 4805' - .75"
18:15	06:00	11.75	DRILL	DRLG	PROD1	DRILL F/ 4845' TO 5190'

Report Number	11	Report Start Date	1/1/2007	Report End Date	1/2/2007
---------------	----	-------------------	----------	-----------------	----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	11:30	5.50	DRILL	DRLG	PROD1	DRILL F/ 5190' TO 5324'
11:30	12:15	0.75	DRILL	SRVY	PROD1	WLS @ 5278' - .75"
12:15	18:00	5.75	DRILL	DRLG	PROD1	DRILL F/ 5324' TO 5541'
18:00	18:30	0.50	DRILL	DRLG	PROD1	WLS @ 5500' - .50"
18:30	21:30	3.00	DRILL	DRLG	PROD1	DRILL F/ 5541' TO 5636'
21:30	01:00	3.50	DRILL	TRIP	PROD1	TOOH TO PU FISHING TOOLS
01:00	06:00	5.00	DRILL	TRIP	PROD1	TOOH WHILE INTERMITTENTLY CONDITIONING HOLE DUE TO MILD WELL CONTROL ISSUES

Report Number	12	Report Start Date	1/2/2007	Report End Date	1/3/2007
---------------	----	-------------------	----------	-----------------	----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	07:15	1.25	FISH	OTHR	PROD1	MIX 70 VISC PILL TO SPOT ON TOP OF FISH FOR WELL CONTROL
07:15	08:45	1.50	FISH	TRIP	PROD1	TIH TO SPOT PILL
08:45	11:00	2.25	FISH	CIRC	PROD1	CIRCULATE & COND HOLE- SPOT HI VISC PILL
11:00	14:00	3.00	FISH	TRIP	PROD1	TOOH TO PU FT
14:00	15:00	1.00	FISH	TRIP	PROD1	PU FT & TIH W/ COLLARS
15:00	16:30	1.50	FISH	EQRP	PROD1	SLIP & CUT DRILLING LINE
16:30	20:00	3.50	FISH	TRIP	PROD1	FINISH TIH TO CATCH FISH
20:00	22:30	2.50	FISH	FISH	PROD1	CIRC & COND HOLE- CATCH FISH
22:30	04:30	6.00	FISH	TRIP	PROD1	TOOH W/ FISH- LD TOOLS & DC
04:30	06:00	1.50	DRILL	TRIP	PROD1	TIH W/ BHA & BIT #3

Report Number	13	Report Start Date	1/3/2007	Report End Date	1/4/2007
---------------	----	-------------------	----------	-----------------	----------

Timelog Summary Report

WARREN UNIT 318

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	09:00	3.00	DRILL	TRIP	PROD1	TIH W/BIT. REAM 90' TO BTM.
09:00	23:00	14.00	DRILL	DRLG	PROD1	DRL 7.875" HOLE F/5636'-5769'.
23:00	23:30	0.50	DRILL	SRVY	PROD1	WLS 5727' @ 0.5 DEG.
23:30	06:00	6.50	DRILL	DRLG	PROD1	DRL F/5769'-5895'.

Report Number

14

Report Start Date

1/4/2007

Report End Date

1/5/2007

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	12:30	6.50	DRILL	DRLG	PROD1	DRL F/5895'-6022'.
12:30	13:00	0.50	DRILL	SRVY	PROD1	WLS 5978' @ 0.75 DEG.
13:00	13:30	0.50	DRILL	JAR	PROD1	WORK STUCK PIPE. DRILLSTRING PARTED IN DC'S AFTER PULLING 80K OVER.
13:30	06:00	16.50	FISH	TRIP	PROD1	TOOH W/ DRILLSTRING TO 1800'. WELL STARTED KICKING. SI & CIRC KICK OUT. WO ORDERS. TIH W/ DRILLSTRING TO TOF. CIRC & COND MUD.

Report Number

15

Report Start Date

1/5/2007

Report End Date

1/6/2007

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	07:00	1.00	FISH	CIRC	PROD1	CIRC & COND MUD.
07:00	19:00	12.00	FISH	TRIP	PROD1	TOOH. HAD 6 DC'S. FISH LEFT IN HOLE: BIT, 3 PT REAMER, SHOCK SUB, IBS, DC, IBS & 15 DC'S. TOP OF FISH @ 5483'. BTM OF FISH @ 5980'. PU FISHING TOOLS. TIH.
19:00	20:30	1.50	FISH	JAR	PROD1	LATCH ONTO FISH. CIRC. WORK PIPE. O-SHOT COMING OFF OF FISH WHEN JARRNG. PRESSURE INCR WHILE CIRC AFTER O-SHOT HAD SLIPPED OFF.
20:30	21:30	1.00	FISH	CIRC	PROD1	CIRC.
21:30	02:30	5.00	FISH	TRIP	PROD1	TOOH W/FISHING TOOLS. MILD WELL CONTROL PROBLEMS WHILE TRIPPING.
02:30	06:00	3.50	FISH	WOEQ	PROD1	O-SHOT BOX WAS SWELLED. WO NEW O-SHOT.

Report Number

16

Report Start Date

1/6/2007

Report End Date

1/7/2007

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	07:00	1.00	FISH	WOEQ	PROD1	WO NEW O-SHOT.
07:00	10:45	3.75	FISH	TRIP	PROD1	TIH W/FISHING TOOLS.
10:45	14:00	3.25	FISH	JAR	PROD1	LATCHED ONTO FISH. COULD NOT CIRC. WORK PIPE.
14:00	23:00	9.00	FISH	OTHR	PROD1	RU WL UNIT. RIH W/SINKER BAR & CHISEL, SPANNER BAR & CCL. SET DWN 85' INTO FISH. WORK OBSTRUCTION. STUCK TOOLS. PULL OUT OF ROPE SOCKET. RIH W/WL O-SHOT & MECHANICAL JARS. RECOVER WL TOOLS. RIH W/SINKER BAR & CHISEL. WORK OBSTRUCTION TO BIT. RIH W/STRIP SHOT & PERF BTM OF BTM COLLAR @ 5949'. COULD NOT CIRC. PERF BTM COLLAR @ 5930'. COULD NOT CIRC. TIH W/FREEPOINT. FREE @ 5550'. BACK OFF @ 5543'.
23:00	00:30	1.50	FISH	CIRC	PROD1	CIRC.
00:30	06:00	5.50	FISH	TRIP	PROD1	CHAIN OUT W/FISH. FISH LEFT IN HOLE: BIT, 3 PT REAMER, SHOCK SUB, IBS, DC, IBS & 13 DC'S. TOP OF FISH @ 5543'. BTM OF FISH @ 5980'. PU FISHING TOOLS. TIH.

Report Number

17

Report Start Date

1/7/2007

Report End Date

1/8/2007

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	11:15	5.25	FISH	TRIP	PROD1	TIH W/SCREW-IN SUB. RECEIVED ORDERS TO TOOH TO SET KICKOFF PLUG.
11:15	12:15	1.00	FISH	CIRC	PROD1	CIRC
12:15	23:15	11.00	FISH	TRIP	PROD1	TOOH. LD DC'S & FISHING TOOLS. TIH OPEN ENDED TO 5523'.
23:15	02:30	3.25	CEMENT	WOEQ	PROD1	SCHLUMBERGER COULD NOT GET PUMP TO PRIME. WO REPLACEMENT.
02:30	03:45	1.25	CEMENT	CIRC	PROD1	RU SCHLUMBERGER. PRESS TEST LINES 1000 PSI. PUMP 150 SX CL C NEAT W/1% D65 DISPERSANT, 0.2% D46 ANTIFOAM & 0.3% D13 RETARDER MIXED @ 16.5 PPG W/1.06 FT3/SX YIELD. DISP W/3 BBLs FRSH WTR & 57 BBLs MUD.
03:45	06:00	2.25	CEMENT	WOC	PROD1	WOC. TOOLS ABANDONED IN HOLE: 7.875" BIT 1 - 7.875" NEAR BIT ROLLER REAMER 1 - 6" SHOCK SUB 1 - 7.875" IBS 1 - 6" DC 1 - 7.875" IBS 13 - 6" DC'S



Timelog Summary Report

WARREN UNIT 318

Report Number	18	Report Start Date	1/8/2007	Report End Date	1/9/2007
---------------	----	-------------------	----------	-----------------	----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	20:00	14.00	CEMENT	WOC	PROD1	WOC.
20:00	05:00	9.00	CEMENT	TRIP	PROD1	PU 18 DC'S. TIH W/BIT BIT & TAG CMT @ 5143'. LD 32 JTS DP & RUN REMAINING STANDS.
05:00	06:00	1.00	RIGMNT	RGRP	PROD1	PUMP PROBLEMS.

Report Number	19	Report Start Date	1/9/2007	Report End Date	1/10/2007
---------------	----	-------------------	----------	-----------------	-----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	08:00	2.00	RIGMNT	RGRP	PROD1	REPAIR PUMP.
08:00	09:15	1.25	CEMENT	CIRC	PROD1	DISP HOLE W/BRINE AND CIRC MUD TO STEEL PITS.
09:15	11:30	2.25	CEMENT	DRLG	PROD1	DRL SOFT CMT TO 5143'-5400'. WILL HAVE TO RESPOT KICKOFF PLUG.
11:30	13:00	1.50	CEMENT	CIRC	PROD1	CIRC HOLE CLEAN.
13:00	19:30	6.50	CEMENT	TRIP	PROD1	TOOH & STAND BACK DC'S. TIH W/OPEN ENDED DP TO 5396'.
19:30	21:30	2.00	CEMENT	WOEQ	PROD1	WO SCHLUMBERGER.
21:30	00:00	2.50	CEMENT	CIRC	PROD1	RU SCHLUMBERGER. BATCH MIX 170 SX CL H NEAT W/1% D65 DISPERSANT & 0.2% D46 ANTI-FOAM MIXED @ 17.5 PPG W/0.94 FT3/SX YIELD. DISP W/3 BBLS FRSH WTR & 56 BBLS BRINE. RD SCHLUMBERGER.
00:00	04:00	4.00	CEMENT	TRIP	PROD1	TOOH W/DP. WELL STARTED KICKING W/DP @ 375'. LET WELLBORE BLEED OFF. TOOH W/DP & TIH W/BIT & DC'S @ RPT TIME.

Report Number	20	Report Start Date	1/10/2007	Report End Date	1/11/2007
---------------	----	-------------------	-----------	-----------------	-----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	07:00	1.00	CEMENT	TRIP	PROD1	TIH W/BIT TO BTM OF SURF CSG.
07:00	21:00	14.00	CEMENT	WOC	PROD1	WOC.
21:00	03:00	6.00	CEMENT	DRLG	PROD1	TAG PLUG @ 5070'. DRESS PLUG TO 5150'.
03:00	06:00	3.00	CEMENT	TRIP	PROD1	TOH W/BIT.

Report Number	21	Report Start Date	1/11/2007	Report End Date	1/12/2007
---------------	----	-------------------	-----------	-----------------	-----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	08:00	2.00	CEMENT	TRIP	PROD1	FINSIH TOOH W/BIT. SWITCH TO SIDETRACK OPS.
08:00	13:00	5.00	STK	TRIP	PROD1	TIH W/DIRECTIONAL TOOLS. MWD QUIT WORKING. WILL TRY BLIND KICKOFF.
13:00	06:00	17.00	STK	DRLG	PROD1	SLIDE DRL F/5150'-5180'. 2 FPH. 50% DOLOMITE & 50% CMT.

Report Number	22	Report Start Date	1/12/2007	Report End Date	1/13/2007
---------------	----	-------------------	-----------	-----------------	-----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	09:15	3.25	STK	DRLG	PROD1	SLIDE F/5180'-5186'. MWD STARTED WORKING. 90% DOLOMITE & 10% CMT.
09:15	09:19	0.08	STK	SRVY	PROD1	MWD SURVEY 5138' 49.8 AZ 0.5 DEG.
09:19	12:45	3.43	STK	DRLG	PROD1	ROTATE F/5186'-5210'.
12:45	12:50	0.08	STK	SRVY	PROD1	MWD SURVEY 5162' 314.2 AZ 0.9 DEG. 100% DOLOMITE.
12:50	14:45	1.91	STK	DRLG	PROD1	DRL F/5210'-5241'.
14:45	14:49	0.08	STK	SRVY	PROD1	MWD SURVEY 5193' 295 AZ 1.8 DEG. 100% DOLOMITE.
14:49	06:00	15.18	STK	DRLG	PROD1	DRL F/5241'-5645'.

Report Number	23	Report Start Date	1/13/2007	Report End Date	1/14/2007
---------------	----	-------------------	-----------	-----------------	-----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	10:00	4.00	STK	DRLG	PROD1	DRLG 7.875" HOLE F/5645'-5714'.
10:00	10:04	0.08	STK	SRVY	PROD1	MWD SURVEY 5666' 295 AZ 2.0 DEG.
10:04	12:45	2.68	STK	DRLG	PROD1	DRL F/5714'-5745'.
12:45	12:50	0.08	STK	SRVY	PROD1	MWD SURVEY 5666' 298 AZ 1.65 DEG.
12:50	06:00	17.17	STK	DRLG	PROD1	DRL F/5745'-6127'. MWD NOT WORKING.

Report Number	24	Report Start Date	1/14/2007	Report End Date	1/15/2007
---------------	----	-------------------	-----------	-----------------	-----------

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	10:45	4.75	STK	DRLG	PROD1	DRL 7.875" HOLE F/6127'-6246'.
10:45	17:30	6.75	STK	TRIP	PROD1	TOOH. LD DIRECTIONAL TOOLS. WELL STARTED WHILE TIRPPING IN W/ DC'S.. FINISH TIH W/DC'S.
17:30	18:00	0.50	STK	CIRC	PROD1	CIRC.
18:00	20:15	2.25	STK	TRIP	PROD1	TIH W/BIT TO 3340'.
20:15	22:00	1.75	STK	CIRC	PROD1	CIRC.
22:00	23:45	1.75	STK	TRIP	PROD1	TIH W/BIT TO 6246'.

Time Log Summary Report

WARREN UNIT 318

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
23:45	03:00	3.25	STK	DRLG	PROD1	DRL F/6246'-6287'.
03:00	04:00	1.00	STK	CIRC	PROD1	STARTED LOSING PUMP PRESSURE. WORK ON PUMPS. PUMP SOFT LINE DOWN PIPE.
04:00	06:00	2.00	STK	TRIP	PROD1	TOOH FOR HOLE IN DRILLSTRING.
Report Number			Report Start Date			Report End Date
25			1/15/2007			1/16/2007

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	14:00	8.00	STK	TRIP	PROD1	TOOH. FOUND CRACK IN JT 144. LD BAD JOINT. RUN BACK TO BTM.
14:00	17:30	3.50	STK	DRLG	PROD1	DRL 7.875" HOLE F/6287'-6322'.
17:30	06:00	12.50	STK	TRIP	PROD1	TOOH FOR HOLE IN DRILLSTRING. FOUND JT 178 CRACKED 8' BELOW BOX. TIH W/BIT TO 3674'. REC'D ORDERS TO LD 100 JTS DP ABOVE DC'S. LD DP @ RPT TIME.
Report Number			Report Start Date			Report End Date
26			1/16/2007			1/17/2007

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	19:00	13.00	STK	TRIP	PROD1	TIH W/47 STDS DP. RU LD MACHINE. LD 99 JTS DP. RD LD MACHINE. RUN REST OF DP IN DERRICK. RU LD MACHINE. PU 99 JTS. DP. RD LD MACHINE.
19:00	20:15	1.25	STK	CIRC	PROD1	REAM 1 JT. TO BTM. CIRC BTM UP.
20:15	06:00	9.75	STK	DRLG	PROD1	DRL 7.875" HOLE F/6322'-6444'.
Report Number			Report Start Date			Report End Date
27			1/17/2007			1/18/2007

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	11:45	5.75	DRILL	DRLG	PROD1	DRILL F/ 6444' TO 6506'
11:45	12:00	0.25	DRILL	EORP	PROD1	RIG SERVICE
12:00	17:30	5.50	DRILL	DRLG	PROD1	DRILL F/ 6506' TO 6569'
17:30	18:15	0.75	DRILL	SRVY	PROD1	WLS @ 6526'- 2.00"
18:15	06:00	11.75	DRILL	DRLG	PROD1	DRILL F/ 6569' TO 6714'
Report Number			Report Start Date			Report End Date
28			1/18/2007			1/19/2007

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	09:30	3.50	DRILL	DRLG	PROD1	DRILL F/ 6714' TO 6756'
09:30	09:45	0.25	DRILL	EORP	PROD1	SERVICE RIG
09:45	06:00	20.25	DRILL	DRLG	PROD1	DRILL F/ 6756' TO 6948'
Report Number			Report Start Date			Report End Date
29			1/19/2007			1/20/2007

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	12:30	6.50	DRILL	DRLG	PROD1	DRILL F/ 6948' TO 7009'
12:30	14:00	1.50	DRILL	CIRC	PROD1	CIRC WHILE WORKING STUCK PIPE
14:00	15:00	1.00	DRILL	CIRC	PROD1	SPOT OIL
15:00	18:00	3.00	DRILL	OTHR	PROD1	LET OIL SOAK- WORK PIPE- MAX OVERPULL 60K
18:00	06:00	12.00	DRILL	CIRC	PROD1	PIPE COME FREE- BEGIN MUD UP
Report Number			Report Start Date			Report End Date
30			1/20/2007			1/21/2007

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	07:45	1.75	DRILL	CIRC	PROD1	FINISH MUD UP PROCEDURE
07:45	08:00	0.25	DRILL	SFTY	PROD1	PJSM- CONNECTIONS
08:00	06:00	22.00	DRILL	DRLG	PROD1	DRILL F/ 7009' TO 7101'
Report Number			Report Start Date			Report End Date
31			1/21/2007			1/22/2007

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	09:15	3.25	DRILL	DRLG	PROD1	DRILL F/ 7101' TO 7116'
09:15	11:00	1.75	DRILL	CIRC	PROD1	CIRC & COND HOLE
11:00	11:45	0.75	DRILL	SFTY	PROD1	PJSM- RU LD MACHINE
11:45	16:15	4.50	DRILL	PULD	PROD1	LD DP
16:15	22:00	5.75	DRILL	OTHR	PROD1	WORK STUCK PIPE
22:00	22:45	0.75	DRILL	SFTY	PROD1	PJSM- RU FREEPOINT TRUCK
22:45	03:45	5.00	DRILL	OTHR	PROD1	FIND FREEPOINT TO BE @ 2050'-TOC
TOOH TO RUN SURFACE JARS						
03:45	06:00	2.25	DRILL	WOEQ	PROD1	WAIT ON FISHING TOOLS

Timelog Summary Report

WARREN UNIT 318

Report Number

32

Report Start Date

1/22/2007

Report End Date

1/23/2007

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	07:45	1.75	DRILL	OTHR	PROD1	PU SURFACE JARS- JAR DS UNTIL FREEING DS
07:45	11:00	3.25	DRILL	TRIP	PROD1	FINISH TOH TO SURFACE CASING- REAM OUT 5 JOINTS THRU KEYSEAT
11:00	13:00	2.00	DRILL	PULD	PROD1	PJSM- RD FREEPOINT TRUCK & FISHING TOOLS
13:00	14:30	1.50	DRILL	SFTY	PROD1	PJSM- RU LD MACHINE
14:30	19:30	5.00	DRILL	TRIP	PROD1	LD REMAINDER DP & DC'S
19:30	20:30	1.00	CASING	SFTY	PROD1	PJSM- RU CASING CREW
20:30	06:00	9.50	CASING	RNCS	PROD1	RUN 5.500" 17# J-55 LT&C CASING
TOP TO BOTTOM SUMMARY						
122 JTS 5.500" CASING						
1- MULTI STAGE CEMENTING TOOL						
8- JTS 5.500" CASING						
1- DOUBLE MARJER JOINT						
17- JTS 5.500" CASING						
1- DOUBLE MARKER JOINT						
16- JTS 5.500" CASING						
1- FLOAT COLLAR						
1- JT 5.500" CASING (SHOE JOINT)						
1- FLOAT SHOE						
CASING SET @ 7106'						
IT TOOK US A LITTLE MORE TIME THAN USUAL DUE TO THE YATES FORMATION COMING IN ON US & WE HAD TO CIRCULATE THE GAS OUT.						

Report Number

33

Report Start Date

1/23/2007

Report End Date

1/24/2007

Time Log

Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
06:00	09:30	3.50	CASING	SFTY	PROD1	PJSM- RD CASING CREW & LAYDOWN MACHINE
09:30	10:30	1.00	CEMENT	SFTY	PROD1	PJSM- RU CEMENT CREW
10:30	12:30	2.00	CEMENT	DISP	PROD1	CEMENT FIRST STAGE
20 BBLS FRESH WATER AHEAD						
24 BBLS ZONELOCK						
20 BBLS FRESH WATER SPACER						
560 SKS 50/50 POZ H						
14.2 LB/GAL- 1.36 YIELD- 6.32 GAL/SK						
DISPLACE W/ 44 BBLS FRESH WATER- 120 BBLS MUD						
BUMPED PLUG W/ 983 PSI						
FLOATS HELD						
PRESSURED UP TO OPEN STAGE TOOL @ 2786 PSI						
CIRC 198 SKS CEMENT TO SURFACE						
12:30	17:30	5.00	CEMENT	CIRC	PROD1	CIRC WELLBORE TO CEMENT 2ND STAGE
17:30	18:00	0.50	CEMENT	SFTY	PROD1	PJSM- RU CEMENT CREW FOR 2ND STAGE

Time Log Summary Report

WARREN UNIT 318

Time Log						
Start Time	End Time	Dur (hrs)	Op Code	OpSub-Code	Phase	Operation
18:00	20:30	2.50	CEMENT	DISP	PROD1	CEMENT 2ND STAGE AS FOLLOWS: 20 BBLS FRESH WATER AHEAD LEAD CEMENT 400 SKS 50/50 POZ C 11.8 LB/GAL- 2.54 YIELD- 14.71 GAL/SK 300 SKS 50/50 POZ C + GAS BLOCK ADDITIVES 11.8 LB/GAL- 2.54 YIELD- 14.71 LB/GAL 200 SKS 50/50 POZ C 11.8 LB/GAL- 2.54 YIELD- 14.71 LB/GAL TAIL CEMENT 100 SKS CLASS C NEAT 14.8 LB/GAL- 1.32 YIELD- 6.31 GAL/SK 121 BBLS FRESH WATER DISPLACEMENT BUMPED PLUG W/ 1672 PSI CLOSED STAGE W/ 2863 PSI CIRC 66 SKS CEMENT TO SURFACE
20:30	21:30	1.00	CEMENT	SFTY	PROD1	PJSM- RD CEMENT CREW
21:30	22:00	0.50	TREBOP	SFTY	PROD1	PJSM- ND BOP- LIFT STACK- CUT OFF CASING- NU TUBINGHEAD
22:00	04:00	6.00	TREBOP	NUND	PROD1	ND BOP- SET SLIPS- CUT OFF CSG- LD BOP- NU TUBINGHEAD
04:00	06:00	2.00	MOVE	RURD	PROD1	CLEAN & JET PITS