

DISTRICT I  
P.O. Box 1980, Hobbs NM 88240

DISTRICT II  
811 South First, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd, Aztec, NM 87410

OIL CONSERVATION DIVISION  
2040 South Pacheco  
Santa Fe, New Mexico 87505

WELL API NO.  
30-025-36309

5. Indicate Type of Lease  
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.  
A-983

7. Lease Name or Unit Agreement Name

Sapphire State

8. Well No.  
5

9. Pool name or Wildcat  
San Andres

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS).

1. Type Of Well:

OIL ☒ GAS ☐  
WELL WELL OTHER

2. Name of Operator

Mack Energy Corporation

3. Address of Operator

P.O. Box 960, Artesia, NM 88211-0960

4. Well Location

Unit Letter A : 990 Feet From The North Line and 490 Feet From The East Line

Section 23 Township 23S Range 36E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3354' GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER Spud and Cement Casings ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

07/15/2003 12:00 PM spud 17 1/2" hole.

07/16/2003 8:30 AM TD 17 1/2" hole @ 320', RIH w/8 joints 13 3/8" 68# buttress J-55 set @ 314', Cemented w/325 sx Class C, 2% CC, circ 140 sx, plug down @ 1:30 PM. WOC 18 hours tested casing to 1800# for 30 minutes, held OK.

07/25/2003 TD 12 1/4" hole @ 3635', RIH w/85 joints 9 5/8" 52.5# J-55 set @ 3536', Cemented w/1600 sx 35/65 BJ Lite, tail in w/200 sx Class C, 2% CC, plug down @ 5:45 PM, circ 10 sx. WOC 12 hours tested casing to 600# for 20 minutes, held OK.

07/28/2003 TD well @ 3867'.

07/29/2003 RIH w/5 1/2" J-55 17# LT&C 88 joints set @ 3866', Cemented 1st stage w/230 sx 50/50/2 Poz, 1% SMC, FL25, 2nd stage 375 sx 35-65-6, tail in w/100 sx C Neat, circ 10 sx, plug down 7:00 AM 7/30/03. WOC 12 hours tested casing to 600# for 20 minutes, held OK.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jerry W. Sherrell TITLE Production Clerk DATE 9/10/2003

TYPE OR PRINT NAME

Jerry W. Sherrell

TELEPHONE NO.

(This space for State Use)

APPROVED BY Gary W. Wink TITLE OC FIELD REPRESENTATIVE II/STAFF MANAGER DATE SEP 15 2003

CONDITIONS OF APPROVAL, IF ANY: