

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised May 08, 2003

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>	7. Lease Name or Unit Agreement Name Philmex
2. Name of Operator ConocoPhillips Company	8. Well Number 28
3. Address of Operator 4001 Penbrook St. Odessa TX 79762	9. OGRID Number 217817
4. Well Location Unit Letter <u>H</u> : 1980 feet from the <u>North</u> line and <u>660</u> feet from the <u>East</u> line Section <u>26</u> Township <u>17-S</u> Range <u>33-E</u> NMPM County <u>Lea</u>	10. Pool name or Wildcat Maljamar GB/SA
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4137' GR	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐
OTHER: Repaired Tubing Leak ☒


13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

7/24/03 POOH w/Rods and Pump

7/25/03 RU Hot Oiler - Hot Oiled Tubing w/40 bbls. of Produced Water w/Paraffin Chemical - Rigged down Hot Oiler - Dropped down and Tagged Fill @ 4,704' - Rigged up Scan-A-Log - Inspected Tubing out of the hole - (139 jts. Yellow Band - 0 jts. Blue Band - 2 jts. Green Band - 7 jts. Red Band - Found hole in bottom Jt.

@ Pump Discharge) - Rigged down Scan-A-Log - Picked up and RIH w/5' - 2 7/8" SOPMA, Seating Nipple, 14 jts. of 2 3/8" inspected Tubing, Tubing Anchor, and 134 jtd. of Inspected 2 3/8" Tubing - Removed BOP and Installed WellHead - (Seating Nipple @ 4,654.62' - Tubing Anchor @ 4,213.75' - Bottom of SOPMA @ 4,660.72')

7/26/03 PU and RIH w/Pump, 1 - 1 1/2" K-Bar, 2 - 3/4" Rods w/Mold on Guides, 125 - 3/4" Rods, 56 - 7/8" Rods and 1 - 6' 7/8" Sub - Spaced out Pump and hung - Pumped well up and tested tubing to 500# - (Held) - RDMO



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Alva Franco TITLE Regulatory Assistant DATE 10/06/2003

Type or print name Alva Franco

Telephone No. (915)368-1665

(This space for State use)

APPROVED BY Larry W. Wink TITLE DISTRICT SUPERVISOR/GENERAL MANAGER

Conditions of approval, if any

OCT 08 2003