

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO. 30-025-05914	
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name: Bertha Barber	
8. Well No. #9	
9. Pool name or Wildcat Monument (Blinebry)	
4. Well Location Unit Letter E : 1,980 feet from the North line and 560 feet from the West line Section 5 Township 20-S Range 37-E NMPM County Lea	
10. Elevation (Show whether DR, RKB, RT, GR, etc.) 3,556' GL; 3,572' KB	

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒
CASING ~~Restored~~ as to plugging of the Well Bore
CEMENT ~~Quality~~ under bond is retained until
OTHER: **surface restoration is completed.** ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

10/08/03 Notified OCD, Gary Wink. MIRU Triple N plugging equipment. NU BOP. RIH w/ 2-3/8" tbg to 5,090', tagged CIBP. Circulated hole w/ mud, pumped 25 sx C cmt 5,090 - 4,843'. Pumped 25 sx C cmt w/ 2% CaCl₂ 2,851 - 2,604'. POOH w/ tbg, SDFN.

10/09/03 Notified OCD, Oscar. Tagged cmt @ 2,580'. Cut and pulled 2,190' 5 1/2" casing. RIH w/ tbg and pumped 40 sx C cmt 2,250 - 2,060'. SDFN.

10/10/03 Notified OCD, Buddy. Tagged cmt @ 2,059'. Pumped 35 sx C cmt 1,500 - 1,371'. Circulated 105 sx C cmt 317' to surface. POOH w/ tbg, RDMO.

10/13/03 Cut off wellhead, installed marker, cut off anchors. Emptied & backfilled pit and cellar.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE  TITLE Engineer DATE

Type or print name James F. Newman, P.E.

Telephone No. 432-687-1994

(This space for State use)

OC DISTRICT SUPERVISOR/GENERAL MANAGER

APPROVED BY  TITLE DATE OCT 21 2003

Conditions of approval, if any: