



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

BILL RICHARDSON

Governor

Joanna Prukop

Cabinet Secretary

Mark E. Fesmire, P.E.

Director

Oil Conservation Division

Response Required – Deadline Enclosed

Underground Injection Control Program

"Protecting Our Underground Sources of Drinking Water"

09-Jun-08

YATES DRILLING CO

105 S 4TH ST

ARTESIA NM 88210-

**LETTER OF VIOLATION and SHUT-IN DIRECTIVE
Failed Mechanical Integrity Test**

Dear Operator:

The following test(s) were performed on the listed dates on the following well(s) shown below in the test detail section.

The test(s) indicates that the well or wells failed to meet mechanical integrity standards of the New Mexico Oil Conservation Division. To comply with guidelines established by the U.S. Environmental Protection Agency, the well(s) must be shut-in immediately until it is successfully repaired. The test detail section which follows indicates preliminary findings and/or probable causes of the failure. This determination is based on a test of your well or facility by an inspector employed by the Oil Conservation Division. Additional testing during the repair operation may be necessary to properly identify the nature of the well failure.

Please notify the proper district office of the Division at least 48 hours prior to the date and time that the well(s) will be retested so the test may be witnessed by a field representative.

MECHANICAL INTEGRITY TEST DETAIL SECTION

CACTUS QUEEN UNIT No.014

30-005-20920-00-00

Active Injection - (All Types)

N-34-12S-31E

Test Date:	6/9/2008	Permitted Injection PSI:	Actual PSI:
Test Reason:	Annual IMIT	Test Result:	F
Test Type:	Std. Annulus Pres. Test	FAIL TYPE:	Other Internal Failure
Comments on MIT:	WOULD NOT HOLD PRESSURE; FLUID COMING OUT OF THE SURFACE BRADENHEAD WHILE PRESSURE UP ON CASING FOR TEST;		

Repair Due: 9/12/2008

FAIL CAUSE:

DOYAL No.003

30-005-20982-00-00

Active Injection - (All Types)

I-27-12S-31E


Test Date:	6/9/2008	Permitted Injection PSI:	Actual PSI:
Test Reason:	Annual IMIT	Test Result:	F
Test Type:	Bradenhead Test	FAIL TYPE:	Other Internal Failure
Comments on MIT:	FAILURE DUE TO SALT WATER ON SURFACE; CONTINUES TO BUILD UP.		

Repair Due: 9/12/2008

FAIL CAUSE:

In the event that a satisfactory response is not received to this letter of direction by the "Repair Due:" date shown above, or if the well(s) are not immediately shut-in, further enforcement will occur. Such enforcement may include this office applying to the Division for an order summoning you to a hearing before a Division Examiner in Santa Fe to show cause why you should not be ordered to permanently plug and abandon this well. Such a hearing may result in imposition of CIVIL PENALTIES for your violation of OCD rules.


Sincerely,



Hobbs OCD District Office
COMPLIANCE OFFICER

Note Pressure Tests are performed prior to initial injection, after repairs and otherwise, every 5 years; Bradenhead Tests are performed annually. Information in Detail Section comes directly from field inspector data entries - not all blanks will contain data. "Failure Type" and "Failure Cause" and any Comments are not to be interpreted as a diagnosis of the condition of the wellbore. Additional testing should be conducted by the operator to accurately determine the nature of the actual failure. * Significant Non-Compliance events are reported directly to the EPA, Region VI, Dallas, Texas.

EMNRD
OIL CONSERVATION DIVISION
1625 N FRENCH DRIVE
HOBBS NM 88240



0144152-15235
HASLER
\$0.410
JAN 19 1988
Post Office 88240

US POSTAGE

YATES DRILLING CO.
105 S. 4TH STR.
ARTESIA, NM 88210