PETROLEUM ENGINEER

For State Use Only

APPROVED BY

Conditions of Approval, if any:

JUL 2 2 2008

_DATE ____

Myers Langlie Mattix #234

07/10/08

MIRU Basic rig #1703 and plugging equipment to lease. ND tubing head. NU BOP. RIH w/ 2%" workstring and tagged cmt and CIBP @ 3,239'. RU cementer and circulated hole w/ 40 bbls 10# plugging mud. PUH w/ tubing @ 2,924' and pumped 25 sx C cmt 2,924 – 2,684'. PUH @ 1,265' and pumped 25 sx C cmt w/ 2% CaCl₂ 1,265 – 1,015'. PUH w/ tubing and WOC 3 hrs. RIH w/ tubing and tagged cmt @ 1,015'. PUH @ 569' and pumped 25 sx C cmt. POOH w/ tubing and WOC. Will tag 07/11/08. SDFN.

07/11/08

RIH w/ tubing, tagged cmt @ 314'. PUH to 157' and circulated 20 sx C cmt 157' to surface. POOH w/ tubing. ND BOP. Topped off 5½" w/ cmt. RDMO to MLMU #236.

